

FILED
Superior Court of California
County of Alameda

11/22/2023

Clad Fluke, Executive Officer / Clerk of the Court

By: Melisa Callender Deputy
M. Callender

1
2
3
4
5
6 SUPERIOR COURT OF CALIFORNIA, COUNTY OF ALAMEDA
7 HAYWARD HALL OF JUSTICE
8

9 Oakland Bulk & Oversized Terminal,
10 LLC, et al.,

Plaintiff,

11 v.

12 City of Oakland,

13 Defendant.
14

15 City of Oakland,

16 Counter-Plaintiff,

17 v.

18 Oakland Bulk & Oversized Terminal,
19 LLC, et al.,

20 Counter-
Defendant.
21
22
23
24
25
26
27
28

Nos.: RG18930929, RG20062473

STATEMENT OF DECISION

1 The Court issued its proposed Statement of Decision on October 27, 2023, regarding
2 the Parties' respective claims of liability for breach of contract.¹ (Cal. R. Ct. 3.1590(c)(1).)
3 On November 13, 2023, in accordance with Rule of Court 3.1590(g), the Parties each filed
4 written objections and comments to the proposed Statement of Decision, which the Court
5 considered. This is the Court's final Statement of Decision as to liability. The Court will
6 issue a proposed Statement of Decision as to damages once that phase of the trial is
7 concluded.

8 9 I. INTRODUCTION

10 This case involves a contract dispute concerning the redevelopment of an old army
11 base located South of the Bay Bridge toll plaza, along the San Francisco Bay, in the City of
12 Oakland (City). After considering numerous potential projects, the City decided to use the
13 land for a bulk commodity marine terminal (Project). The City entered into a series of
14 agreements (including the December 4, 2012 Army Base Gateway Redevelopment Project
15 Lease Disposition and Development Agreement (LDDA), the July 16, 2013 Development
16 Agreement, and the February 16, 2016, Army Base Gateway Redevelopment Project
17 Ground Lease for West Gateway (Ground Lease or Lease))² with Oakland Bulk and
18 Oversized Terminal, LLC (OBOT)³ to develop the Project.

19
20
21
22 ¹ "A statement of decision need not address all the legal and factual issues raised by the parties.
23 Instead, it need do no more than state the grounds upon which the judgment rests, without necessarily
24 specifying the particular evidence considered by the trial court in reaching its decision." (*Muzquiz v. City of*
Emeryville (2000) 79 Cal. App. 4th 1106, 1124–25.) Accordingly, the trial court need not respond "point by
point" to the issues posed by the Parties requesting the statement of decision." (*Pannu v. Land Rover N.*
Am., Inc. (2011) 191 Cal. App. 4th 1298, 1314 n.12.)

25 ² The Court periodically refers to these documents collectively as the contracts or the agreements.

26 ³ OBOT is a wholly owned subsidiary of California Capital Investment Group (CCIG). Oakland
27 Global Rail Enterprise LLC (OGRE) is owned by CCIG and is OBOT's subtenant. CCIG and Prologis formed
28 a joint venture (Prologis CCIG Oakland Global) and the City selected that entity as the master developer for
the Project. Because OBOT is the successor in interest to Prologis CCIG Oakland Global for the purposes of
the Project, the Court refers to these entities collectively in this action as OBOT. OBOT and the City are
collectively referred to as the Parties.

1 The City terminated the Ground Lease on November 22, 2018. OBOT then filed
2 this action. OBOT primarily asserted that the City breached the Development Agreement
3 and the Lease when it hindered or delayed the Project due to political and community
4 concerns surrounding coal as a potential commodity to be shipped through the new
5 terminal, and then failed to recognize OBOT’s force majeure claim. OBOT also alleged the
6 City breached the implied covenant of good faith and fair dealing. The City filed its own
7 action claiming OBOT breached the Ground Lease when it did not complete the minimum
8 project by the Initial Milestone Date. OBOT and the City each contend they incurred
9 damages based on the breach of the other. (OBOT & OGRE’s Am. Compl. ¶¶ 98–119, 125–
10 33; City’s Compl. ¶¶ 56–60.) The Court bifurcated the issue of liability and held a bench
11 trial that began on July 10, 2023, and concluded on October 11, 2023.

12 During the trial there were surprisingly few factual discrepancies. Most of the
13 relevant facts were memorialized in documents, and the Parties do not dispute the
14 authenticity of those exhibits. While the Parties interpret the documents differently, in
15 most instances the Court finds the documents speak for themselves. Except for those
16 instances noted in this Statement of Decision, the Court found each of the witnesses, for
17 OBOT and the City, earnest and credible.

18 The backdrop of this case involves serious concerns about coal and its impact on
19 climate change, the environment, and human health. However, those legitimate concerns
20 were not the *legal* issues this Court was called to decide. The narrow legal question in the
21 first phase of this trial was which party, OBOT or the City, breached the agreements. For
22 the reasons set forth in this Statement of Decision, the Court finds the City breached the
23 Parties’ contracts.

II. PROCEDURAL HISTORY

1
2 For nearly seven years, the Parties have been engaged in litigation regarding this
3 Project. On December 7, 2016, OBOT filed an action in the U.S. District Court for the
4 Northern District of California, *Oakland Bulk and Oversized Terminal, LLC v. City of*
5 *Oakland*, No. 16-CV-07014-VC. As amended on June 14, 2017, OBOT’s complaint in the
6 federal case alleged the Oakland City Council’s resolution—that coal operations at the
7 West Gateway terminal would pose a substantial danger to the health and safety of people
8 in Oakland—was a breach of the Development Agreement. (*See Oakland Bulk & Oversized*
9 *Terminal, LLC v. City of Oakland* (2018) 321 F. Supp. 3d 986, 988.) On May 15, 2018, the
10 federal court ruled for OBOT, concluding “the resolution adopted by the City Council
11 applying the coal ordinance to this shipping facility constitutes a breach of the
12 development agreement, it is invalid and the City may not rely on it to restrict operations
13 there.” (*Id.* at 989; *see also infra* Section III.A (restating entirety of opinion).) On June 13,
14 2018, the City filed a notice of appeal to the U.S. Court of Appeals for the Ninth Circuit.

15 Following the City’s termination of the Ground Lease, OBOT filed this action in the
16 Superior Court for the County of Alameda on December 4, 2018. In response, the City
17 demurred, moved to strike, and filed a special motion to strike (anti-SLAPP motion)
18 OBOT’s complaint. Concerning the demurrer and motion to strike the complaint, the
19 Court (Judge Jo-Lynne Q. Lee presiding) partly sustained the demurrer with leave to
20 amend and partly granted the motion. (Order re Demurrer, May 16, 2019; Order re
21 Motion to Strike, May 16, 2019.) As a result, the Court did not have an operative
22 complaint before it to assess the merits of OBOT’s causes of action, and the Court denied
23 the anti-SLAPP motion without prejudice as premature. (Order, Apr. 28, 2019.) On May
24 20, 2019, the City appealed the order denying its anti-SLAPP motion. On May 26, 2020,
25 while the City’s appeal of this Court’s order denying its anti-SLAPP motion was pending,
26 the Ninth Circuit affirmed the Northern District’s order. (*Oakland Bulk & Oversized*
27 *Terminal, LLC v. City of Oakland* (9th Cir. 2020) 960 F.3d 603.) Several months later, the
28 Court of Appeal for the First Appellate District affirmed this Court’s orders and remanded

1 with instruction to deny the City’s anti-SLAPP motion. (*Oakland Bulk & Oversized*
2 *Terminal, LLC v. City of Oakland* (2020) 54 Cal. App. 5th 738.)

3 On May 28, 2020, the City filed a complaint against OBOT in this Court. The City
4 asserted a cause of action for breach of contract and requested damages, declaratory relief,
5 and specific performance. OBOT answered on June 26, 2020, generally denying the City’s
6 allegations and asserting several affirmative defenses.

7 On December 11, 2020, OBOT amended its complaint, dropping several causes of
8 action. In its current form, the complaint asserts two causes of action for breach of
9 contract, anticipatory breach of contract, and breach of the implied covenant of good faith
10 and fair dealing. In addition to its request for damages, OBOT requested declaratory
11 relief and specific performance. The City filed an answer, generally denying OBOT’s
12 allegations and asserting several affirmative defenses. Later that year, the City filed a
13 motion for summary judgment.

14 On March 19, 2021, this Court (Judge Delbert C. Gee presiding) consolidated this
15 action with the City’s action against OBOT. On January 6, 2022, the Court denied the
16 City’s motion for summary judgment finding there were triable issues of material fact that
17 precluded granting summary judgment.

18 19 **III. FINDINGS OF FACT AND CONCLUSIONS OF LAW**

20 **A. District Court’s Decision in *Oakland Bulk & Oversized Terminal*, No. 16-** 21 **CV-07014-VC**

22 On May 15, 2018, following a three-day bench trial that began January 16, 2018,
23 the United States District Court (Judge Vince Chhabria presiding) issued its findings of
24 fact and conclusions of law (Federal Decision). The federal court determined the City
25 breached the Development Agreement and entered judgment in favor of OBOT. Because
26 nearly all the factual findings and legal conclusions contained in the Federal Decision are
27 directly relevant to the current matter, this Court (with limited exceptions noted by
28

1 ellipses) quotes the entirety of the Federal Decision below, and expressly adopts those
2 findings of fact and conclusions of law in this matter:⁴

3
4 FINDINGS OF FACT AND CONCLUSIONS OF LAW⁵

5 An old army base sits along the water in Oakland, next to the Bay Bridge toll plaza. In an
6 effort to convert the old base into something useful to the community, the City of Oakland
7 entered into an agreement with a developer to build and operate a bulk cargo shipping
8 terminal. The idea was to allow commodities to be delivered to the terminal by train and
9 then shipped out by boat for export to other countries.

10 The development agreement froze in place the local regulations that existed at the time
11 the agreement was signed. This means, generally speaking, that any regulations adopted
12 by Oakland thereafter would not apply to the shipping terminal. But the agreement
13 contains an important exception: a regulation that postdates the development
14 agreement can be applied to the shipping terminal if the City determines that the failure
15 to apply the new regulation would pose a “substantial danger” to the health or safety of
16 people in Oakland. The agreement specifies that any such determination by the City must
17 be supported by “substantial evidence.”

18 After the development agreement was signed, word spread that the developer was
19 making plans to transport coal through the terminal. Many people in Oakland expressed
20 concern about this. The Oakland City Council responded by adopting two measures: (i)
21 an ordinance that bans coal operations at “bulk material facilities” in Oakland; and (ii) a
22 resolution that applies the ordinance to this terminal, through a finding by the City Council
23 that coal operations at the terminal would pose a substantial danger to the health and
24 safety of people in Oakland.

25 ⁴ (*See Doe v. Finke* (2022) 86 Cal. App. 5th 913, 921 (“The court considered the merits of the equal
26 protection argument, stating that it ‘conducted its own analysis’ and then ‘adopt[ed] the analysis and
27 conclusion’ of the ruling of July 15, 2020, in the Los Angeles County lawsuit.”).)

28 ⁵ The Federal Decision is quoted with the original references, including trial transcript designations
and exhibit numbers. Although the Parties used many of the same documents as exhibits in both the federal
trial and the trial before this Court, and some of the same witnesses testified in both trials, the trial
transcript designations and the exhibit numbers are different in each case.

In this Statement of Decision, other than what is quoted in the Federal Decision, all cited transcripts
and exhibit numbers are from this trial. For each exhibit, the Court uses the exhibit and page number as
marked by the Parties (generally at the bottom center of each page in bold) and not the page numbers
printed in the original documents.

1 The developer responded by filing this lawsuit. Among other things, the suit alleges that
2 the City lacked substantial evidence to conclude that the proposed coal operations at the
3 terminal would pose a substantial health or safety danger to people in Oakland. This
4 means, according to the developer, that the City breached the development agreement
5 by applying the coal ban to the terminal.

6 The parties have a number of disputes about how to interpret and apply the provision in
7 the development agreement that allows the City to protect its people from substantial
8 health or safety dangers. With respect to many of these disputes, Oakland makes strong
9 arguments. For example, Oakland is correct that the “substantial evidence” standard is
10 deferential and gives policymakers significant latitude to determine whether a danger to
11 health or safety is significant enough to justify applying a new regulation to the facility.
12 Oakland is also right to say that it has a special obligation to protect vulnerable members
13 of the community—people who, partly because of their income status and where they
14 live, are more likely to experience adverse health effects from pollution. Furthermore,
15 Oakland is probably right that local policymakers are not required to take it on faith that
16 existing federal or state pollution standards will adequately protect people.

17 But on the primary question presented by this lawsuit, Oakland is wrong. The question,
18 as both sides agree, is not whether any evidence that might possibly exist could support
19 the City Council’s decision to ban coal operations at the facility. Rather, the question is
20 whether the record before the City Council when it made this decision contained
21 substantial evidence that the proposed coal operations would pose a substantial health
22 or safety danger. Even under the deferential standard of review in the development
23 agreement, the record before the City Council does not contain enough evidence to
24 support the City Council’s conclusion that the proposed coal operations would pose a
25 substantial danger to people in Oakland. In fact, the record is riddled with inaccuracies,
26 major evidentiary gaps, erroneous assumptions, and faulty analyses, to the point that no
27 reliable conclusion about health or safety dangers could be drawn from it. Perhaps a
28 more thorough investigation could result in a lawful determination that coal operations
may be restricted at the facility, but in this case, the record was inadequate. Because the
resolution adopted by the City Council applying the coal ordinance to this shipping facility
constitutes a breach of the development agreement, it is invalid and the City may not rely
on it to restrict operations there.

I.

After the Oakland Army Base was closed in 1999, some of its land became the property
of the City of Oakland. The City then embarked upon years of planning to redevelop it,
which culminated in contractual agreements with a group of developers who were
interested in building a bulk goods shipping terminal. A bulk goods shipping terminal is a

1 facility that can receive, store, handle, and ship goods that are typically transported in
2 large quantities, such as cement, iron ore, coal, and petroleum coke (also known as
3 petcoke or coke). In 2012, Oakland officially entered into a "Lease Disposition and
4 Development Agreement" with the Oakland Bulk & Oversized Terminal ("OBOT") to
5 develop this terminal. Lease Disposition and Development Agreement (Trial Exhibit
6 ("Ex.") 65). In July 2013, the City and OBOT entered into a "Development Agreement,"
7 which further established and elaborated OBOT's rights to build a bulk goods terminal on
8 this property. Development Agreement (Ex. 584). (Technically, both agreements were
9 signed by a legal predecessor of OBOT, but OBOT has assumed all of the relevant rights
10 and obligations under the agreements, so for all relevant purposes, it is effectively the
11 contracting party.) Since then, OBOT has contracted with a company named Terminal
12 Logistics Solutions to design and manage the terminal, although OBOT remains the
13 landlord. Collectively, OBOT, Terminal Logistics Solutions, and their partners are
14 considered the project developers. "OBOT" is used to refer to both the company and the
15 bulk goods terminal being planned.

16 At this stage, the most detailed description of OBOT's operations is contained in its "basis
17 of design." The basis of design is a set of documents that the project developers gave the
18 City in September 2015. These documents describe, in general terms, how the terminal
19 will operate, the permits the developers will seek, and the rules and regulations the
20 developers believe they will have to follow. The basis of design is no more than a basic
21 framework for the project, with the details yet to be filled in. It reflects the design process
22 at 8 to 10 percent completion, meaning that approximately 90 percent of the pre-
23 construction process remains, including further design and permitting. Basis of Design,
24 Volume 1, July 2015 Presentation (Ex. 1238.0005); May 16, 2016 OBOT Response to City
25 Questions at 2 (Ex. 166.0002); Trial Transcript ("Tr.") 59:10-60:4, 61:15-24 (Tagami).

26 The basis of design lists goods that could be shipped through the terminal but does not
27 specify which of these goods the developers will actually ship. Two of the listed
28 commodities are coal and coke, and it is widely understood that they are intended to be
the primary goods to be shipped. Although OBOT continues to say it is considering other
commodities, news articles have reported that Terminal Logistics Solutions has been
negotiating the transport of coal from Utah. ESA Report at 2-3 to 2-4 (Ex. 14.0024-0025);
May 16, 2016 OBOT Response to City Questions at 1-2 (Ex. 166.0001-0002); Oct. 6, 2015
OBOT Response to City Questions (Ex. 149.0001). Moreover, Terminal Logistics Solutions,
which was formed to operate bulk terminals like OBOT, is a wholly owned subsidiary of a
natural resources company named Bowie Resource Partners that primarily owns coal
mines in Utah.

1 According to the basis of design, the developers are planning for roughly 5 million metric
2 tons of coal and/or coke to pass through the terminal each year. Both commodities would
3 be brought to Oakland from other parts of the country. Basis of Design, Volume 1, July
4 2015 Presentation (Ex. 1238.0011); June 23, 2016 Agenda Report at 8-9 (Ex. 135.0008-
5 0009). While the Port of Oakland, which is adjacent to the former army base, ships many
6 different kinds of goods, it does not currently ship coal or have a bulk coal facility.
7 Therefore, OBOT would be the first coal shipping facility of its kind in Oakland. June 23,
8 2016 Agenda Report at 4 (Ex. 135.0004). For the purposes of this dispute, the parties
9 have not meaningfully distinguished between coal and coke, focusing almost exclusively
10 on coal. Accordingly, for ease of reference, this ruling describes OBOT's proposed
11 operations as "coal operations" and uses the word "coal" as shorthand to refer to both
12 commodities.

13 The proposed coal operations can be broken down into three phases. The first is the
14 "transport" phase. The coal will be mined in western states, such as Wyoming and Utah,
15 and then travel via interstate rail lines to the terminal. These rail lines will likely be
16 operated by Union Pacific and Burlington Northern Santa Fe, which are known as mainline
17 or long-haul rail carriers. ESA Report at 2-4 to 2-5, 5-1 (Ex. 14.0025-0026, 0070).

18 The second phase is "staging." Once the trains reach the rail yard at the Port of Oakland,
19 they will be segmented. For instance, a 104-car train may be divided into four 26-car
20 trains. At that point, the rail car segments will be taken across a dedicated portion of rail
21 track, called a rail spur, to "dumper pits" on the property of the OBOT terminal. ESA
22 Report at 2-4, 5-1, 5-10, 5-11 (Ex. 14.0025, 0070, 0079, 0080); Tr. 189:22-190:7 (Evans).

23 The third phase is "terminal operations." In this phase, the cars will be pulled over the
24 dumper pits and their bottoms will open up, unloading the coal onto an underground
25 conveyance system. The conveyance system will move the coal into storage in enclosed
26 buildings, and later, onto ships that will carry the coal overseas. ESA Report at 2-9, 5-1
27 (Ex. 14.0030, 0070); Tr. 275:22-276:14 (McClure).

28 In response to broader concerns about climate change and the environment, the City
Council adopted a resolution expressing Oakland's opposition to transporting fossil fuels
through the city in mid-2014. Resolution No. 85054 (Myre Decl. ISO OBOT's Mot. for
Summ. J. Ex. 62, Dkt. No. 141-62). Soon thereafter, word began to spread about the
developers' plans to ship coal through the bulk goods terminal, which generated
significant public concern in Oakland. In September 2015 and May 2016, the City Council
held public hearings to receive testimony about the health and safety effects of storing,
handling, and transporting coal through Oakland. Community members, organizations,
and stakeholders from across the Bay Area testified and submitted written comments.

1 The City Council asked its staff to evaluate the submissions to determine what actions the
2 City Council should take, if any. As a part of this undertaking, the City Council authorized
3 the City Administrator to hire Environmental Science Associates (“ESA”), an outside
4 consultant, to analyze the health and safety effects of transporting coal through OBOT.

5 The City’s focus on health and safety was prompted at least in part by the language of the
6 development agreement. In the agreement, the City committed to limiting its ability to
7 impose new regulations on OBOT. With a few exceptions, the agreement freezes in place
8 the regulations that existed when the agreement was signed and precludes the
9 application of regulations adopted after the signing. However, one exception in the
10 agreement allows the City to apply new regulations to the project if the City makes certain
11 findings about the project’s impact on health or safety.

12 ESA produced its report on June 23, 2016. The report summarized the existing public
13 record before the City Council and purported to estimate the environmental impact of
14 the proposed coal operations. A handful of other reports in the record also summarized
15 the public comments and offered opinions on the health and safety question. For
16 instance, one was prepared by Dr. Zoe Chafe for City Councilmember Dan Kalb, and
17 another was prepared and sent to the City Council by a group of public health
18 professionals called the “Public Health Advisory Panel.” Environmental organizations,
19 such as the Sierra Club, also submitted comments.

20 Based in large part on the ESA report, as well as the public testimony and comments, the
21 City Administrator recommended that the City Council enact an ordinance prohibiting the
22 storage and handling of coal at bulk goods facilities in Oakland. It is undisputed that no
23 such facility currently exists in Oakland, and only one such facility has been
24 contemplated—OBOT. But the City appeared to operate under the assumption that this
25 new ordinance could not automatically apply to the OBOT facility because of the
26 restrictions in the development agreement. So the City Administrator also recommended
27 that the City adopt a resolution that would apply the ordinance to OBOT on the grounds
28 that it would be “necessary to prevent conditions substantially dangerous to the health
and/or safety of existing and/or future occupants or users of the Project and Adjacent
Neighbors.” These recommendations were contained in an Agenda Report, which
attached drafts of the proposed ordinance and resolution, the ESA report, and other
comments, and was transmitted to the City Council on Friday, June 24, 2016. June 23,
2016 Agenda Report at 8 (Ex. 135.0008). On Monday, June 27, 2016, the City Council held
a public hearing, at which it approved the proposed resolution and ordinance. (Under
state law, city councils generally must read and vote on new ordinances, but not
resolutions, twice. So while the ordinance in this case was initially approved by the City
Council on June 27, it officially became law after the City Council’s second, pro forma vote

1 adopting it on July 19.) Ordinance No. 13385 (Ex. 4); Resolution No. 86234 (Myre Decl.
2 ISO OBOT’s Mot. for Summ. J. Ex. 50, Dkt. No. 141-50).

3 In response, OBOT filed this lawsuit. OBOT asserts that the City breached the
4 development agreement by applying this new coal ordinance to OBOT, because the City
5 Council failed to garner “substantial evidence” that transporting coal through the
6 terminal would present a “substantial danger” to people in Oakland. OBOT also argues
7 that the ordinance violates the Commerce Clause of the U.S. Constitution and is
8 preempted by a variety of federal statutes: the Interstate Commerce Commission
9 Termination Act, the Hazardous Materials Transportation Act, and the Shipping Act of
10 1984.

11 Shortly after the lawsuit was filed, the Sierra Club and San Francisco Baykeeper, two
12 environmental advocacy groups, requested permission to intervene to help the City
13 defend the ordinance. The organizations argued that they would bring their specialized
14 expertise—in environmental law and the health and safety impacts of coal—to the case.
15 The Court allowed the Sierra Club and San Francisco Baykeeper to intervene in the
16 lawsuit, but limited the scope of their participation. Specifically, the Court ruled that
17 these organizations could assist the City in defending its law, but that they could not bring
18 counterclaims or cross-claims, or prevent the case from being dismissed pursuant to a
19 settlement agreement between OBOT and the City. Mot. to Intervene (Dkt. No. 28); Order
20 Granting Mot. to Intervene & Denying Mots. to Dismiss (Dkt. No. 71).

21 Both sides filed motions for summary judgment on all of the claims brought by OBOT.
22 With respect to OBOT’s breach of contract claim based on the development agreement,
23 the Court denied both sides’ motions, concluding that a bench trial was necessary to
24 properly assess the evidence in the record before the City Council. The Court deferred
25 ruling on OBOT’s constitutional and federal preemption claims, since it would be
26 unnecessary to adjudicate those potentially more weighty questions if the case could be
27 resolved on the breach of contract claim. The Court then held a bench trial, at which both
28 sides presented the testimony of the key people involved in the project and in the
creation of the record before the City Council, as well as expert testimony and
documentary evidence.

25 II.

26 For all the reasons discussed in this section, the record before the City Council does not
27 contain substantial evidence that OBOT’s proposed operations would pose a substantial
28 danger to the health or safety of people in Oakland.

A.

As a general matter, development agreements are contracts between local governments and developers that freeze existing zoning and land use regulations into place. These agreements are intended to provide developers with a measure of certainty that new and unexpected government regulations will not stymie their projects, particularly when the projects require years of investment, government approvals, and construction. Consistent with this general approach, the agreement between the City and OBOT includes a provision that prevents the City from imposing new regulations on the terminal project after the date on which the City signed and adopted the agreement. Development Agreement § 3.4.1 (Ex. 584.0022-0023); see *Save Tara v. City of W. Hollywood*, 45 Cal. 4th 116, 138, 84 Cal.Rptr.3d 614, 194 P.3d 344 (2008); *Santa Margarita Area Residents Together v. San Luis Obispo Cty.*, 84 Cal. App. 4th 221, 226-27, 100 Cal.Rptr.2d 740 (2000).

But there are a few exceptions, one of which is section 3.4.2 of the agreement. Section 3.4.2 allows the City to apply a new regulation to the project if the City has “substantial evidence” that failure to apply the regulation would create a “substantial danger” to the health or safety of current or future users, occupants, or neighbors of the project. Specifically, section 3.4.2 of the development agreement states, in relevant part:

Notwithstanding any other provision of this Agreement to the contrary, City shall have the right to apply City Regulations adopted by City after the Adoption Date, if such application

(a) is otherwise permissible pursuant to Laws (other than the Development Agreement Legislation), and

(b) City determines based on substantial evidence and after a public hearing that a failure to do so would place existing or future occupants or users of the Project, adjacent neighbors, or any portion thereof, or all of them, in a condition substantially dangerous to their health or safety.

Development Agreement § 3.4.2 (Ex. 584.0023).

There is a common understanding in the law of the meaning of the words “substantial evidence,” and there is no indication that Oakland and OBOT intended a different meaning. “Substantial evidence” is “such relevant evidence as a reasonable mind might accept as adequate to support a conclusion,” so long as it is “reasonable in nature, credible, and of solid value.” *City of South San Francisco v. Workers’ Comp. Appeals Board*, 20 Cal. App. 5th 881, 896, 229 Cal.Rptr.3d 518 (2018) (quoting *Braewood Convalescent*

1 *Hospital v. Workers' Comp. Appeals Board*, 34 Cal. 3d 159, 164, 193 Cal.RpTr. 157, 666
2 P.2d 14 (1983)). The "substantial evidence" standard is less rigorous than the evidentiary
3 standard that governs civil trials, namely, the "preponderance of the evidence" standard,
4 which requires juries to inquire whether the evidence makes it more likely than not that
5 something happened. In other words, as applied to this case, the development
6 agreement allows the City to apply a new law to the terminal even if the evidence
7 suggests there is less than a 50 percent chance that the law is necessary to prevent a
8 substantial danger to people in Oakland. This standard is deferential to the City. Even if
9 the Court believed the proposed coal operations would not pose a health or safety
10 danger, the Court would be required to uphold the decision to apply the new regulation
11 to the facility as long as the record before the City Council contained reasonable and
12 credible evidence to support the City Council's conclusion

13 It bears emphasis that notwithstanding the deferential standard of judicial review, under
14 the agreement, the City Council's decision to ban coal at the facility may only be justified
15 on the basis of evidence that was before the City Council at the time the decision was
16 made. The City Council's record includes the oral and written testimony received at the
17 public hearings, the comments submitted to the City Council by community members, the
18 reports commissioned by public officials, and any other documents the City Council
19 considered in connection with the ordinance before its passage. The basis of design for
20 the terminal is also part of the record. When the City Council was considering the new
21 law, the basis of design was the single most comprehensive description of OBOT's plans
22 available, although OBOT supplemented it with various materials during the legislative
23 process.

24 During the trial, both sides presented evidence that was not in the record before the City
25 Council. For instance, email exchanges between people working on the ESA report were
26 not part of the record before the City Council but were admitted at trial. This type of
27 evidence is relevant to the Court's ruling, to a limited extent, because it sheds light on the
28 adequacy of the evidence that was actually before the City Council. In other words, the
non-record evidence admitted at trial can inform the Court's understanding of whether
the record before the City contained substantial evidence that the proposed coal
operations would pose a substantial danger to health or safety. In the discussion that
follows, the term "record" is used to describe only the evidence before the City Council
when it enacted the ordinance.

B.

Air pollution was one of the key concerns behind the ordinance. The most significant
parts of the record before the City Council focus on whether OBOT's operations would
diminish air quality in Oakland and thereby endanger human health. ESA used the

1 evidence from the record to estimate emissions for the project, which were then
2 reprinted in the City Administrator’s June 23, 2016 report recommending that the City
3 Council pass the ordinance and apply it to OBOT. June 23, 2016 Agenda Report at 12
(Ex. 135.0012). ESA’s estimates, however, were almost completely unreliable.

4 Background on Emissions

5 The emissions at issue are particulate matter emissions. Particulate matter is an air
6 pollutant consisting of a mixture of fine particles. It can include liquid droplets, chemicals,
7 dust, metals, and other elements emitted from cars, factories, fires, and other activities,
8 that become suspended in the air. The U.S. Environmental Protection Agency tracks two
9 kinds of particulate matter—particulate matter 2.5 and particulate matter 10. Particulate
10 matter 2.5, also known as PM 2.5, is made up of particles in the air that are 2.5
11 micrometers or less in diameter. That is the equivalent of 0.0001 inch or less in diameter,
12 which is less than the thickness of a human hair. Particulate matter 10, also known as PM
13 10, is comprised of particles in the air that are between 2.5 and 10 micrometers in
14 diameter. Typically, the smaller the particles, the deeper they can go into the human
15 lungs and the easier it is for them to enter the bloodstream. ESA Report at 4-5
16 (Ex. 14.0062).

17 The most significant particulate matter emissions are expected from fugitive coal dust.
18 Fugitive coal dust is created when pieces of coal jostle against each other, eroding the
19 coal into fine particles. When air flows past these particles, they can become suspended
20 in the air as fine particulate matter. These particles can be emitted during any activity
21 that involves the movement of coal, including when coal is carried by rail car, unloaded
22 from a train, moved around a bulk facility, or conveyed onto a ship. These kinds of
23 emissions can also result from wind blowing over coal piles and producing coal dust that
24 becomes suspended in the air. ESA Report at 5-1 (Ex. 14.0070).

25 ESA estimated emissions in Oakland from each of the three stages of OBOT’s operations
26 and concluded that overall PM 2.5 emissions from the operations would be 21 tons per
27 year, or 115 pounds per day. ESA believed that the bulk of these emissions would result
28 from the staging phase—when the rail cars would be disassembled at the Port of
Oakland’s railyard and taken across the terminal’s special rail spur to the terminal itself.
Specifically, ESA estimated PM 2.5 emissions of 6 tons per year from the initial rail
transport, 11.7 tons per year from the staging, and 2.7 tons per year from the operations
at the terminal. These emissions estimates are summarized in Table 5-7 of the ESA report,
which was reprinted in the June 23, 2016 Agenda Report provided to the City Council. (As
the City explained at trial, the subtotal for staging of 11.7 tons per year was incorrectly
printed as 18 tons in the ESA report, although the overall totals were added up correctly.)
ESA also estimated the PM 10 emissions that would result from each phase of the

1 operations. In large part, however, the discussion about emissions in the record and at
2 trial focused on PM 2.5, likely because of the heightened health concerns associated with
3 finer particulate matter. Accordingly, the discussion below focuses on PM 2.5—although
4 the methodological mistakes described apply to the calculations for both kinds of
5 emissions. ESA Report at 5-17 (Ex. 14.0086); June 23, 2016 Agenda Report at 12
6 (Ex. 135.0012).

7 State emissions standards put ESA’s numbers in context. These standards, which are
8 often referred to as the “thresholds of significance,” are used to monitor compliance with
9 the California Environmental Quality Act. For PM 2.5, the annual threshold is 10 tons of
10 emissions per year for a given project, and the daily threshold is 54 pounds of emissions
11 per day. These thresholds reflect the emissions levels that California has determined
12 would result in a significant and adverse impact on air quality from a particular project.
13 BAAQMD May 2017 CEQA Guidelines at 2-1 to 2-2 (Long Decl. ISO City’s Mot. for Summ.
14 J. Ex. 68, Dkt. No. 166-11 at 20-21). Regional agencies in charge of air quality monitoring
15 use these thresholds in their oversight of emissions from development projects and
16 commercial operations in their areas. For instance, the Bay Area Air Quality Management
17 District (the “Air District”) regulates air pollution in the Bay Area to ensure compliance
18 with these standards. Typically, the Air District examines whether a project’s estimated
19 emissions will exceed the thresholds of significance to decide whether to require the
20 developer to take measures to mitigate the emissions. BAAQMD May 2017 CEQA
21 Guidelines at 1-6 (Long Decl. ISO City’s Mot. for Summ. J. Ex. 68, Dkt. No. 166-11 at 17);
22 Tr. 322:6-18, 333:24-334:22 (Chinkin). When recommending that the City Council enact
23 the ordinance, the City Administrator pointed to the fact that ESA estimated that OBOT’s
24 emissions would exceed these state standards as evidence that the terminal would pose
25 a substantial health danger.

26 Incidentally, ESA did not provide separate emissions estimates for coke, simply saying that
27 it expected emissions to be similar for both commodities. This implied that ESA’s
28 estimates would remain largely the same as long as the total throughput of coal and coke
remained 5 million metric tons. ESA Report at 5-18 to 5-19 (Ex. 14.0087-0088);
Tr. 177:25-178:22 (Evans).

24 Transport and Staging: Covers and Surfactants

25 The first major problem with the emissions estimates for the transport and staging phases
26 is that ESA assumed OBOT would take no mitigation measures during those parts of the
27 operations. As explained in further detail below, while ESA offered rough estimates of
28 what “controlled” emissions could look like, its analysis and final emissions estimates in
Table 5-7 disregarded at least two critical mitigation measures that the developers
committed to using—rail car covers and surfactants. This mistake tainted the record

1 before the City Council. Not only were the estimates in Table 5-7 the grounds for ESA's
2 conclusions about OBOT's dangers, but they were also an important part of the City
3 Administrator's recommendation that the City Council enact the coal ban. June 23, 2016
4 Agenda Report at 12 (Ex. 135.0012). For this reason, the emissions estimates in Table 5-
5 7 were the focal point of the debate at trial.

6 To begin, the City did not meaningfully explore whether rail car covers could be used to
7 mitigate fugitive coal dust emissions, and if so, what their impact would be. The terminal
8 operator, Terminal Logistics Solutions, has committed to requiring any rail cars
9 transporting coal to the terminal to use covers, made by certain identified manufacturers,
10 such as EcoFab, or any other manufacturer willing to provide them. Oct. 6, 2015 OBOT
11 Response to City Questions (Ex. 149.0008). Despite the developers' commitment, ESA's
12 inquiry into the issue extended only as far as learning that these kinds of covers have not
13 yet been used for coal cars in the United States. Unable to find additional information
14 about how well these covers would work for coal cars, ESA simply assumed they would
15 not be used. ESA Report at 2-11 to 2-13 (Ex. 14.0032-0034). This was a big mistake. The
16 lack of existing data about the effectiveness of a new technology like rail car covers is not
17 enough of a reason to assume them away, particularly when the developers have
18 committed to using them.

19 ESA emphasized that there are no existing rules or regulations that would require the coal
20 operations to use covers. Other commenters, and later, the City, echoed this point. But
21 this simply begs the question. ESA Report at 2-13 (Ex. 14.0034). The project developers
22 submit that they are willing to obligate themselves to accept only coal that is carried to
23 the terminal on covered rail cars. That is, OBOT could, and seemingly would, contractually
24 require the terminal operator, coal supplier, or rail carrier to use covers as a condition of
25 doing business. This would address any concerns about limits on local governmental
26 authority to impose constraints on the coal or rail operations. Oct. 6, 2015 OBOT
27 Response to City Questions (Ex. 149.0008-0009, 0045-0046). And it appears that after
28 the ordinance was passed, OBOT did just that, requiring the terminal operator to use
covered rail cars as part of its lease agreement. Tr. 65:24-66:11 (Tagami).

Alternatively, the Air District in the Bay Area could require OBOT to mitigate emissions by
using coal covers. As OBOT points out, the South Coast Air Quality Management District
recently adopted a rule requiring covers. The rule requires facilities that store, handle,
and transport coal and coke to cover vehicles carrying these goods before they leave the
facilities. The rule also specifies the kinds of covers that are acceptable, allowing
alternatives only if they are capable of preventing fugitive particulate matter emissions.
South Coast Air Quality Management District Rule 1158(d) (Ex. 448.0004-0008). Not only

1 could the Air District in the Bay Area require the use of covers as a condition of issuing a
2 permit to operate, but it could pass similar regulations that would apply more generally.

3 The City also asserts that its lawmakers could reasonably have concluded covers would
4 be dangerous, given the public comments expressing concern that covered coal could be
5 prone to spontaneous combustion. Tr. 188:22-189:10 (Evans); ESA Report at 5-5
6 (Ex. 14.0074); Chafe Report at 70 (Ex. 961.0072); Public Health Advisory Panel Report at
7 25 (Ex. 960.0035). But this was nothing more than generalized speculation, since the
8 record before the City Council did not contain any actual, specific evidence about the
9 danger of covers. In fact, Steve Radis, ESA's subcontractor for safety issues, told ESA that
10 there was no data to support the idea that using covers on rail cars would increase the
11 risk of coal fires or spontaneous combustion. June 21, 2016 Radis Email to Barringhaus
12 (Ex. 58); Tr. 126:14-127:19 (Evans). And the Air District's Director of Planning testified
13 before the City Council in September 2015 that the City should require covers on OBOT's
14 coal cars (as well as its conveyors, storage, and other operations), suggesting their
15 viability. Sept. 21, 2015 City Council Public Hearing Transcript at 160 (Myre Decl. ISO
16 OBOT's Mot. for Summ. J. Ex. 29, Dkt. No. 141-29 at 5).

17 The City also failed to meaningfully consider how chemicals could be used to suppress
18 coal dust emissions. Certain chemicals, called surfactants or dust suppressants, can be
19 sprayed on a coal pile to create a crust on top of the coal. The crust can help keep the
20 coal intact while it travels in an uncovered rail car or while it is stored as an uncovered
21 pile. This decreases the amount of fugitive coal dust that a coal pile would otherwise
22 create. Because surfactants are another potential mitigation measure that OBOT could
23 be required to use—and one that OBOT itself proposes using—they should have factored
24 into the City's analysis of the project's health dangers. South Coast Air Quality
25 Management District Rule 1158 (d)(2)-(4) (Ex. 453.0005); Oct. 6, 2015 OBOT Response to
26 City Questions (Ex. 149.0008, 0045-0046, 0049-0050); Tr. 277:21-278:2 (McClure); ESA
27 Report at 2-10, 2-14 to 2-18 (14.0031, 0036-0039).

28 ESA excluded surfactants from its main emissions estimates because it claimed it did not
have objective scientific data about how well surfactants would reduce coal dust
emissions from rail cars. But instead of attempting to estimate their effectiveness, ESA
simply decided that surfactants would not be effective and did not account for them in
its final emissions estimates. ESA Report at 2-17 to 2-18, 5-17 (Ex. 14.0038-0039, 0086).
This again was a big mistake. Because the project developers had told the City they would
require surfactants to be used on the coal arriving at the terminal, ESA should have made
a meaningful effort to incorporate them in its final estimates rather than deeming them
irrelevant.

1 ESA sought to justify its decision to disregard surfactants by asserting that surfactants
2 would dissipate during the rail journey. Because surfactants can wear off, ESA concluded
3 that fugitive coal dust emissions would resume unabated well before the trains reached
4 the terminal. ESA Report at 5-5 (Ex. 14.0074). But this fails to acknowledge the ability of
5 the coal supplier, rail carrier, or terminal operator to require surfactants to be reapplied
6 during the journey. Surfactants could also be reapplied to the coal during the staging
7 phase, just before the rail cars are broken up and taken to the terminal for unloading.
8 Thus, the fact that surfactants can wear off does not justify omitting them from the
9 analysis.

10 The City reprises its argument that surfactants were excluded because no laws require
11 the coal supplier, terminal developer, or terminal operator to use them. June 23, 2016
12 Agenda Report at 10-11 (Ex. 135.0010-0011); *see also* ESA Report at 2-14 (Ex. 14.0035).
13 But again, the Air District or another agency could impose regulations or permitting
14 conditions requiring OBOT to use surfactants. If this is not enough, OBOT has expressed
15 a willingness to commit itself contractually to using surfactants—which presumably
16 includes requiring the rail lines carrying coal to the terminal to use surfactants as a
17 condition of doing business.

18 ESA attempted to reason around its decision to exclude controls by arguing that its
19 emissions estimates were already conservative because they did not account for other
20 kinds of air pollution that OBOT’s operations could cause. For example, ESA’s estimates
21 did not account for re-suspended dust—that is, coal dust that would accumulate on rail
22 tracks and other surfaces, and later, as a result of wind or other movement, become
23 suspended in the air as particulate matter pollution. ESA Report at 2-17, 5-4 to 5-5, 5-12,
24 5-16 to 5-17 (Ex. 14.0038, 0073-0074, 0081, 0085-0086). ESA suggested, albeit indirectly,
25 that these emissions would make the proposed coal operations substantially dangerous
26 even if the developers used controls. This line of reasoning was reiterated by other
27 comments in the public record and by the City’s experts at trial. But the City cannot justify
28 the failure to analyze OBOT’s intended design, which includes controls, by pointing to
other gaps in the record—particularly where the record provides no way of comparing
the mitigating effects of covers and surfactants to the effects of these aggravators that
ESA points to. Combating error with error is not the way to create a credible record.

ESA’s final estimates thus wrongly assumed that emissions during transport and staging
would be uncontrolled. ESA provided rough estimates of “controlled” emissions earlier
in its report, where it assumed (without any meaningful analysis) an 85 percent reduction
in emissions during the transport and staging phases (Tables 5-2 and 5-5). But these
numbers were excluded from the final table (Table 5-7). Although these earlier tables
suggested the dramatic reduction in emissions that controls might make possible, ESA,

1 and later, the City, gave them little, if any, weight. As explained earlier, the City
2 Administrator reprinted Table 5-7 in the June 23, 2016 Agenda Report and concluded
3 from it that the emissions from OBOT would pose a substantial danger to health and
4 safety and that the City Council should pass the ordinance. As the City Administrator put
5 it, “Per the table . . . the overall emissions from the OBOT project are expected to exceed
6 both the daily and annual PM 10 and PM 2.5 City of Oakland CEQA Thresholds of
7 Significance, which would be considered a significant unavoidable impact under CEQA and
8 thus presumptively a substantially dangerous condition to health.” June 23, 2016 Agenda
9 Report at 12 (Ex. 135.0012); ESA Report at 5-6, 5-12, 5-17 (Ex. 14.0075, 0081, 0086); *see*
10 *also* ESA Report at 5-15 to 5-19 (Ex. 14.0084-0088).

11 Therefore, given the record before it, the City Council was not even equipped to
12 meaningfully guess how well these controls would mitigate emissions. This created a
13 sizable gap in the record, and a major flaw in the City Council’s ultimate conclusion that
14 OBOT’s emissions would pose a substantial health or safety danger.

15 Transport and Staging: Coal Type

16 The emissions estimates were further flawed because they resulted from a misapplication
17 of federal guidance and mistaken assumptions about the type of coal to be transported
18 to the terminal.

19 The guidance document ESA used to produce its emissions estimates was from the U.S.
20 Environmental Protection Agency. Titled “AP-42,” this document explains how to
21 calculate emissions from different industrial activities and sources of pollution. ESA
22 Report at 5-1 to 5-2 (Ex. 14.0070-0071); Tr. 172:6-25 (Evans); Tr. 351:12-352:6 (Chinkin);
23 Tr. 536:10-537:2 (Sahu). There was a debate at trial about whether it was appropriate for
24 ESA to use the AP-42 guidance, but in the end it doesn’t matter, because even if using the
25 AP-42 guidance was the best available approach, ESA did not select the appropriate inputs
26 for it.

27 Of particular concern is ESA’s choice of threshold friction velocity. Threshold friction
28 velocity describes the minimum wind speed necessary for a collection of particles to begin
moving. The lower the threshold friction velocity, the less wind is required to get the
particles moving. Tr. 355:17-356:13 (Chinkin). The AP-42 guidance lists threshold friction
velocities for six types of coal. ESA used the threshold friction velocity associated with
“fine coal dust on concrete pad,” which was 0.54 meters per second. However, OBOT’s
expert credibly and convincingly explained that this threshold friction velocity was too
low a value to use for the coal that would travel by rail car from Utah to Oakland, because
it reflected the wind speed necessary to begin moving an ultrafine pile of coal dust—the
equivalent of coal dust that had been bulldozed and crushed under heavy equipment.

1 Tr. 358:10-361:11 (Chinkin); Muleski Study (Ex. 1085). This is not what would be carried
2 on rail cars from mines in Wyoming and Utah to Oakland. The threshold friction velocity
3 for an “uncrusted coal pile,” which reflects emissions from a coal pile that is actively
4 moving with pieces being added, removed, and replaced, would almost certainly have
5 been a better fit. Tr. 361:12-362:16 (Chinkin); Axetell & Cowherd Study (Ex. 982). This
6 type of coal is listed as having a threshold friction velocity of 1.12 meters per second. AP-
7 42 Guidance Section 13.2.5—Industrial Wind Erosion at 13.2.5-5 (Ex. 435.0005).

8 Victoria Evans, the ESA project manager who oversaw the preparation of the report for
9 the City, explained that ESA used the “fine coal dust on concrete pad” threshold friction
10 velocity because it felt that would better capture jostling cars in motion, while the
11 “uncrusted coal pile” threshold friction velocity better characterized stationary coal.
12 Evans Decl. ISO City’s Mot. for Summ. J. ¶ 7 (Dkt. No. 155 at 3-4). But OBOT’s expert
13 provided credible testimony, citing to the scientific studies underlying the AP-42
14 guidance, that the “uncrusted coal pile” coal type describes active, moving coal and more
15 closely resembles the kind of coal that OBOT would handle.

16 This testimony was not meaningfully rebutted by the City’s expert at trial. The City’s
17 expert responded by arguing, in large part, that the lower threshold friction velocity for
18 “fine coal dust on a concrete pad” was justifiable because it compensated for other
19 shortcomings in the AP-42 guidance. According to the City’s expert, the threshold friction
20 velocities listed for different coal types in the AP-42 guidance were not suited for
21 estimating fine particulate matter emissions because they came from studies of larger
22 particulate matter. Therefore, he said, even the threshold friction velocity for “fine coal
23 dust on a concrete pad,” which was the lowest one in the AP-42 guidance, was
24 conservative. Tr. 538:1-539:25 (Sahu). But if the City’s expert was correct about the AP-
25 42 guidance being a poor fit for this case, perhaps the ESA report should not have
26 estimated emissions using this guidance; at the very least, ESA should have described its
27 shortcomings to the City Council. It would be difficult to conclude that ESA was justified
28 in selecting an inapplicable coal type from inapplicable guidance simply because that coal
type was the “least inapplicable” coal type from the inapplicable guidance, at least
without an explanation in the record about why that would be appropriate.

OBOT’s expert went on to estimate that the projected PM 2.5 emissions from staging
would fall from 11.7 tons per year to 0.68 tons per year if the threshold friction velocity
for “uncrusted coal pile” type coal were used. Tr. 365:12-366:2 (Chinkin); *see also* Chinkin
Decl. ISO OBOT’s Mot. for Summ. J. ¶ 28 (Dkt. No. 140 at 10). But even setting the expert’s
revised estimates aside (since they were not before the City Council when the ordinance
was passed), ESA’s decision to use “fine coal dust on concrete pad” for its emissions
estimates was a significant flaw in the record.

1 Transport and Staging: Rate of Emission

2 Another major issue with the emissions estimates for transport and staging is that they
3 assume the same amount of fugitive coal dust will be produced at each mile of the rail
4 journey from the coal mines to the terminal. ESA estimated that 6 tons of PM 2.5 would
5 be emitted each year during the Oakland segment of the rail trip by calculating total
6 emissions over the approximately 700-mile rail journey and multiplying that by the
7 fraction of rail track in Oakland. In calculating total emissions, ESA assumed that PM 2.5
8 emissions from the rail cars would be one pound per mile per car for the entire 700-plus
9 mile journey (assuming no covers or surfactants). Tr. 177:18-24, 198:9-204:4 (Evans). But
10 common sense suggests that even if no controls were used—indeed, especially if no
11 controls were used—the train speed and ambient wind speed would affect how much
12 coal dust would be emitted and become suspended in the air. Tr. 345:14-346:17
13 (Chinkin); Tr. 567:8-22 (Sahu). As a point of comparison, OBOT’s expert estimated fugitive
14 coal dust emissions would be no more than 2.5 tons per year in the Bay Area and 0.1 tons
15 per year in West Oakland if train and wind speeds were taken into account, assuming no
16 controls. Tr. 348:13-350:9 (Chinkin). Although the Court takes no view on the accuracy
17 of the expert’s estimates, they suggest that a more precise estimate of coal dust emissions
18 is possible—and that the City could estimate these values in a meaningful way if it chose
19 to.

20 Terminal Operations

21 ESA’s emissions estimates for terminal operations also have serious problems. OBOT has
22 said it will use (and more importantly, will likely be required to use) “best available control
23 technology” for the operations at the terminal that follow the staging phase—namely,
24 unloading, storing, and transferring the coal to ships. Best available control technology is
25 the Air District’s term for the most effective emissions controls that are both
26 technologically feasible and cost effective, which the Air District can require a developer
27 to use as a condition of receiving the permits it needs to begin construction and
28 operation. BAAQMD Regulation 2, Rule 2 at 2-2-4 to 2-2-5, 2-2-11 (Long Decl. ISO City’s
 Mot. for Summ. J. Ex. 60, Dkt. No. 166-3 at 5-6, 12). OBOT is already laying the
 groundwork for using this kind of technology. For instance, OBOT has proposed using
 bottom-release rail cars to unload the coal into underground dust collection systems, and
 then moving the coal across the facility using enclosed conveyance systems with dust
 control technology. According to ESA, all of these control measures would qualify as best
 available control technology. ESA Report at 5-12 to 5-14 (Ex. 14.0081-0083); Tr. 194:22-
 195:7 (Evans).

 But the City appears to have ignored these controls. ESA’s estimates for emissions from
 terminal operations are listed in Table 5-6 of its report. Despite Table 5-6’s title, which
 says that it contains controlled emissions estimates, the underlying spreadsheet strongly

1 suggests that the table mistakenly contains uncontrolled emissions estimates. In the
2 spreadsheet, the emissions estimates that are labeled “controlled” equal 1 percent of the
3 emissions estimates labeled “uncontrolled,” seemingly reflecting ESA’s assumption that
4 OBOT would use control technology that would be 99 percent effective in mitigating
5 emissions. But, as OBOT’s expert pointed out, the estimates labeled as “controlled” in
6 the spreadsheet never made it into the final report. Instead, Table 5-6 presents the
7 estimates labeled “uncontrolled” in the spreadsheet. And ESA used the numbers from
8 Table 5-6 in its final table of emissions estimates from all three phases—that is, Table 5-
9 7. ESA Report at 5-13, 5-17 (Ex. 14.0082, 0086); June 6, 2016 ESA Emissions Spreadsheet
10 (Ex. 432.005); Tr. 135:11-136:12 (Evans); Tr. 367:12-372:16 (Chinkin).

11 Evans testified that the underlying spreadsheet, not the final report, is incorrect.
12 According to Evans, ESA adjusted the inputs that were used to calculate emissions to
13 account for controls. For instance, Evans says that ESA used reduced wind speeds to
14 reflect OBOT’s use of closed coal conveyance systems. (These inputs are not visible in the
15 spreadsheet.) As a consequence, although the spreadsheet labels the numbers that were
16 used in the final report as “uncontrolled,” Evans says they are actually controlled
17 numbers, and Table 5-6 was correctly titled. Tr. 194:10-196:14 (Evans); *see also* Evans
18 Decl. ISO Opp. to Summ. J. ¶¶ 9-10 (Dkt. No. 155 at 4).

19 It’s not obvious which side’s story is correct. The spreadsheet with the underlying
20 numbers does not list the inputs that were used, such as wind speed; nor does it explain
21 how these numbers may have been modified to capture the effects of using best available
22 control technology. The City, for its part, did not elicit an explanation from Evans (or
23 others) to clarify this confusion.

24 Given the state of the record, OBOT’s read of the data is more credible. Evans’s
25 explanation requires reading the “uncontrolled” section of the spreadsheet to reflect
26 controlled emissions estimates, and the “controlled” section to reflect a further 99
27 percent reduction in emissions. Would this mean the 99 percent reduction in the
28 “controlled” section was duplicative, doubly accounting for controls? Does this mean that
other “uncontrolled” values in ESA spreadsheets also implicitly incorporated control
technology? Although the record is not clear, OBOT’s explanation of what happened is far
more plausible.

Notably, ESA’s estimates appear to be the only ones in the record before the City Council
about emissions from terminal operations. Tr. 196:15-21 (Evans). Even if the numbers in
the report are accurate, the ambiguity about how they were calculated suggests that the
City Council probably couldn’t have understood what they represented even if it had
tried. If the numbers in Tables 5-6 and 5-7 are actually mislabeled, as appears to be the

1 case, the record is even more mangled. A 90 to 99 percent reduction in coal dust
2 emissions would mean that ESA’s estimated emissions from terminal operations would
3 have been between 0.027 and 0.27 tons per year, not 2.7 tons per year. This is a dramatic
4 difference, and the City Council did not have the chance to consider it.

4 The Air District’s Authority

5 As the preceding discussion makes clear, an overarching problem with the record before
6 the City Council is that it reflects no meaningful analysis of the Air District’s role in
7 mitigating the health and safety risks associated with the project. The ordinance,
8 resolution, and underlying reports hardly mention the agency—even though it was clear
9 that the Air District would require OBOT to obtain permits to operate and that the Air
10 District could impose conditions to limit emissions from the project. Evans admitted that
11 the ESA report did not even contemplate whether the project would pose a danger after
12 the developers had secured the necessary permits from the Air District. Tr. 112:19-21,
13 235:22-236:24 (Evans). Nearly all the evidence before the City Council presumed OBOT
14 would operate in a regulatory vacuum.

15 Although the Air District permitting process is complex and involves multiple approvals,
16 two primary permits are relevant here. The first is the “authority to construct,” a permit
17 the Air District requires the developer to obtain before building or installing anything. The
18 second is the “permit to operate,” which the Air District requires the developer to obtain
19 before starting to use the facility or equipment that was installed pursuant to the
20 authority to construct. The Air District can, and typically will, impose conditions on both
21 the authority to construct and the permit to operate. And the Air District will not issue
22 the permit to operate if the developer does not comply with the conditions associated
23 with the authority to construct. The Air District has a fair amount of latitude: it can impose
24 almost any condition that it deems necessary to ensure compliance with its emissions
25 limits and other regulations. BAAQMD Regulation 2, Rule 2 at 2-2-16, 2-2-18 (Long Decl.
26 ISO City’s Mot. for Summ. J. Ex. 60, Dkt. No. 166-3 at 17, 19).

27 Most significantly, the Air District could impose permitting conditions that would limit the
28 amount of coal that could be processed at the terminal. ESA assumed the terminal would
be shipping 5 million tons of coal per year. Other commenters assumed 10 million tons.
But if that amount of coal would pollute the air as much as the City speculates, there is
strong reason to believe the Air District would step in, and the City provides no reason to
think otherwise. Limiting the magnitude of the coal operations would have a significant
impact on emissions, even if the Air District did not directly regulate coal dust from the
rail transport or staging phase. As explained earlier, the Air District could also require
OBOT to limit emissions by using rail car covers, surfactants, and other controls. Tr. 344:4-
23 (Chinkin). All of this is consistent with the evidence presented at trial that the Air

1 District had informed ESA that it could work with OBOT to reduce its emissions by 95
2 percent compared to an entirely uncontrolled operation. Tr. 112:23-114:21 (Evans); May
3 20, 2016 Evans Email (Ex. 53.0003).

4 But the record before the City Council makes only fleeting reference to the Air District's
5 authority. For example, a footnote in the City Administrator's June 23, 2016 report
6 gestured to proposed Air District regulations, but concluded in a cursory manner (and
7 incorrectly) that the ESA report already accounted for any impact these new regulations
8 might have. June 23, 2016 Agenda Report at 5 n.1 (Ex. 135.0005). More generally, there
9 is no serious evaluation in the record of the broad scope of the Air District's regulatory
10 power or the effect it would likely have on the proposed coal operations.

11 Paradoxically, the ordinance itself recognizes that the Air District's permitting process is
12 meaningful, even though the City disregarded it in evaluating OBOT's proposed coal
13 operations. As written, the ordinance exempts manufacturing facilities in Oakland that
14 consume coal and coke on site as part of their production processes, so long as their
15 consumption is consistent with their permits from the Air District. This narrow exemption
16 seems to be aimed at protecting an iron foundry in Oakland that burns coke to make pipes
17 and fittings. Ordinance No. 13385 § 8.60.040(C) (Ex. 4.0010); June 23, 2016 Agenda
18 Report at 4 (Ex. 135.0004); ESA Report at 2-23 (Ex. 14.0044); *see also* City's Mot. for
19 Summ. J. at 8 & n. 16 (Dkt. No. 145 at 20). The City does not explain how the Air District's
20 permit power could have been a reason to exempt the iron foundry from the ordinance
21 yet unworthy of consideration when it came to OBOT.

22 **C.**

23 Even if the emissions estimates could somehow be considered reliable despite the flaws
24 discussed above, the record contains no meaningful assessment of how these emissions
25 would actually affect air quality in Oakland.

26 Emissions are a measure of air pollution in terms of volume. In other words, an emissions
27 estimate captures the quantity of a pollutant released into the air, typically in terms of
28 pounds per day or tons per year. Air quality, on the other hand, is measured in terms of
concentration. It captures the amount of pollutant in a given quantity of air. For
particulate matter, air quality is measured in terms of micrograms per cubic meter. The
two metrics are distinct, albeit related. Air pollutant concentrations are calculated using
dispersion models that use emissions estimates as inputs. By combining emissions
estimates with data about a given geographic area and pollution source, these models
assess how the emissions from a particular source affect a region's air quality. Tr. 321:5-
323:15 (Chinkin).

1 Take, for example, a smokestack at a coal power plant that emits a constant amount of
2 particulate matter each day. As you might expect, a person living next to the smokestack
3 breathes in a different amount of particulate matter each day than a person living one
4 mile from the smokestack. The air quality one mile away depends on many different
5 factors, including wind speed, weather patterns, and baseline pollution levels. The same
6 quantity of emissions can yield very different measures of air quality in different places
7 and at different times. Because air quality describes how much particulate matter is in
8 the air in a particular place, it more accurately reflects how much pollution a person
9 actually breathes in.

10 ESA originally proposed a two-part study of the air pollution from OBOT: the first phase
11 would involve reviewing the comments the City had received, and the second phase
12 would involve independently analyzing OBOT's anticipated emissions and their effects on
13 air quality. ESA even proposed conducting dispersion modeling to estimate the
14 concentration of air pollution. Evans, who led the ESA project, testified that ESA thought
15 it would be useful and important to do this kind of modeling. But the City rejected this
16 plan, asking ESA to skip the air quality modeling. Tr. 108:10-110:2 (Evans); Oakland-ESA
17 Service Agreement (Ex. 62); Jan. 8, 2016 ESA Draft Scope of Work at 10 (Ex. 25.0011).

18 Lacking air quality models of their own, some reports in the record instead imported the
19 findings of a study by Daniel Jaffe of the University of Washington. Jaffe's study described
20 particulate matter emissions along a rail route in the Columbia River Gorge in the summer
21 of 2014. Jaffe's team measured PM 2.5 concentrations in the air before and after freight
22 and coal trains passed by. On average, the researchers found that PM 2.5 concentrations
23 increased by 8.8 micrograms per cubic meter when a freight train passed and by 16.7
24 micrograms per cubic meter when a coal train passed. But these numbers were a poor
25 substitute for actual air quality modeling for OBOT. Jaffe's findings reflected the wind
26 speeds, weather patterns, and geographic features of the Columbia River Gorge, not
27 Oakland. Moreover, the trains in the Gorge carried coal from the Powder River Basin of
28 Wyoming and Montana. Powder River Basin coal is far dustier and likelier to emit
particulate matter than western bituminous coal from Utah, making Jaffe's numbers
largely inapposite to OBOT's operations. Nor did Jaffe's study model how controls, such
as covers or surfactants, could affect emissions. Daniel A. Jaffe et al., *Diesel Particulate
Matter and Coal Dust from Trains in the Columbia River Gorge, Washington State, USA*, 6
Atmospheric Pollution Research 946 (2015), <https://doi.org/10.1016/j.apr.2015.04.004>;
Tr. 176:17-19, 179:12-180:5 (Evans).

Therefore, the numbers from the Jaffe study cannot be used as meaningful evidence of
how OBOT's operations would impact the concentration of air pollutants in Oakland.
Even though the differences between Jaffe's study and OBOT's operations were clear, the

1 ESA report, the public health professionals' report, the Chafe report, and other public
2 comments all made the mistake of uncritically applying Jaffe's findings to evaluate the
3 terminal. ESA Report at 2-14 to 2-15, 5-7 to 5-8 (Ex. 14.0035-0036, 0076-0077); Public
4 Health Advisory Panel Report at 18-19 (Ex. 960.0028-0029); Chafe Report at 14 n.17, 32
5 n.102, 70-71 (Ex. 961.0016, 0034, 0072-0073); *see also* Tr. 229:10-232:11 (Evans). Jaffe's
6 earlier 2014 study, which was cited by some commenters, was inapplicable for similar
7 reasons. Daniel A. Jaffe et al., *Diesel Particulate Matter Emission Factors and Air Quality
8 Implications from In-Service Rail in Washington State, USA*, 5 Atmospheric Pollution
9 Research 344 (2014), <https://doi.org/10.5094/APR.2014.040>.

10 Nor does the City's invocation of national air quality standards compensate for its failure
11 to do air quality modeling. Those standards, officially titled the National Ambient Air
12 Quality Standards, are established by the U.S. Environmental Protection Agency and used
13 to measure air quality on a regional basis across the country. If a region does not meet
14 any one of these standards, it is considered "out of attainment." For instance, when this
15 litigation began, the Bay Area was considered out of attainment in terms of the
16 concentration of PM 2.5 in the air, although it was re-designated as "in attainment" in
17 2017. Tr. 329:2-330:16 (Chinkin). The standards are set at levels intended to protect
18 public health. Tr. 396:17-397:17 (Maier); Tr. 603:5-25 (Moore). Although these
19 standards could have provided a useful benchmark for the City to evaluate the danger
20 from OBOT's emissions, the record provides no way for the City to make a meaningful
21 comparison to them since it lacks any rigorous analysis of how OBOT would actually
22 impact air quality in Oakland.

23 Despite the absence of any adequate air quality analysis, the City argues that OBOT would
24 cause impermissible exceedances of the national standards. The record does not contain
25 meaningful evidence to support this assertion. The concentration of a pollutant in the air
26 is measured by dividing the amount of pollutant that passes through an air quality
27 monitor by the total amount of air that goes through the monitor during a given time
28 period. For PM 2.5, the annual standard is 12 micrograms per cubic meter, averaged over
three years. This means the annual PM 2.5 concentration, averaged over the last three
years, should not exceed 12 micrograms per cubic meter. The daily standard is 35
micrograms per cubic meter, averaged over three years. This means the daily PM 2.5
concentration, averaged over the last three years, should not exceed 35 micrograms per
cubic meter, with seven days of exceedances allowed each year. The allowance for seven
exceedances means that brief extreme weather events, like wildfires, do not put a region
out of attainment. NAAQS Table (Chinkin Decl. ISO OBOT's Mot. for Summ. J. Ex. B, Dkt.
No. 140 at 26-28); ESA Report at 4-2 to 4-3 (Ex. 14.0059-0060); Tr. 324:11-328:12
(Chinkin).

1 Not only did the City fail to meaningfully estimate how many exceedances OBOT would
2 cause, the City did not appear to recognize that seven exceedances of the national
3 standard for daily PM 2.5 concentration are allowed. ESA and other public commenters
4 merely stated, in a generalized way, that OBOT would cause additional exceedances. ESA
5 Report at 4-12, 5-9, 5-15 to 5-17 (Ex. 14.0069, 0078, 0084-0086); *see also* Public Health
6 Advisory Panel Report at 18 (Ex. 960.0028). In light of the allowance for seven
7 exceedances, a handful of additional exceedances caused by OBOT would not
8 automatically lead to a violation of the national standards. Moreover, the record does
9 not appear to acknowledge the Air District's rules specifying that the agency will not grant
10 a permit to construct for a project that will significantly increase emissions from a
11 federally monitored pollutant without first finding that the project will not contribute to
12 an exceedance of the national standard for that pollutant. BAAQMD Regulation 2, Rule 2
13 at 2-2-12 to 2-2-13 (Long Decl. ISO City's Mot. for Summ. J. Ex. 60, Dkt. No. 166-3 at 13-
14 14).

11 **D.**

12 The City argues that none of this matters because no amount of exposure to particulate
13 matter is safe, especially for the vulnerable residents of West Oakland. But the City's
14 contract with OBOT sets the bar higher. Recall that section 3.4.2 of the development
15 agreement says that before applying a new regulation to OBOT, the City must determine,
16 based on substantial evidence, that existing or future occupants or users of the project or
17 adjacent neighbors would face a condition *substantially* dangerous to their health or
18 safety without the regulation. When the City asserts that any increase in exposure to
19 particulate matter is enough to meet this standard, it reads the word "substantial" out of
20 the contract.

21 Deciding what is "substantial" requires context. To understand whether something poses
22 a "substantial" danger, you need a baseline against which to compare the danger.
23 Defining "substantial" as "[o]f considerable importance, size, or worth," the Oxford
24 English Dictionary gives the following example of its usage: "a substantial amount of
25 cash." *Substantial*, Oxford English Dictionary,
26 <https://en.oxforddictionaries.com/definition/substantial> [<https://perma.cc/XAS2-BC7C>].
27 But what is a substantial amount of cash? Without context, it's impossible to tell

28 Of course, the City was not limited to using federal and state standards as context.
Oakland's assertions that these existing standards are inadequate to protect the health
of its residents may be legitimate (notwithstanding the record's failure to provide
meaningful evidence of that). And presumably the City is correct that adverse health
effects can sometimes result from pollution levels lower than the national and state
standards. Tr. 586:24-587:5, 589:4-590:12 (Moore); Chafe Report at 19 (Ex. 961.0021).

1 But if these are not the right standards for assessing what makes for “substantial” danger,
2 what are? If the City wanted to argue that the national and state standards are
3 insufficient, it should have provided a different way of showing that the danger from
4 OBOT to public health would be substantial, rather than simply repeating that no amount
5 of PM 2.5 exposure can be considered safe.

6 For instance, perhaps the City could have compared emissions from the OBOT project to
7 emissions from other sources nearby—the Port of Oakland, the Bay Bridge toll plaza, the
8 iron foundry exempted by the ordinance, or even the construction of a new stadium for
9 the A’s that is being contemplated at the port near Jack London Square. Perhaps the City
10 could have argued that any project with more particulate matter emissions than one or
11 more of these sources would pose a substantial danger. Although it’s not clear that this
12 would have been sufficient, at the very least, it would have provided a benchmark for the
13 policymakers to use when evaluating the magnitude of OBOT’s potential effects on public
14 health.

15 Counterintuitively, the City says that any emissions pose a substantial danger even though
16 it continues to allow the East Bay Municipal Utility District and iron foundry to consume
17 coal and coke—and emit particulate matter. Ordinance No. 13385 § 8.60.040(C)
18 (Ex. 4.0010); June 23, 2016 Agenda Report at 4 (Ex. 135.0004); ESA Report at 2-23
19 (Ex. 14.0044); *see also* City’s Mot. for Summ. J. at 8 & n. 16 (Dkt. No. 145 at 20). Granted,
20 these facilities receive and use less coal and coke than the shipping terminal would. But
21 if any emissions are a substantial danger, how does the City justify allowing emissions
22 from these sources? The utility district and iron foundry are not alone. All kinds of
23 activities emit particulate matter, from truck traffic to office park development. Tr. 33:24-
24 35:22 (Cashman). Without comparing these activities’ impact on air quality to OBOT’s,
25 it’s difficult to grasp how the City decides which activities pose a substantial danger to
26 health and which do not.

27 At trial, the ESA project manager made clear that context would have been useful.
28 However, the City had restricted the scope of ESA’s study so that it was limited to
identifying existing agency-developed thresholds and the public comments in the record
before the City. Oakland-ESA Service Agreement (Ex. 62.0032, 0033, 0037); *see also* Jan.
8, 2016 ESA Draft Scope of Work at 7 (Ex. 25.0008). As a result, ESA did not compare the
OBOT emissions estimates to emissions from other sources of pollution in Oakland, or
even to emissions from other bulk facilities in California. There wasn’t even a comparison
to the overall level of emissions in Oakland, even though ESA “could easily have done
that.” Tr. 206:4-210:9 (Evans). Much of this information was available from regional Air
Districts or the U.S. Environmental Protection Agency. An Air District official even testified
before the City Council that the Air District could provide data on air quality in Richmond,

1 where there is another shipping terminal and port. Sept. 21, 2015 City Council Public
2 Hearing Transcript at 163 (Myre Decl. ISO OBOT's Mot. for Summ. J. Ex. 29, Dkt. No. 141-
3 29 at 8). At the very least, a clearer presentation in the record about the impact on air
4 quality of shipping terminals in Richmond, Long Beach, or elsewhere could have shed
5 some light on the reliability and magnitude of ESA's estimates for OBOT.

6 Relatedly, the City emphasizes that the old army base is located near residential
7 neighborhoods in low-income parts of West Oakland, as well as near a child care center
8 and schools. The City correctly points out that children and low-income people are more
9 vulnerable to environmental contamination. And it rightly expresses concern that
10 existing air quality standards may be especially inadequate to protect these particular
11 Oaklanders from public health dangers. These are factors that the City can, and
12 absolutely should, consider when assessing whether the proposed operations will present
13 a substantial danger to public health. But it is not enough to simply intone that the facility
14 will operate near a child care center and low-income neighborhoods. If the City wanted
15 to point to these residents to justify the ordinance, it should have compiled a record with
16 credible evidence that would allow the City to assess whether the proposed coal
17 operations would *actually* present a substantial health danger to these people.

18 E.

19 The City raises a host of other concerns about the terminal, including fire hazards, worker
20 safety, and greenhouse gases. But on these points, too, the City's record lacks substantial
21 evidence that the coal operations will pose a substantial health or safety danger.

22 Fire Safety

23 Any bulk commodity shipping operation will involve some fire risk, which the City
24 knowingly took on when it signed the development agreement. But the record before
25 City Council contains mere speculation about the possibility of combustion, with no
26 attempt to quantify the risk or meaningfully compare it to the fire risk from operations
27 involving commodities other than coal. Taken to its extreme, the City's argument
28 suggests that the City could put the brakes on any development given any chance of fire.

The record before the City Council and the evidence at trial contradicted the City's
speculation that coal operations would pose a more significant danger of fire or
combustion than other bulk commodity operations. As the City Council was informed in
advance of its September 2015 hearing, bituminous coal is classified as a low fire risk by
the National Fire Protection Association, a nonprofit organization that creates model fire
safety codes used nationwide. Specifically, bituminous coal has a flammability rating of 1
on a scale of 1 to 4—the same rating that ground corn has. Sept. 10, 2015 City Agenda
Report at 5 (Ex. 213.0005); Basis of Design—Potential Commodities, NFPA 704 (Ex. 1261).

1 The Fire Department did not keep this a secret: in a fall 2015 meeting with Claudia Cappio,
2 who was then the Assistant City Administrator and responsible for managing the army
3 base development project, the Oakland Fire Marshal informed Cappio not only that coal
4 was a low risk commodity on the National Fire Protection Association's rankings, but also
5 that the Fire Department uses these rankings in its emergency response system.
6 Tr. 468:20-469:22 (Cappio). The National Fire Protection Association also classifies
7 commodities into "dust hazard classes" based on their relative risk of explosion (using a
8 slightly different ranking than for fire risk). Bituminous coal dust and petroleum coke dust
9 are both classified in the lowest dust hazard class. By comparison, cellulose, which is the
10 main component of paper (and which the City presumably would have no objection to
11 shipping through the terminal, at least so long as it's recycled), belongs to a higher dust
12 hazard class. NFPA 68 Standard on Explosion Protection by Deflagration Venting at 68-
13 57, 68-67 (Ex. 900.0060, 0070); Tr. 415:17-416:11 (Rangwala).

14 Radis, ESA's safety subcontractor, actually told staffers at ESA that major fires at coal
15 terminals are infrequent and more commonly associated with Powder River Basin coal.
16 June 15, 2016 Radis Email to Barringhaus (Ex. 48); Tr. 127:20-128:20 (Evans); *see supra* p.
17 26. Radis's statements, like the Fire Marshal's comments, do not appear to have made it
18 into the ESA report, and do not appear to have been meaningfully explored elsewhere in
19 the record. This further detracted from the City's ability to make an informed decision
20 about the project's dangers.

21 The record is also bereft of any serious discussion of the Fire Department's oversight and
22 ability to mitigate the project's risks. As the City acknowledges, the OBOT developers will
23 be required to submit a fire safety plan once the project is completely designed, before
24 the building permit is issued. At that point, the Fire Department will be able to require
25 changes to the plan or reject the plan if it does not adequately address fire hazards. 2012
26 Oakland Army Base Project Standard Conditions of Approval/Mitigation Monitoring and
27 Reporting Program at 48 (Ex. 138.0049). This process was set up as part of the regulatory
28 scheme for the redevelopment of the army base, which the City Council approved in July
2013 and which involved more than 70 pages of environmental conditions and mitigation
measures that OBOT is required to comply with. But nothing in the record examines the
effectiveness of these requirements. 2012 Oakland Army Base Project Standard
Conditions of Approval/Mitigation Monitoring and Reporting Program (Ex. 138);
Tr. 278:16-280:2 (McClure); Tr. 470:3-471:12 (Cappio). ESA had offered to evaluate
mitigation measures for fire risk, but the City Council excluded that from ESA's scope of
work as well. Jan. 8, 2016 ESA Draft Scope of Work at 11-12 (Ex. 25.0011-0012); Oakland-
ESA Service Agreement (Ex. 62). Perhaps the City Council thought the Fire Department's
regulatory authority would not be enough to address the fire risk. But the record does
not adequately explain why this would be the case.

1 Worker Health and Safety

2 The evidence in the record about danger to worker health and safety, relative to the
3 health and safety risks posed by other bulk commodity operations, is even thinner. Again,
4 there is little discussion of whether mandatory workplace safety laws would be
5 inadequately protective and if so, why. The Chafe report refers to the health risks for coal
6 miners as evidence of the kinds of dangers workers at the terminal would face, but does
7 not discuss how dangers would differ at a bulk materials facility that uses best available
8 control technology and is subject to federal, state, and local workplace safety laws. The
9 Chafe report also asserts that existing workplace coal dust standards are insufficient to
10 prevent the illnesses that result from coal dust, but withholds any explanation of those
11 standards or why they are inadequate. The same report criticizes OBOT for not
12 adequately evaluating the health risks of coal dust to workers, without acknowledging the
13 preliminary nature of OBOT’s operating plans. Chafe Report at 33-39 & nn. 125-26
14 (Ex. 961.0035-0041). The ESA report makes similarly sweeping statements, like when it
15 points to comments in the record about the health risks of coal dust buildup. ESA Report
16 at 5-20 to 5-21 (Ex. 14.0089-0090). Certainly these are real concerns, but the record
17 provides no way of understanding just how significant a danger they pose, particularly
18 once all reasonable mitigation measures are taken.

15 Global Warming

16 The hostility toward coal operations in Oakland appears to stem largely from concern
17 about global warming. To be sure, shipping coal for use in other countries will make some
18 contribution to the accumulation of greenhouse gases in the earth’s atmosphere, and
19 climate change is detrimental to public health and safety. But the City’s argument that
20 global warming allows it to invoke section 3.4.2 of the development agreement barely
21 merits a response

20 Other Risks

21 The City gestures to other risks, such as the release of metals like mercury, arsenic, and
22 lead from coal and coke into the environment, but there is virtually nothing in the record
23 to support a conclusion that these elements will escape in sufficient quantities to pose a
24 substantial danger to public health. The ordinance proclaims that “exposure to these
25 toxic heavy metals is linked to cancer and birth defects” without explaining the extent to
26 which this project will lead to meaningful exposure to these metals, where that exposure
27 will be in Oakland, or the likelihood of adverse health effects from it. Ordinance No.
28 13385 § 8.60.020(B)(1)(a) (Ex. 4.0005). The evidence in the record is equally devoid of
such analysis. ESA Report at 3-8 to 3-9 (Ex. 14.0053-0054); Chafe Report at 15-17, 26-28
(Ex. 961.0017-0019, 0028-0030); Public Health Advisory Panel Report at 29-32

1 (Ex. 960.0039-0042). Again, simply identifying a potential risk is not the same as
2 evaluating whether that risk poses a substantial danger.

3 * * *

4 The City was not required to compile a perfect evidentiary record; far from it. But the
5 gaps and errors in this record are so numerous and serious that they render it virtually
6 useless. Perhaps a record that more carefully and thoroughly laid out the evidence,
7 accompanied by more rigorous analysis, could have satisfied the standard the City
8 imposed on itself in the development agreement. But this record does not come close to
9 doing so, which means OBOT prevails on its breach of contract claim.

10 **III.**

11 The intervenors defending the ordinance, the Sierra Club and San Francisco Baykeeper,
12 raise a new argument in post-trial briefing: that California Government Code section
13 65866, which is a part of the development agreement statute, allows the City to apply the
14 ordinance to OBOT even without substantial evidence in the City Council record that the
15 coal operations present a substantial danger to people in Oakland, and notwithstanding
16 the language of section 3.4.2 of the development agreement. The development
17 agreement statute provides the groundwork for cities and counties to give developers a
18 measure of certainty about the legal regimes that will govern their projects by locking in
19 the rules and regulations that are in place at the time the agreements are signed. *See*
20 *Mammoth Lakes Land Acquisition, LLC v. Town of Mammoth Lakes*, 191 Cal. App. 4th 435,
21 443-44, 120 Cal.Rptr.3d 797 (2010). Although normally California public policy prohibits
22 local governments from contracting away their right to exercise their “police power” in
23 the future—that is, the power to regulate private conduct in furtherance of the public
24 good—the development agreement statute creates a limited exception to this rule. *See*
25 *Santa Margarita Area Residents Together*, 84 Cal. App. 4th at 232-34, 100 Cal.Rptr.2d 740.
26 Specifically, section 65866 of the statute says the following:

27 Unless otherwise provided by the development agreement, rules,
28 regulations, and official policies governing permitted uses of the land,
governing density, and governing design, improvement, and construction
standards and specifications, applicable to development of the property
subject to a development agreement, shall be those rules, regulations, and
official policies in force at the time of execution of the agreement. A
development agreement shall not prevent a city, county, or city and
county, in subsequent actions applicable to the property, from applying
new rules, regulations, and policies which do not conflict with those rules,
regulations, and policies applicable to the property as set forth herein, nor

1 shall a development agreement prevent a city, county, or city and county
2 from denying or conditionally approving any subsequent development
3 project application on the basis of such existing or new rules, regulations,
4 and policies.

5 The intervenors appear to make two alternative arguments based on this provision. The
6 first appears to be that section 65866 allows a local government, in a development
7 agreement, to restrict its ability to apply future *land use* regulations to the property, but
8 not *other* types of new regulations (at least so long as those other types of regulations do
9 not conflict with the land use regulations that have been locked into place). Applying this
10 reading of section 65866 to this case, the intervenors appear to argue that: (i) the coal
11 ordinance is not a land use regulation; (ii) the coal ordinance does not conflict with any
12 land use regulations that were frozen in place when the development agreement was
13 signed; and therefore (iii) Oakland is permitted to apply the ordinance to OBOT. In other
14 words, according to the intervenors, section 65866 does not meaningfully disturb the
15 default rule, at least with respect to non-land use regulations, that a local government
16 may not contract away its police power. In the intervenors' view, this means that the
17 Court should construe section 3.4.2 of the development agreement and its "substantial
18 evidence" requirement to apply only to (i) land use regulations or (ii) non-land use
19 regulations that directly conflict with locked-in land use regulations. The consequence of
20 this would be that section 3.4.2 would not be applied to this ordinance at all, to avoid a
21 conclusion that section 3.4.2 gives away more of Oakland's police power than
22 Government Code section 65866 permits.

23 Whatever else might be said about this argument, the problem with it in this case is that
24 it's too inconsistent with the language of the development agreement itself. Neither
25 section 3.4.1, which freezes new regulations by the City, nor section 3.4.2, which sets out
26 the health and safety exception, say that the substantial evidence standard is only meant
27 for new land use regulations. The language of the development agreement does not even
28 distinguish between land use regulations and non-land use regulations. And the City
clearly knew how to draw distinctions between categories of regulations. The
development agreement demonstrates this by carving out not only the health and safety
exception in section 3.4.2 but also an exception for new regulations relating to
construction under section 3.4.4. Nor do sections 1.1 or 3.4.3, which define "Existing City
Regulations" and require the City to provide the developer with a compiled volume of
these regulations, limit the laws that are frozen in place to land use regulations. As if to
further prove this point, the City itself has, from the very early days, proceeded on the
theory that section 3.4.2's substantial evidence standard applies to the ordinance. This is
why the contract with ESA, the City Administrator's Agenda Reports to the City Council,

1 and the ordinance and resolution, among many other documents, all reference section
2 3.4.2 of the development agreement as the governing standard.

3 In the alternative, the intervenors [appear] to argue that if section 3.4.2 applies to all new
4 laws, it is invalid and unenforceable because it restricts Oakland's police power more than
5 the Government Code allows, and contrary to public policy. Perhaps there is merit to this
6 argument, but the Court declines to consider it, because it is beyond the scope of the
7 intervention that was allowed in this case. The Sierra Club and San Francisco Baykeeper
8 were permitted to intervene to help defend Oakland, not to seek to invalidate a provision
9 of an agreement that Oakland entered into. If the intervenors wish to assert this
10 argument by suing Oakland and OBOT in state court to invalidate section 3.4.2,
11 presumably they may do so. Indeed, the issue is likely better addressed in state court,
12 because it is complicated, novel, and presents important questions of state law. Although
13 OBOT is right to note that it would also be unfair to force it to defend against this
14 argument so late in the litigation, that is beside the point, because the intervenors could
15 not have raised it earlier in any event.

16 IV.

17 The resolution applying the coal ordinance to the OBOT facility is invalid, because it is a
18 breach of the development agreement. The City is therefore enjoined from relying on the
19 resolution either to apply the ordinance to OBOT or to restrict future coal operations at
20 the facility. As a practical matter, this renders the coal ordinance a nullity, because the
21 only reason the City adopted it was to restrict OBOT's operations, and OBOT is the only
22 facility in Oakland to which it could conceivably apply. But as a strictly technical matter,
23 there's no reason to strike down the ordinance once it has been determined that Oakland
24 may not presently apply it to OBOT. The City remains free, of course, to pursue future
25 regulation of the project so long as it complies with its legal obligations, including any
26 legitimate contractual obligations to the project developers. Because OBOT prevails on
27 its breach of contract claim, the Court enters judgment for OBOT without reaching the
28 constitutional and statutory claims raised at summary judgment.

IT IS SO ORDERED.

29 (*Oakland Bulk & Oversized Terminal*, 321 F. Supp. 3d.)

1 **B. Factual Findings and Conclusions of Law Not Addressed in the Federal**
2 **Decision**

3 The Federal Decision was limited to the factual findings and conclusions of law
4 pertinent to the issues before the district court. That case involved some but not all the
5 facts and law relevant to the claims in this case.

6 Here, the Parties agreed they entered into contracts (the Ground Lease and the
7 related agreements, including the LDDA and the Development Agreement). Each alleged
8 the other breached the contracts. The Parties agreed OBOT did not complete the
9 Minimum Project by the August 14, 2018 Initial Milestone Date.⁶ OBOT asserted its
10 performance was excused as set forth in its claims of force majeure, which the City
11 improperly rejected. The City contended the opposite—OBOT’s non-performance was not
12 excused, and the City therefore correctly denied OBOT’s claims of force majeure and
13 properly terminated the Lease on November 22, 2018. This trial was limited to the
14 liability phase of those allegations. As a result, this Court makes the following additional
15 findings of fact (regarding events that occurred before, during and after and Federal
16 Decision) and conclusions of law that are specific to this case.

17
18
19
20
21
22 ⁶ Although OBOT never alleged, prior to trial, that it had commenced the Minimum Project by the
23 Initial Milestone Date (August 14, 2018), during trial there was conflicting testimony that perhaps could
24 support the argument that OBOT did so. For example, Mr. McClure testified about work performed in the
25 Outer Claw, including improvements to Leads 1 and 2, and West of the Wake crossing. (Tr. 3582:15–25,
26 3590:2–18, 3591:10–3592:7, 3608:24–3609:6, 3609:14–3610:3; *see also* Exs. 833 (photograph of West Gateway
27 Lead Track Nos. 1 & 2), 837 (photograph of railroad crossing at Engineer’s Road).) While OBOT’s
28 construction activities show it was working in good faith to complete the Minimum Project by the Initial
Milestone Date, the evidence at trial did not clearly demonstrate that OBOT had made any of the rail
improvements listed in section 6.1(b) of the ground lease—the evidence was, at best, equivocal. (Ex. 68 at
32.) Further, OBOT presented no evidence it had also commenced any construction of Bulk and Oversized
Terminal before August 14, 2018, which it would have needed to do to meet the Initial Milestone Date. (*See*
Ex. 68 at 33 (at § 6.1.1.1).) To the extent OBOT now argues that it commenced the Minimum Project by the
Initial Milestone Date, the Court finds that assertion unsupported by the record and does not address it
further in this Statement of Decision.

1 **1. History and relationship of the Parties**

2 The principals of OBOT and OGRE, Mark McClure and Phil Tagami, have a long
3 history of goodwill and public service with the City. Mr. Tagami served on Oakland’s
4 Planning Commission’s Landmarks Preservation Advisory Board, served as both a
5 commissioner and the president of the Port of Oakland (Port)⁷ (where he oversaw the
6 development of Terminal 2 at the Oakland International Airport), and led some of the
7 economic revitalization efforts of former Mayor Elihu Harris. (Tr. 131:14–132:1 (Tagami).)
8 Mr. McClure served as a Port commissioner from 2006 to 2009. (Tr. 1519:21–1520:3
9 (McClure).) Prior to working on this Project, Messrs. McClure and Tagami, through
10 various business entities, successfully worked on complicated and historic development
11 projects in Oakland, such as renovations to both the Rotunda Building in Frank Ogawa
12 Plaza and the Fox Theater on Telegraph Avenue. (See Tr. 136:19–137:17 (Tagami);
13 1789:6–10 (Schaaf).)

14 Over the years, Messrs. McClure and Tagami cultivated relationships with many
15 people who are or were City employees and leaders, such as Claudia Cappio who worked
16 as a consultant for CCIG before working for the City,⁸ and Megan Morodomi who worked
17 at CCIG as a project manager on this Project before joining the Port as a Construction
18 Administrator. (Tr. 2069:21–2070:13 (Cappio), 1885:2–1888:1 (Morodomi).) In some
19 instances, these interpersonal roots extend for decades; former Mayor Libby Schaaf has
20 known Messrs. McClure and Tagami since high school. (Tr. 1789:3–5 (Schaaf).)

21 This history of public service and successful collaboration informed the City’s
22 decision to select Messrs. Tagami and McClure (through CCIG, OBOT, and OGRE) as the
23

24
25
26 ⁷ The Port is an independent department of the City of Oakland. (Tr. 1757:7–11 (Schaff).) The
27 Port’s commissioners are appointed by the mayor of Oakland and confirmed by the City Council.
(Tr. 1757:12–14 (Schaff).)

28 ⁸ CCIG hired Ms. Cappio as a consultant for the environment impact review of the Oakland Army
Base Project, the document that was eventually incorporated into the 2012 EIR Addendum. (Tr. 2069:21–
2070:13 (Cappio).)

1 developer for the Project *and* as the City’s representative to manage the Oakland Army
2 Base project’s *public* infrastructure improvements, as memorialized in the 2012 Property
3 Management Agreement between the Parties. (*See* Ex. 127; Tr. 1168:23–1169:5 (Tagami),
4 1856:11–13 (McClure).) Former Mayor Schaaf testified she had confidence in the City’s
5 selection of OBOT to lead the Project because she had seen Mr. Tagami “take on very
6 difficult and complicated development projects and succeed.” (Tr. 1788:21–1789:10
7 (Schaaf).)

8
9 **2. Factual Findings and Conclusions of Law through the Execution of**
10 **the West Gateway Ground Lease**

11 The Parties entered into the Ground Lease on February 16, 2016. (Ex. 68 at 1.)
12 With attachments, the Lease is nearly 600 pages long. (*See generally* Ex. 68.) This Court
13 references the relevant background leading up to the execution of the Ground Lease, as
14 well as key provisions within the Lease, that support and otherwise provide context for
15 this Statement of Decision.

16 After the Parties entered into the Ground Lease, they continued to be bound by the
17 terms of the Development Agreement and the LDDA (as periodically amended). For
18 example, the Development Agreement required OBOT to “apply for an annual review of
19 this Agreement” by submitting an application and a written report to the Director of City
20 Planning (with a copy to the City Attorney); in the annual report, OBOT was required to
21 describe its “good faith substantial compliance with the terms of [the Development
22 Agreement] during the preceding year.” (Ex. 7 at 32 (§ 6.2).) The Court periodically
23 references other relevant provisions of the Development Agreement as applicable to this
24 Statement of Decision.

25
26 **a. Basis of Design**

27 As noted in the Federal Decision, OBOT submitted the Project’s Basis of Design (or
28 BOD) to the City in September 2015. (Exs. 37 (draft BOD), 38 (BOD).) It took a

1 significant amount of time and money for OBOT to create the Basis of Design, which
2 comprised three volumes and about 1,500 pages of information. (Tr. 583:9–12 (Tagami),
3 2222:19–2223:2, 2279:17–20 (Cappio).)

4 There are approximately 15,000 bulk commodities. (Tr. 207:19–208:4, 414:22–25
5 (Tagami), 2634:14–19 (McClure).) When OBOT prepared the Basis of Design, it was
6 unclear which of those commodities would actually be shipped through the terminal; and,
7 as discussed in the Federal Decision and later in this Statement of Decision, there was
8 already conflict between the Parties regarding coal. As a result, the Basis of Design
9 states, “OBOT’s objectives for this phase of the project are to create a terminal for the
10 receipt by rail, storage and shipment of Commodity A and Commodity B.”⁹ (Ex. 38 at 9
11 (§ 2.3).) Although the mechanical and logistical aspects of transporting and temporarily
12 storing commodities is vastly different depending on the commodity to be shipped (for
13 instance, wheat, an oversized crane, or crude oil), the Basis of Design provided an initial
14 design framework for how the Project (including the rail, land, and marine and wharf
15 areas) would address these two general categories of commodities (e.g., conveyors,
16 infrastructure, dredging, dust control, electrical, fire protection, infrastructure, office
17 facilities, marine operations, safety, storage, structural loads, vehicle access, wastewater,
18 etc.). (See Ex. 38.)

19 The City understood OBOT’s Basis of Design was a preliminary document. An
20 iterative, collaborative process was necessary to advance the Project design: The City
21 would provide feedback and direction, and OBOT would respond with changes and further
22 detail. (Tr. 2294:14–19, 2552:13–19 (Cappio); *see also* Tr. 396:10–17, 438:19–439:3, 583:9–
23 12, 704:5–10 (Tagami).) The Court finds that once OBOT submitted the Basis of Design to

24
25
26
27 ⁹ OBOT removed the reference to coal from the draft Basis of Design and instead referenced
28 Commodities A and B. Commodity A represented an example commodity with certain properties, including
a bulk density of 55 lb/ft³ (mass), not corrosive, and extremely abrasive. (*Id.* at 10 (Table 5-1).) Commodity
B represented an example commodity with other properties, including a bulk density of 78 lb/ft³ (mass), not
corrosive, and abrasive. (Ex. 38 at 10 (§ 5).)

1 the City—and certainly once the Ground Lease was executed—one of the things that was
2 necessary for the Project to proceed was for the City to thoroughly review the Basis of
3 Design and provide OBOT with clear, specific, and timely feedback.

4
5 **b. Conflict Regarding Coal**

6 In 2002, the City prepared an Environmental Impact Report (EIR) under the
7 California Environmental Quality Act, California Public Resources Code, section 21000 *et*
8 *seq.* (CEQA). (*See* Ex. 1 at 15 (§ 1.1).) The EIR, which was certified by the City and
9 adopted by the Port, “described and disclosed the potential consequences associated with
10 adoption . . . of the Redevelopment Plan . . . identified all potentially significant
11 environmental impacts . . . , and provided mitigation measures that reduced the majority
12 of impacts to a less-than-significant level.” (*Id.* at 17 (§ 1.2.2.a).) In 2012, the City
13 prepared an addendum to the 2002 EIR (2012 Addendum), that concluded no subsequent
14 or supplemental EIR was required. (*Id.* at 15 (§ 1.1).) In the LDDA, the Parties agreed
15 the 2002 EIR and the 2012 Addendum “fully analyzed all potentially significant
16 environmental effects in compliance with . . . CEQA and the CEQA Guidelines.” (Ex. 378
17 at 10 (¶ AA).)

18 When the Parties entered into the Development Agreement in 2013, with certain
19 exceptions discussed in the Federal Decision, it locked in place the regulations that existed
20 at the time and precluded regulations adopted after the Development Agreement was
21 signed from being applied to the Project. There is nothing in the EIR, the 2012
22 Addendum, the LDDA, or the Development Agreement that precluded the transportation
23 of any bulk commodity (that could lawfully be transported in the U.S. at the time), to,
24 from, or through the Project.

25 Between the time the Development Agreement was signed in 2013 and the Ground
26 Lease was finalized in 2016, members of the public and City officials expressed concerns
27 about health and environmental issues associated with coal. Libby Schaaf, who had
28 served on the City Council from 2011 to 2015, began serving as the City’s mayor in 2015.

1 (Tr. 1749:21–1750:1 (Schaaf).) Indicative of her clear view on the matter, on May 11,
2 2015, she sent an email to Mr. Tagami with the subject line: “stop all mention of coal now.”
3 (Ex. 29.) In the body of email, she wrote:

4
5 Dear Phil,

6 I was extremely disappointed to once again hear Jerry Bridges mention the
7 possibility of shipping coal into Oakland at the Oakland Dialogue breakfast.
8 Stop it immediately. You have been awarded the privilege and opportunity of
9 a lifetime to develop this unique piece of land. You must respect the owner and
10 public’s decree that we will not have coal shipped through our city. I cannot
11 believe this restriction will ruin the viability of your project. Please declare
12 definitively that you will respect the policy of the City of Oakland and you will
not allow coal to come through Oakland. If you don’t do that soon, we will all
have to expend time and energy in a public battle that no one needs and will
distract us all from the important work at hand of moving Oakland towards a
brighter future.

13 Best,

14 Libby
15

16 (Ex. 29 at 3).

17 Mayor Schaaf was consistently and adamantly opposed to the Project including coal
18 as a potential commodity, although she wanted the important community benefits
19 associated with redevelopment of the army base. (Tr. 1789:21–1792:5, 1792:19–1793:1
20 (Schaaf).) On October 22, 2015, she called Mr. McClure who was in his car at the time.
21 (Tr. 1540:4–16 (McClure), 1819:19–1820:2 (Schaaf).) Mr. McClure memorialized their
22 conversation in a note he created approximately two hours after the call. (Tr. 1540:4–16
23 (McClure), 1819:19–1820:2 (Schaaf); *see also* Ex. 59A (Email from McClure to McClure re
24 Mayor Schaaf Call (Oct. 22, 2015).) During the discussion, Mayor Schaaf stated she was
25 going to meet and enlist the help of New York City Mayor Michael Bloomberg to fight the
26 Project and ensure there would never be any coal shipped through Oakland. (Ex. 59A at
27 1.) Mr. McClure said he was aware of Mr. Bloomberg’s support of the Sierra Club’s efforts
28 to oppose coal-related power generation. (*Id.*) Mayor Schaaf stated she was convinced

1 there was a business solution to this disagreement; she wanted Mr. McClure to present a
2 resolution (including the proposed terms of a deal for the Project) in which OBOT would
3 agree to never ship coal. (*Id.*) She said the issue was so important to her she would do
4 everything in her power to make sure no coal would come through Oakland—even if it
5 meant killing the entire Project. (*Id.* at 2, 3.) Mayor Schaaf reminded Mr. McClure that
6 he grew up in Oakland and should know shipping coal through the City would not be
7 tolerated. (*Id.* at 3.)

8 Mayor Schaaf was unequivocal—in her communications both at the time and during
9 her testimony at trial—she did not want coal moving through Oakland irrespective of the
10 fact the coal was destined for other countries. (*See* Ex. 69 (Press Release from Mayor
11 Schaaf re Transport and Handling of Coal in Oakland (Feb. 16, 2016).)

12 The health concerns, air quality risks, and CO2 emissions caused by burning fossil
13 fuels are well documented. The protective atmosphere shared by everyone on the planet is
14 not bound by national or political borders. The concerns expressed by community
15 members in Oakland and the City’s leaders are not frivolous.¹⁰

16 Yet, the City (through the community’s elected officials) signed contracts with
17 OBOT for the development of the Project, and that Project did not exclude coal. With that
18 paradigm in place, the Parties elected to move forward with the Ground Lease. They
19 reached an agreement that, among other things, acknowledged: nothing in the Lease
20 prevented the City from exercising its lawful regulatory authority; nothing in the Lease
21 prevented OBOT from challenging any future legislation adopted by the City; OBOT’s
22 “obligation . . . to comply with all present or future Laws is a material part of the
23

24
25
26 ¹⁰ (*See Juliana v. United States* (9th Cir. 2020) 947 F.3d 1159, 1166 (“The record leaves little basis
27 for denying that climate change is occurring at an increasingly rapid pace. . . . The hottest years on record all
28 fall within this decade, and each year since 1997 has been hotter than the previous average.”); *Cole v. Collier*
(S.D. Tex. 2017) 2017 WL 3049540 at *31, n.27 (taking judicial notice that “climate scientists forecast with a
high degree of confidence that average temperatures in the U.S. will rise throughout this century and that
heat waves will become more frequent, more severe, and more prolonged”).)

1 bargained-for consideration under this Lease” (Ex. 68 at 28 (§ 5.1.1)); “no present or future
2 Law, whether foreseen or unforeseen, and however extraordinary, shall relieve [OBOT] of
3 its obligations hereunder, nor give [OBOT] any right to terminate this Lease in whole or in
4 part or to otherwise seek redress against [the City]” (*id.* at 29 (§ 5.1.1.2)); and OBOT
5 “waives any rights now or hereafter conferred upon it by any existing or future Law to
6 terminate this Lease (*id.* at 29 (§ 5.1.1.3)).

7 Essentially, OBOT accepted the risk, and arguably the certainty, that the City
8 would attempt to enact legislation prohibiting coal as a commodity at the Project. And if
9 the legislation was lawful, OBOT would need to comply with the new laws and could not
10 terminate the Lease or seek other relief.¹¹ Unless and until such lawful legislation was
11 enacted and applied to the Project, the Parties had to move forward with their contractual
12 and legal obligations in the Ground Lease and the related agreements.¹² (Ex. 68).

13
14 **c. Local Regulations that Apply to the Project**

15 As noted in the Federal Decision, the Development Agreement “froze in place” the
16 local regulations that would apply to the Project. Presumably to eliminate uncertainty
17

18 _____
19
20
21 ¹¹ On February 11, 2016, five days before the Parties signed the ground lease, Ms. Landreth, the City
22 Administrator, sent OBOT a letter stating, “Although we have reached agreement on the major provisions
23 that were at issue, I believe it is important to provide a clear position of where the City and CCIG find
24 themselves with regard to the potential transport and handling of coal at the proposed bulk commodities
25 terminal” (Ex. 66 at 1.) Ms. Landreth was unambiguous—the City intended to conduct an evaluation,
26 including gathering evidence and taking testimony from subject matter experts, regarding the “transport,
27 transloading and export of coal at the [Project].” (*Id.*) Ms. Landreth stated that once that work was
28 completed the City will, “develop[,] and evaluate potential actions that the City could employ to address the
health and/or safety Impacts of the transloading, transportation, handling, and export of coal, *fuel oil and
gasoline* as part of the Project.” (*Id.* (emphasis added).) Although Ms. Landreth did not describe this process
as a “*commodity by commodity*” review, this is the first instance the Court has identified in which the City
indicated in writing it may have had concerns with commodities other than coal.

27 ¹² As the City described it, “the parties broke their stalemate over the City’s regulation of coal by
28 agreeing to set that dispute to one side and let it play out elsewhere, while the parties moved forward with
the multi-commodity bulk terminal project by these deadlines.” (City’s Proposed Stmt. of Decision 3:16–
3:18.)

1 about what regulations were in place as of July 16, 2013, section 3.4.3 of the Development
2 Agreement states:

3
4 Existing City Regulations. The City shall, at the Developer’s sole cost and
5 expense, compile two binders which include copies of all Existing City
6 Regulations within ninety (90) calendar days after the Adoption Date, sign
7 both copies, and deliver one copy to Developer. The City shall make every
8 reasonable effort to include all Existing City Regulations.

9
10 (Ex. 7 at 23.)

11 **d. Scope of Development**

12 The Ground Lease describes the “Scope of Development for West Gateway” with
13 this initial language:

14 Bulk and Oversized Terminal: A ship-to-rail terminal designed for the export
15 of non-containerized bulk goods and import of oversized or overweight cargo
16 consistent with the Master Plan, which includes . . . the City Funded Wharf
17 Improvements and the wharf repairs and improvements included in the OBOT
18 Wharf and Rail Improvements

19 Railroad Improvements: The railroad improvements and related equipment,
20 consistent with the Master Plan including . . . the rail Improvements included
21 in the OBOT Wharf and Rail Improvements located within the Premises
22 The Railroad Improvements do not include any of the rail improvements that
23 are included within the scope of the Public Improvements.

24 (Ex. 68 at 239.)

25 Rail was fundamental to the Project. (Tr. 148:2–21, 209:12–210:1 (Tagami).) To
26 support the development, the Port and the City were awarded more than \$200 million in
27 public funds from the State of California’s Trade Corridors Improvement Fund (TCIF)
28 under the Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of
2006 to construct public infrastructure improvements at the Oakland Army Base.

(Ex. 378 at 8.) These funds were reserved for projects that improved trade corridor

1 mobility and reduced diesel particulate and other pollutant emissions. (Tr. 251:15–23
2 (Tagami).) The Project was eligible for (and ultimately received) TCIF grant funds
3 because the rail components of the Project would reduce the volume of commodities
4 transported by truck and the number of associated truck trips; the Project would therefore
5 improve transportation efficiency and reduce pollution in the area. (Tr. 203:12–204:2,
6 251:15–252:8 (Tagami), 3840:15–3846:5 (Wan), 1755:10–25 (Schaaf); *see also* Ex. 453.)
7 The Project’s state funding, through the TCIF grant, was directly linked to rail.
8 (Tr. 203:21–204:2, 251:15–252:8, (Tagami), 1755:10–25 (Schaaf).)

9 The Project would connect to the Port of Oakland’s rail terminal via a rail corridor
10 (Railroad R/O/W). (Ex. 68 at 11 (§ 1.1).) The ownership and easement rights within the
11 entire rail corridor connecting the Port’s rail terminal with the West Gateway property
12 involved multiple entities: the City, the Port, Union Pacific, Burlington Northern Santa Fe
13 (BNSF), and the East Bay Municipal Utilities District. (Ex. 68 at 32 (§ 6.1(b)).) Access to
14 rail, owned or held by these parties, was essential to the Project. (Tr. 2090:21–23,
15 2093:23–2094:3, 2095:12–16 (Cappio).)

16 The Ground Lease stated,

17
18 [T]he City shall use commercially reasonable efforts to enter into a ‘Rail Access
19 Agreement’ . . . with the Port which shall provide a definitive written
20 agreement regarding (i) the rights of use with respect to the Port Rail Terminal
21 to be reserved in favor of the West Gateway . . . , (ii) the services to be provided
22 by the Port Rail Terminal Operator, and (iii) the parameters for the rates to be
23 charged for such services.

24 (Ex. 68 at 31 (§ 5.2.3(a)).) The City’s Rail Access Agreement (or RAA) with the Port would
25 allow OBOT’s use of the Port’s rail. (Tr. 214:13–215:11 (Tagami), 3801:23–3802:24 (Wan).)

26 Early in the redevelopment process, the Parties understood the Rail Access
27 Agreement was key to development of the Project. On June 19, 2012, prior to the LDDA,
28 the City and the Port executed an Amended Cost Sharing Agreement (CSA) to enter the
Rail Access Agreement and a Rail Operating Agreement. (Ex. 3 at 17 (§ 11).) City

1 representatives, including John Monetta (City Project Manager) and Douglas Cole (the
2 City’s Project Manager responsible for compliance with the State’s TCIF grant), agreed the
3 Rail Access Agreement and Rail Operating Agreement were close to completion when the
4 City and the Port executed the Cost Sharing Agreement. (Tr. 1664:13–20, 1647:10–25
5 (McClure); Ex. 854 at 14–15 (Cole Dep.)) Mr. Cole referred to the Rail Access Agreement
6 as “probably the most critical agreement to delivering all of the obligations for the project.”
7 (Ex. 854 at 14.) He explained that without an RAA, trains would only be able to bring
8 commodities to the edge of the Port property and could not continue into the area of the
9 Project, and ultimately the shipping terminal, because only authorized short line rail
10 operators could use the existing rail lines in the Port. (*Id.* at 14–15.) “So, without the Rail
11 Access Agreement, you basically—you can’t do anything.” (*Id.* (cleaned up))

12 More than two years later, on November 25, 2014, the Oakland City Council passed
13 a resolution addressing the Rail Access Agreement. In Resolution Number 85325, the City
14 Council expressed its understanding that, “the City’s developments in the Central, East,
15 North and West Gateway areas . . . will rely on rail access across the Port’s Phase One rail
16 yard to the main rail line at the *Port*; *without this rail access, portions of the contemplated*
17 *development of the City-owned portions of the Base by private developers may become*
18 *infeasible . . .*” (Ex. 18 at 2 (emphasis added).) Understanding this, the City Council
19 authorized the City Administrator “to negotiate and execute, without returning to City
20 Council, a Rail Access Agreement and any related agreement with the Port of Oakland for
21 a term up to 66-years to enable rail access to the City-owned Central, East, North and
22 West Gateways Areas at the Base.” (*Id.*)

23 By April 2015, City and Port staff reached a consensus upon a Rail Access
24 Agreement term sheet. (Tr. 1674:20–1675:15 (McClure).) Later in 2015, an RAA was
25 drafted and was pending execution by the Port and the City. (Ex. 854 at 39–40.) On
26 August 10, 2015, Mr. Monetta, on behalf of the City, sent a letter to Mr. McClure stating,
27 “The City and Port executed an amended Cost Sharing Agreement on June 19, 2012,
28 which provides for the City and Port to execute a Rail Access Agreement and the Port to

1 execute a Rail Operator Agreement. Both of these agreements are close to completion by
2 the parties and will memorialize both the City and OGRE's rights to access and use the
3 Port Rail Terminal." (Ex. 47 at 3.)

4 Despite its importance, by February 2016, when the Parties were poised to sign the
5 Ground Lease, the Rail Access Agreement had not been executed. The Parties included
6 language in the Ground Lease acknowledging the Rail Access Agreement was so
7 important that OBOT could elect to terminate the lease if the City was unable to execute
8 an RAA with the Port, despite the City's commercially reasonable efforts to do so. (Ex. 68
9 at 31 (§ 5.2.3(a)).) The Court finds that one of the things that was necessary to advance
10 the Project was for the City to timely and diligently work to finalize the Rail Access
11 Agreement.

12
13 **e. Public Improvements and Survey Requirement**

14 The Project included public and private improvements. The City was obligated to
15 complete the "Public Improvements" as defined in section 37.9.2(a) of the Lease. (Ex. 68 at
16 116.) The Parties acknowledged they were entering into the Lease "prior to City's
17 completion of the Public Improvements" and that "the completion of those Public
18 Improvements may involve the construction of improvements or grant of property rights to
19 third parties *that materially limits the utility of portions of the Premises for Project*
20 *operations.*" (Ex. 68 at 11 (emphasis added).) The Parties therefore agreed:

21
22 [W]ithin sixty (60) calendar days after City's Completion of the Public
23 Improvements that are located on or adjacent to the Premises, the Parties shall
24 jointly retain a civil engineer to re-survey the square footage of the Premises,
25 with the direction to omit any portion of the Premises that has been materially
26 affected by the Completion of the Public Improvements. The civil engineer
27 shall certify such survey to each of the Parties. Each Party shall pay fifty
28 percent (50%) of the cost of the survey.

1 (Ex. 68 at 11 (§ 1.1.1).) Once the Parties reached an agreement¹³ as to “the adjustments to
2 the Premises,” those adjustments would be memorialized in “an amendment to this Lease”
3 that:

- 4 (i) identifies the portions of the Premises removed pursuant to this provision[],
- 5 (ii) memorializes the final boundaries, acreage and square footage of the final
- 6 Premises[,] and (iii) states that except for those obligations which are expressly
- 7 stated in this Lease to survive termination of this Lease, all of the Parties’
- 8 obligations under this Lease with respect to the removed areas shall terminate
- 9

10 (Ex. 68 at 11.)

11 When OBOT signed the Ground Lease, the Parties understood, among other things,
12 that the City was required to complete certain Public Improvements (such as, grading and
13 drainage work) before OBOT could begin the private development of the rail corridors
14 (e.g., installing ballast rock, ties, and rail). (Ex. 68 at 11 (§ 1.1.1); *see also* Tr. 3314:25–
15 3315:11 (McClure).) But although the City was obligated to commence construction “and
16 diligently prosecute the [Public Improvements] to Completion,” the Lease did not include a
17 deadline for that work. (Ex. 68 at 117 (§ 37.9.2(b)).) Given that OBOT had an obligation
18 to construct private improvements that hinged on the City’s completion of Public
19 Improvements that had no deadline, the Ground Lease provided OBOT with some
20 protection: If the City failed “to achieve Completion of the Public Improvements,” OBOT
21 could “elect, upon not less than ninety (90) days prior written notice to [the City],” to
22 terminate the Lease. (Ex. 68 at 117 (§ 37.9.2(b)).) The Court finds that to move the
23 Project forward it was necessary for the City to timely complete the Public Improvements
24
25
26
27
28

¹³ If either Party disagreed with the civil engineer’s certified survey, the Parties agreed to a dispute resolution procedure.

1 and the associated survey so OBOT could begin construction of the private improvements
2 in those areas.¹⁴

3
4 **f. Initial Milestone Date**

5 In the Ground Lease the Parties “acknowledge[d] and agree[d]” that the City had an
6 interest in ensuring:

7
8 [T]hat the portion of the Initial Improvements with respect to the Premises
9 comprised of all of the following Improvements (consistent with the Scope of
10 Development and the Permitted Uses) (the “Minimum Project”) are
11 constructed within a specified period of time:

12 (a) the Bulk and Oversized Terminal which is (i) consistent with the Master
13 Plan and (ii) capable of servicing one or more lines of export products; and

14 (b) the following railroad improvements shown on Exhibit 6.1-B (excluding the
15 grading, drainage and sub-base improvements included in the Public
16 Improvements), some of which are located outside the boundaries of the
17 Premises (the “Minimum Project Rail Improvements”):

18 (i.) The portion of the WGW Lead Track No. 1. to be constructed within
19 the BNSF Rail Easement and transferred to BNSF pursuant to the
20 BNSF Rail Easement (the “BNSF Rail Improvements”);

21 ¹⁴ The City correctly stated that the Parties “expressly waived all conditions precedent to the
22 execution of the Ground Lease.” (City’s Proposed Stmt. of Decision 21:17–21:19.) The City also accurately
23 noted the Lease did not include a deadline for the completion of the Public Improvements; instead, the
24 Parties agreed that OBOT could elect to terminate the Lease if the City failed to complete the Public
25 Improvements. (*Id.* at 21:20–21:27.) The City argued that because the Lease provided the “remedy” of
26 termination, “the force majeure clause cannot implicitly override this knowing and express assumption of
27 this risk.” (*Id.* at 96:8–96:9.)

28 The Court rejects the City’s argument for two reasons. First, the fact the Parties agreed to the
extreme remedy of termination does not support the conclusion they implicitly rejected the significantly less
dire and collaborative option of force majeure, which would have simply allowed OBOT to have more time to
meet its obligations once the City completed its work. Second, the City did not point to any language in the
Ground Lease or provide other authority to support its legal position.

The City made a nearly identical argument regarding the Rail Access Agreement—namely, that the
Ground Lease did not provide a deadline for finalizing the Rail Access Agreement but allowed OBOT to
terminate the Lease if the City did not complete the RAA. The City then contended that only Lease
termination, and not the lesser option of force majeure, was available to OBOT if the City did not enter into
a Rail Access Agreement. (*Id.* at 96:17–96:20.) The Court rejects this argument for the same reason it
rejects the City’s parallel analysis regarding the City’s completion of the Public Improvements.

- 1 (ii.) The portion of the WGW Lead Track No. 2 that is located within the
2 Port Rail Easement (the “East of Wake Rail Improvements”);
- 3 (iii.) The portion of WGW Lead Track No. 2 to be constructed on the Port
4 property located east of the Railroad R/O/W Property and north of the
5 Port Rail Terminal and commonly referred to as the “Outer Claw”
6 property;
- 7 (iv.) If the Port and/or the City enters into an Industrial Track Agreement
8 with BNSF which permits the nonexclusive use of the BNSF Rail
9 Improvements to provide rail service into the Port Rail Terminal and
10 to the West Gateway, MH-1 Lease Area and the New Central
11 Gateway Lease Area which is reasonably satisfactory to the City and
12 [OBOT], the portion of WGW Lead Track No. 1 to be constructed on
13 the Port property located east of the Railroad R/O/W Property and
14 north of the Port Rail Terminal and commonly referred to as the
15 “Outer Claw” property; and
- 16 (v.) The rail Improvements designated as Industry Drill Track No. 1.

17 (Ex. 68 at 31–32 (§ 6.1).)

18 The Lease then set deadlines by which OBOT had to begin, hit milestones, and
19 complete construction of the “Minimum Project.” (Ex. 68 at 32–33.) Section 6.1.1 of the
20 Lease provides: “*Initial Milestone Date. Commenced Construction*¹⁵ of the Bulk and
21 Oversized Terminal *and* at least *one* of the components of the Minimum Project Rail
22 Improvements listed in section 6.1(b) above prior to the date that is 180 days after the
23 Commencement Date (the “Initial Milestone Date”)[.]” (Ex. 68 at 33 (emphasis added).)

24 The Ground Lease set a “Commencement Date” of February 16, 2016, but the date
25 “shall be tolled” if “promptly following execution of this Lease, [OBOT] commences, and
26 thereafter diligently pursues to Completion, the design and construction of the OBOT
27 Wharf and Rail Improvements.” (Ex. 68 at 17 (§ 1.7.2).) The Parties stipulated that the

28 ¹⁵ The Lease defined “Commenced Construction” as, “with respect to any and all Improvements on all
or any portion of the Premises, that a Building Permit has been obtained for such Improvements, where
applicable a foundation (slab or other type) has been installed and such Improvements are subject to active
and on-going construction.” (Ex. 68 at 129.)

1 Commencement Date was tolled until February 15, 2018; accordingly, OBOT had to
2 commence construction of the Bulk and Oversized Terminal *and* at least one of the
3 components of the Minimum Project Rail Improvements by August 14, 2018.
4

5 **g. Leased Premises Including Railroad R/O/W**

6 The City leased OBOT 26.02 acres, the “West Gateway Property”¹⁶ and an
7 additional 7.82 acres, the “Railroad R/O/W Property”¹⁷ (which included “both fee interests
8 owned by [the City] and easement interests in favor of [the City]”). (Ex. 68 at 11 (§ 1.1.1);
9 *see also* Ex. 68 at 149–56 (description of West Gateway Property); Ex. 68 at 157–90
10 (description of Rail R/O/W/ Property).) The Railroad R/O/W Property included areas in
11 which OBOT was to complete the Minimum Project Rail Improvements. (Ex. 68 at 31.)
12

13 **h. Force Majeure Provision**

14 The Parties included the following force majeure language in section 16.1 of the
15 Ground Lease:
16

17 For all purposes of this Lease, a Party whose performance of its obligations
18 hereunder is hindered or affected by events of Force Majeure shall not be
19 considered in breach of or in default in its obligations hereunder to the extent
20 of any delay resulting from Force Majeure, provided, however, that the
21 provisions of this Section 16.1 shall not apply to Tenant’s obligation to pay
22 Rent, including Additional Rent. A Party seeking an extension of time
23 pursuant to the provisions of this Section 16.1 shall give notice to the other
24 Party describing with reasonable particularity (to the extent known) the facts
25 and circumstances constituting Force Majeure within (a) a reasonable time
26 (but not more than thirty (30) days unless the other Party’s rights are not
27 prejudiced by such delinquent notice) after the date that the claiming party

28 ¹⁶ The “West Gateway Property” is within but does not comprise all of the property in the West
Gateway area. (Ex. 68 at 11.)

¹⁷ The “Railroad R/O/W Property” included property that is in the North Gateway “and certain other
real property in the vicinity of the West Gateway Property.” (Ex. 68 at 11.)

1 has actual knowledge of the scope and magnitude of the applicable Force
2 Majeure event or (b) promptly after the other Party's demand for performance.

3 (Ex. 68 at 84–85.)

4 The Parties defined “Force Majeure” in article 40 as follows:

5
6 [E]vents which result in delays in a Party's performance of its obligations
7 hereunder due to causes beyond such Party's control, including, but not
8 restricted to, acts of God or of the public enemy, acts of the government, acts
9 of the other Party, fires, floods, earthquakes, tidal waves, terrorist acts,
10 strikes, freight embargoes, delays of subcontractors and unusually severe
11 weather and, in the case of Tenant, any delay resulting from a defect in
12 Landlord's title to the Premises other than a Permitted Exception. Force
13 Majeure does not include failure to obtain financing or have adequate funds.
14 The delay caused by Force Majeure includes not only the period of time during
15 which performance of an act is hindered, but also such additional time
16 thereafter as may reasonably be required to complete performance of the
17 hindered act.

18 (Ex. 68 at 132.)

19 **i. Non-Disturbance Agreements and Estoppel Certificates**

20 qThe Ground Lease anticipated OBOT could sublease its interest to others. Recognizing
21 that subtenants would likely want or need assurances regarding the stability of their
22 tenancies, the Parties agreed that the City:

23 shall enter into [Non-Disturbance Agreement] with Subtenants providing
24 generally, with regard to a given Sublease, that in the event of any termination
25 of this Lease, [the City] will not terminate or otherwise disturb the rights of
26 the Subtenant under such Sublease, but will instead honor such Sublease as if
27 such agreement had been entered into directly between [the City] and such
28 Subtenant.

(Ex. 68 at 74 (§ 12.5.1 (Conditions for Non-Disturbance Agreements)).)

Similarly, to protect and inform the Parties, future purchasers, and subtenants,
sections 25.1 and 26.1 of the Ground Lease address OBOT's and the City's respective

1 obligations to execute estoppel certificates. (Ex. 68 at 93–94.) For its part, in section 26.1,
2 the City agreed, among other things, it would:

3
4 execute, acknowledge and deliver to [OBOT] (or at [OBOT]’s request, to any
5 Subtenant, prospective Subtenant, prospective Mortgagee, or other
6 prospective transferee of [OBOT]’s interest under this Lease), within fifteen
7 (15) Business Days after a request, a certificate stating to the best of [the
8 City]’s knowledge . . . that this Lease is unmodified and in full force and effect,
9 . . . [and whether] to the knowledge of [the City], there are then existing any
10 defaults under this Lease (and if so, specifying the same) Any such
11 certificate may be relied upon by [OBOT], any successor, and any prospective
12 subtenant, mortgagee or transferee of [OBOT]’s interest in this Lease.

13 (Ex. 68 at 94.)

14 **j. The “Cappio Memo”**

15 Approximately three months before the Ground Lease was executed, when the coal
16 conflict was causing significant friction between the Parties, the City’s Assistant City
17 Administrator, Claudia Cappio, issued an interoffice memo, dated November 6, 2015,
18 concerning the issuance of permits for the Project. (Ex. 61 at 2 (Cappio Memo).) The City
19 Administrator, Sabrina Landreth, instructed Ms. Cappio to prepare and circulate the
20 Cappio Memo among the Planning and Building Department staff, City Council, and the
21 Mayor. (Trail Tr. 2251:14–2252:4 (Cappio).) Ms. Cappio testified she understood the City
22 Council had requested updates on the status of OBOT’s implementation of the Project.
(Tr. 2256:18–22 (Cappio).)

23 In the memo, Ms. Cappio informed the City’s Planning and Building Department
24 that redevelopment was occurring at the former army base and over the next six months
25 the City was expecting applications for building and construction-related permits for
26 vertical improvements, including the proposed bulk and oversized terminal. (Ex. 61 at 2.)
27 The Cappio Memo continues:
28

1 Due to the high-profile nature of the project it is important for the City
2 Administrator’s Office to provide updates to the City Council on the status of
3 OBOT implementation. As such, I plan to notify the City Council of the
4 following:

- 4 • When an application for a building or construction-related permit is
5 submitted and the estimated timeline for processing the application;
- 6 • When a determination has been made that the application is complete;
7 and
- 8 • At least 15 working days prior to the issuance of any building or
9 construction-related permits.

9 Accordingly, upon receipt of any building or construction-related permit
10 application for OBOT (including, without limitation, building permit, p-job,
11 grading permit, creek protection permit, etc.), please take the following
12 actions:

- 12 1. Notify the following staff:
 - 13 a. Claudia Cappio, Assistant City Administrator;
 - 14 b. Rachel Flynn, Director of Planning and Building; and
 - 15 c. Darin Ranelletti, Deputy Director, Planning and Building;
- 16 and
- 17 2. Do not deem the application complete or issue the permit until after
18 consultation with the above staff.

19 Please ensure that appropriate notes are added to City permitting/parcel
20 records, such as the Accela permit tracking system, so that staff is aware of
21 these procedures.

22
23 (Ex. 61 at 2–3.)

24 Ms. Cappio confirmed the requirements of her memo only applied to OBOT’s private
25 development of the Project and not the public improvement work OBOT was performing
26 on behalf of the City as the City’s contractor. (Tr. 2252:5–21 (Cappio).) Ms. Cappio
27 testified the memo was “unique.” (Tr. 2260:12 (Cappio).) She could not identify another
28 project in which the Planning and Building Department was asked to notify others about

1 the status of a project. (Tr. 2260:18–2261:8.) Former Mayor Schaaf also could not recall a
2 similar memorandum being issued for any other project during the time she worked for
3 the City of Oakland. (Tr. 1818:25–1819:7.)

4 During trial, City witnesses stated the purpose of the Cappio Memo was not to
5 delay or prevent OBOT from getting permits for the Project. For example, Elizabeth Lake
6 (who originally served as the City’s outside counsel for the Project and was later hired to
7 serve as the Deputy City Administrator) testified the Cappio Memo was not intended to
8 stop or slow the Project; instead, “[t]he Cappio Memo was an effort to ensure cooperation
9 and coordination between the various departments of the city. We are quite large and we
10 do often have a right hand, left hand problem. So when you have complex projects, then
11 you do want your planning department, who is on the regulatory side, to coordinate with
12 the city administrator’s office on the negotiator-landlord side.” (Tr. 3731:23–3732:3,
13 3732:4–11 (Lake).) Ms. Lake testified the Cappio Memo would allow the City
14 Administrator to “keep things moving.” (Tr. 3733:4–16 (Lake).)

15 The Court finds the explanations of the City witnesses regarding the purpose of the
16 Cappio Memo—to ensure that OBOT’s Project permits were efficiently processed with good
17 communication and coordination throughout the various City offices—strained credulity
18 given the Parties’ disagreement about coal when the Memo was written and because no
19 witness from the City was able to identify any similar memo or protocol that had ever
20 been implemented by the City on any other development project, regardless of size or
21 complexity.

22 Nevertheless, the Cappio Memo’s relevance is limited because not only did OBOT
23 not know about the memo until about April 2016 (Tr. 2962:11–21), but it is also
24 undisputed OBOT did not attempt to apply for any permits to advance the private
25 development portion of the Project between the time the Cappio Memo was issued in 2015,
26 and July 19, 2018, when Ms. Morodomi went to the City Building Department seeking a
27 permit for the West Burma Road fence. (Ex. 458.) Therefore, the Cappio Memo did not
28 hinder or affect any of OBOT’s permits for the Project prior to July 19, 2018, and the

1 memo cannot lay a foundation for OBOT’s claim of force majeure before that date.¹⁸
2 (Tr. 1997:4–19, 1999:13–19 (Morodomi), 3561:18–22, 3564:9–15 (McClure).)

3 The Court finds the City’s failure to rescind the Cappio memo by the summer of
4 2018, as well as the pretext for its issuance, demonstrate a lack of good faith by the City
5 vis-à-vis its relationship with OBOT for the development of the Project’s private
6 improvements.

7
8 **3. Factual Findings and Conclusions of Law Between Execution of the**
9 **Ground Lease and June 14, 2017**

10 **a. Kick-off Meeting**

11 On March 9, 2016, OBOT representatives and people from various departments in
12 the City met for what the Parties referred to as the “kickoff” meeting. (Tr. 1590:19–24
13 (McClure), 3151:25–3152:14 (Ranelletti).) Consistent with the meeting agenda, the
14 representatives from OBOT expected that during the meeting the Parties would review
15 the basis of design, discuss permitting and the permitting process, and would plan the
16

17
18
19
20 ¹⁸ The City approved the design of the West Burma Road fence, an improvement initially included
21 within the Public Improvements. At some point, presumably with the agreement of the Parties, the
22 installation of the fence was reclassified as a private improvement. (See Ex. 180 at 1 (Email from Tagami to
23 Lake et al. about W. Burma Road Safety and Security (Aug. 16, 2018)).)

24 The grade between the road and the adjacent property was not level. (Ex. 180 at 1.) Due to the
25 grade differential, as well as illegal dumping, theft, and vandalism that was already occurring at the Project,
26 OBOT expressed concerns about Burma Road being opened to the public without a fence first being installed
27 between the public’s right-of-way and the rail corridor. (See Tr. 1907:7–1908:15 (Tagami); Ex. 180.)

28 After Ms. Morodomi went to the City’s Planning and Building Department to get a permit for the
Burma Road Fence, it took numerous emails from Ms. Morodomi and Mr. Tagami to move the permit
application along. During that time OBOT was informed it needed to seek additional approvals from the
City as the property owner as well as the San Francisco Bay Conservation and Development Commission.
(See Ex. 178 at 2 (Email from Morodomi to Peterson Vollman about Burma Road Permanent Fence (July 26,
2018)), Ex. 658 at 1 (Email from Morodomi to Lake, et al. about Burma Road Permanent Fence (July 31,
2018)), Ex. 460 (Letter from McGowan to Morodomi about Submittal Requirements for Burma Road Fence
(Aug. 8, 2018)), Ex. 464 (Email from Morodomi to Coates-Maldoon re BCDC Application—Permanent Fence
at Burma Road Oakland, CA (Aug. 14, 2018)), Ex. 462 (Email from McGowan to Morodomi about Burma
Road Permanent Fence (Aug. 14, 2018)), Ex. 180.)

1 next steps—generally, how the parties would work together to move the project forward.¹⁹
2 (Tr. 1961:3–9 (Morodomi), 2901:9–23 (Sanders), 3150:1–3151:15 (Ranelletti); *see also*
3 Ex. 567 (agenda for kickoff meeting).)

4 The testimony was murky and inconsistent as to exactly what occurred during the
5 short meeting. The Court finds, weighing the evidence, that the City informed OBOT
6 building permits would go through a discretionary (instead of administrative) review, and
7 the City would conduct a commodity-by-commodity review of any commodity that would be
8 transported through the Project. (Tr. 1590:25–1591:8, 1593:5–1594:17 (Tagami), 2901:25–
9 2906:6, 2903:1–12 (Sanders), 3152:20–3153:25 (Ranelletti), 3615:3–22 (McClure).)

10 Further, the City indicated it might re-open a CEQA analysis for the Project.

11 (Tr. 1590:25–1591:8, 1593:5–1594:17 (Tagami), 2901:25–2906:6 (Sanders), 3152:20–

12 3153:25 (Ranelletti), 3615:3–22 (McClure).) Upon hearing this, Tagami left the meeting
13 early because, the meeting “was not to kick off the project. It was to restart the land use
14 process.” (Tr. 1594:12–17.)

15
16 **b. OBOT’s First Force Majeure Claim and the City’s Response**

17 Two days later, on March 11, 2016, legal counsel for OBOT sent its first force
18 majeure letter to the City. (Ex. 76.) The letter stated, among other things, that during
19 the March 9th meeting:

20
21 [T]he City had not yet determined whether the City’s current Construction
22 Codes and Standards are adequate to address all of the matters involved with
the design and operation of the Project Improvements and . . . the City intended

23
24
25
26 ¹⁹ The City argued it would have reviewed the Basis of Design with OBOT at the kickoff meeting if
27 Mr. Tagami and other OBOT representatives had not walked out. (*See City’s Proposed Stmt. of Decision*
28 *35:8–35:10.*) Given the totality of the testimony and the circumstances between the Parties in March 2016,
the Court does not find that assertion credible. Further, if the City was prepared to provide feedback on the
Basis of Design at the kickoff meeting, it should have been able to provide that feedback over the ensuing
two and a half years before it terminated the Ground Lease on November 22, 2018. The Court received no
evidence that the City provided any substantive feedback on the Basis of Design to OBOT during that time.

1 to review the Construction Codes and Standards applied by other jurisdictions
2 (including the City of Long Beach) to determine whether the City needed to
3 supplement its current Construction Codes and Standards in order to review
4 the Project Improvements.

5 (Ex. 76 at 1–2.) The letter continued:

6 Notwithstanding the City’s obligation under Section 3.4.3 of the Development
7 Agreement to provide OBOT with a binder confirming the existing City
8 Regulations that would be applicable to the Project and OBOT’s prior written
9 requests for the same, the City was not in a position to provide OBOT with the
10 required binder. As such, OBOT understands that the City is not able to
11 inform OBOT of the Construction Codes and Standards and applicable City
12 Regulations that will apply to the Premises and the Project Improvements.

13 (Ex. 76 at 2). The letter then quoted numerous provisions of the Ground Lease, including
14 sections relating to tolling of time periods, scheduling, the initial milestone date,
15 construction standards, and force majeure. (Ex. 76 at 2, 3.) The penultimate paragraph of
16 the letter stated:

17 OBOT hereby requests that the City confirm that (1) OBOT’s obligation to
18 promptly commence, and thereafter diligently pursue to Completion, the
19 design and construction of the OBOT Wharf and Rail Improvements and (2)
20 the time periods set forth in Section 1.7.2 of the WOW Lease shall each be
21 extended for the time period commencing February 16, 2016 through the date
22 that the City is able to provide OBOT with written confirmation of the
23 Construction Codes and Standards and applicable City Regulations that will
24 apply to the design of the Project Improvements. Please note that the City’s
25 failure to timely provide such confirmation shall not affect the application of
26 the Force Majeure provisions of the WOW Lease.

27 (Ex. 76 at 3.)

28 On March 22, 2016, the City responded to OBOT’s March 11, 2016 force majeure
letter. (Ex. 81.) Although the City acknowledged it had not provided OBOT with the
binders of existing regulations that would apply to the Project, the City said it was
committed to doing so “as soon as practicable;” moreover, if they failed to include an

1 existing regulation in the binders, “it d[id] not in any way waive the applicability of such
2 to the Project.” (*Id.* at 2).

3 Without explanation, the City also acknowledged it was having “preliminary
4 discussions” with OBOT regarding “certain improvements” for the Project. Irrespective of
5 those acknowledgements, the City maintained it “has not taken any acts, in any capacity,
6 resulting in any delay that could be characterized as an event of Force Majeure”—
7 ostensibly because the City concluded that none of the issues raised by OBOT prevented
8 OBOT from meeting the deadlines for the Minimum Project in Article 6 of the Lease. (*Id.*
9 at 1–2.)

10 Finally, the City stated it had “not provided any notification to Tenant that Tenant
11 is in breach of or default [of] its obligations” under the Ground Lease. (*Id.* at 2.) The
12 letter itself does not explain the relevance of this assertion. Later communications
13 between the Parties in 2018 suggest the City was attempting to convey that because
14 section 16.1 requires a Party to give notice to the other Party “(b) promptly after the other
15 Party’s demand for performance,” and because the City had not informed OBOT that it
16 was in default or otherwise demanded OBOT’s performance—that in addition to
17 disagreeing with OBOT’s substantive claim of force majeure, procedurally the City viewed
18 the claims as premature.

19
20 **c. Applicable Regulations, Status of the Basis of Design, and**
21 **Permissible Commodities**

22 As noted above, although section 3.4.3 of the Development Agreement required the
23 City (before November 2013) to compile and deliver to OBOT the binders of local
24 regulations that applied to the Project, the City had not completed that task by the time
25 the Ground Lease became operative on February 16, 2016. From November 2013 until the
26 March 9, 2016 kickoff meeting, the City’s failure to provide OBOT with the local
27 regulations that applied to the Project—particularly the regulations related to
28 commodities—did not appear to be a significant issue between the Parties.

1 Sometime before March 31, 2016, OBOT took the lead and prepared a list of
2 existing regulations it believed could apply to the Project and forwarded that list to the
3 City. (Tr. 686:9–18 (Tagami); *see also* Ex. 79 (Letter from Cappio to Tagami about
4 “Ordinance and Regulations Pertaining to Development Agreement Section 3.4.3 (Mar. 31,
5 2016)).) On June 15, 2016, the City sent OBOT a letter stating it had made “every
6 reasonable effort” to compile the existing City regulations (as required in the Development
7 Agreement). (Ex. 84 at 1.) The regulations were attached to the letter on a set of discs;
8 the City stated it understood Mr. Tagami agreed to receive the regulations in either
9 electronic or paper format. (*Id.*)

10 OBOT argued during the trial and in its briefs that the City never provided OBOT
11 with the existing regulations that applied to the Project (in part because the regulations
12 were not in binders and did not have an approving signature from the City). OBOT’s
13 argument on this point is unpersuasive and the Court views it as a red herring. Albeit
14 belatedly, the City substantially complied with this obligation. As discussed further
15 below, the primary issue between the Parties was not the historic regulations that were
16 applicable to the Project. The issue was the moving target and general lack of clarity
17 about what commodities, if any, the City would or would not permit to be shipped through
18 the terminal, and what legal or regulatory basis the City would use to make those
19 determinations.

20 * * *

21 As the City correctly argued during the trial, nothing in the Ground Lease or the
22 other agreements between the Parties obligated the City to provide OBOT with a list of
23 “approved” commodities. Such a list would have been unnecessary because, until the City
24 suggested otherwise, the Project could presumably handle any legal bulk commodity, so
25 long as it was within the logistical parameters of the shipping channels in the San
26 Francisco Bay and the Project itself (e.g., the respective heights of the Golden Gate and
27 Bay Bridges, the depth of the Project wharfs, etc.). The Court finds that when the City
28 made it clear to OBOT that it would evaluate otherwise legal commodities on a

1 “commodity-by-commodity” basis (beginning with coal) to determine whether each product
2 could be transported through the Project—the standards by which the City would conduct
3 this analysis became critically important.²⁰

4 * * *

5 On May 11, 2016, as Environmental Science Associates (ESA), on behalf of the City,
6 was analyzing the health and safety effects of transporting coal through the Project in
7 anticipation of the June 27, 2016 public hearing, Ms. Cappio sent an email to OBOT
8 requesting additional information. (Ex. 594.) Specifically, on behalf of ESA, Ms. Cappio
9 asked whether OBOT had “any update or additional information for the offloading,
10 handling, storage and on loading activities at the proposed OBOT Terminal to add to
11 BOD, dated July 2015.” (*Id.*) Ms. Cappio also sought to verify the correct “throughput
12 volume of commodities by type A and B.” (*Id.*)

13 On May 16, 2016, Mr. Tagami, on behalf of OBOT, sent a lengthy response to
14 Ms. Cappio’s request. (Ex. 598.) OBOT asserted ESA’s proposed scope of analysis was
15 premature because there was no “ultimate design” for the Project in significant part
16 because OBOT did not know what commodities the Project would handle. (*Id.* at 1). The
17 letter reminded the City the Basis of Design, “used generic commodity designations (i.e.,
18 ‘Commodity A’ and ‘Commodity B’) because there was no and remains no commitment to
19 handle any particular commodity. The generic designation was purely for illustrative
20 purposes.” (*Id.* at 2.) OBOT wrote that “site configuration and logistics variables” depend
21 upon the identified commodity. “Dry or liquid? Powdery[,] versus granular[,] versus
22 chunky[,] versus break bulk. Each variable is potentially different based upon the
23 commodity.” (*Id.* at 2–3.) OBOT summarily stated, “The ultimate design will be a multi-
24

25
26
27 ²⁰ The City’s failure to provide this information to OBOT after the Federal Decision was a further
28 breach of the Development Agreement, and was also a breach the implied covenant of good faith and fair
dealing in both the Ground Lease and the Development Agreement as discussed further in Section 7 of this
Statement of Decision.

1 disciplinary effort by many experts so, among other things, it will be very expensive. It
2 would be folly to make that effort and expend those funds in advance of knowing the type,
3 number, and quantity of commodities to be handled. We simply are not there yet.” (*Id.* at
4 1.)

5 Even after the City issued the no-coal ordinance and applied it to the Project, OBOT
6 continued to seek clarification from the City about what commodities were potentially
7 acceptable. For example, Mr. Tagami requested a letter from the City confirming that
8 soda ash (also known as sodium carbonate, a cleaning agent that is a component of dry
9 soap powder, including laundry detergent) would be an acceptable commodity to transport
10 through the project. (Tr. 415:24–416:2 (Tagami), 416:18–418:5, 2084:4–11 (Cappio).)
11 Ms. Cappio testified the City “looked into soda ash as a possible commodity,” and analyzed
12 concerns about its transport. (Tr. 2085:5–19 (Cappio).) Sometime before September 7,
13 2016, Ms. Cappio prepared (but did not sign) a draft letter to OBOT that, with many
14 qualifications, stated:

15
16 From our preliminary review of the BOD and other documents and analysis,
17 soda ash will not trigger further review under the California Environmental
18 Quality Act (CEQA) and you may proceed with the ministerial permitting
19 process identified above. This finding is based on the fact that soda ash does
20 not present, based on the preliminary information that has been submitted and
21 is known at this time, the unique characteristics, hazards and/or risks that
22 have been of concern to the City Council.

23 (Ex. 91 at 2.) Ms. Cappio shared the draft letter with OBOT. (Tr. 2086:5–2089:12
24 (Cappio), 418:7–9 (Tagami).) However, for reasons not illuminated during the trial, the
25 City did not authorize Ms. Cappio to finalize the letter. (Tr. 2086:19–2089:21 (Cappio),
26 418:7–16 (Tagami).) Soda ash, therefore—like every other potential commodity that could
27 be transported through the Project—lacked the City’s clear imprimatur.

28 Separately, Mr. Tagami asked Mayor Schaaf whether grain would be an acceptable
commodity to transport through the terminal. (Tr. 277:21–25 (Tagami).) According to Mr.
Tagami, Mayor Schaaf said grain could be acceptable to the City, but the City needed to

1 consider its position on the transport of grain that was genetically modified (also known as
2 GMOs).²¹ (Tr. 277:21–25 (Tagami).)

3 The Court finds that one of the critical items that was necessary to move the Project
4 forward was the need for the City to inform OBOT, clearly and unequivocally, what
5 commodities the City viewed as impermissible, and the legal basis for City’s position.
6

7 **d. Status of Rail Access Agreement**

8 Even though the Rail Access Agreement was reportedly poised to be executed in
9 2015, it was not completed by the fall of 2016. On October 13, 2016, approximately three
10 months after the City issued the no coal ordinance, Ms. Cappio sent Messrs. McClure and
11 Tagami a letter regarding the status and sequence for the various rail agreements that the
12 Port, the City, and OBOT needed to complete. (Ex. 95 at 1.) Ms. Cappio noted that, “The
13 Port-City Cost Sharing Agreement provided that both parties negotiate terms and
14 conditions of access for Port and City tenants to the Port Railyard, including execution of
15 long-term access easements for the respective properties.” (*Id.* at 3.) Ms. Cappio
16 reiterated that the Port and the City had prepared a “[d]iscussion draft” of the Rail Access
17 Agreement and the agreement “will be discussed by the City and Port by early November,
18 2017.” (Ex. 95 at 3.) There was no evidence or testimony that the City’s reference to
19 November 2017—a date that was thirteen months after this letter was written—was a
20 typographical error. Completion of the Rail Access Agreement was a significant step in
21 advancing the Project. As stated in section 5.2.3(a) of the Lease, “the City shall use
22 commercially reasonable efforts to enter into a ‘Rail Access Agreement.’” (Ex. 68 at 31.)
23 The Court finds that due to the lack of any articulated, legitimate explanation for the
24 delay, thirteen months for the City and the Port to review a “discussion draft” of a
25

26
27
28 ²¹ During her testimony, Mayor Schaaf testified she had no recollection of the conversation.
(Tr. 1819:8–17 (Schaaf).)

1 document that had reportedly been near completion for years does not constitute
2 “commercially reasonable efforts.”

3
4 **e. OBOT’s Annual Compliance Report and OBOT’s Federal Action**

5 On July 15, 2016, pursuant to the requirements of the Development Agreement,
6 OBOT submitted its annual compliance report to the City. (Ex. 93 at 4–13.) In the report,
7 OBOT described its Project activities over the preceding year (July 16, 2015, through July
8 16, 2016). During that year, OBOT reported it had not “received any written notice of
9 noncompliance from the City” and was not “aware of any other action on its behalf that
10 would demonstrate bad faith compliance or noncompliance with the [Development
11 Agreement].” (*Id.* at 6.) OBOT asserted it had acted with substantial, good faith
12 compliance with the Development Agreement and as required, asked the City to issue a
13 certificate of OBOT’s compliance within 45 days. (*Id.* at 7.) When the City did not
14 respond, OBOT sent a follow up letter on September 13, 2016, reminding the City,
15 pursuant to section 17.138.090 of the Development Agreement and section 65865.1 of the
16 Government Code, that the City was required to respond within 45 days. (*See* Ex. 93.) On
17 September 19, 2016, the City issued its response and stated it “has determined that
18 [OBOT] is in substantial compliance with the [Development Agreement] for the July 16,
19 2015, to July 16, 2016, period.” (Ex. 94 at 1.)

20 As noted in Section II of this Statement of Decision, OBOT filed its complaint in the
21 federal action on December 7, 2016, and its first amended complaint on June 14, 2017.
22 (Exs. 120, 120A.)

1 **4. Factual Findings and Conclusions of Law Between June 15, 2017,**
2 **and May 15, 2018**

3 **a. Fourth Amendment to LDDA and City’s Answer in the Federal**
4 **Action**

5 On June 22, 2017, the Parties entered into the fourth amendment to the LDDA.
6 (Ex. 819 at 2.) Among other things, the amendment provided an update regarding the
7 budget for Public Improvements (then authorized at \$235,341,000). (*Id.*)

8 On June 27, 2017, the City filed its answer in the federal action.

9
10 **b. OBOT’s Annual Compliance Report**

11 On July 5, 2017, pursuant to the requirements of the Development Agreement,
12 OBOT submitted its annual compliance report to the City for the preceding year.
13 (Ex. 633.) OBOT reported it had not “received any written notice of noncompliance from
14 the City” and it was not, “aware of any other action on its behalf that would demonstrate
15 bad faith compliance or noncompliance with the [Development Agreement].” (*Id.* at 4.)
16 OBOT maintained it had acted with substantial, good faith compliance with the
17 Development Agreement. (*Id.* at 1–4.) As required, OBOT asked the City to issue a
18 certificate of OBOT’s compliance within 45 days. (*Id.* at 1.) On August 21, 2017, the City
19 responded stating it “has determined that [OBOT] is in substantial compliance with the
20 [Development Agreement] for the July 16, 2016, to July 5, 2017, period.” (Ex. 122 at 1.)

21
22 **c. OBOT’s Construction Drawings and Materials for Rail**
23 **Improvements**

24 OBOT completed the construction drawings for the railroad plans (for the public
25 improvements), including specifications for the track, crossings, and other rail
26 improvements, by August 28, 2017. (Tr. 1659:6–11, 1720:2–7, 2731:16–2734:14
27 (McClure).) OBOT also ordered the materials needed to construct the rail improvements
28

1 in the Ground Lease. (Tr. 1659:6–12, 1676:24–1677:21 (McClure); *see also* Ex. 854 at 16,
2 60 (deposition of Cole).)

3
4 **d. The City Stopped Using OBOT as the City’s Agent to Manage**
5 **Public Improvements**

6 On October 17, 2017, the City notified OBOT that as of October 23, 2017, OBOT
7 would no longer serve as the City’s agent to manage the Public Improvements for the
8 Project. (Ex. 127 at 1.) The City stated it “intends to provide to [sic] day-to-day
9 management of the Project beginning on October 24, 2017. *CCIG is directed to stop work,*
10 *as the City will not pay for any work performed after that date.*” (*Id.* at 1.) The City
11 directed OBOT, by “[n]o later than October 20, 2017”—three days from the date of the
12 letter—to provide notice to more than a dozen consultants terminating their agreements
13 and eliminating work those consultants had not yet completed. (*Id.* at 2–3.) Among other
14 things, the City also directed OBOT as follows:

15
16 Regarding [OBOT’s] contracts with Alarcon Bohm dated October 22, 2013 for
17 wharf improvements, November 11, 2013 for fencing, and dated February 12,
18 2014 for demolition, [OBOT] is directed to issue a stop work notice to Alarcon
19 Bohm immediately stating that work must stop by October 23, 2017. The
20 notice should also specify that Alarcon Bohm is to cease operations and that it
21 shall not place further orders or enter into contracts for materials, labor,
services, or facilities except to the extent necessary to protect or preserve the
work performed to date. City staff will follow up with more specific direction
regarding the process for terminating these agreements.

22
23 (*Id.* at 3.) The Court did not receive evidence or testimony that explained why the City
24 made its decision or how, if at all, the City concluded such an action would assist the
25 Parties in fulfilling their obligations under the Development Agreement, the current
26 version of the LDDA, or the Ground Lease.

27 On October 23, 2017, OBOT responded to the City’s letter and provided a detailed
28 account of the steps OBOT had taken to comply. (Ex. 128 at 1–3.)

1 **e. OBOT’s Sublease with IES and Request for Non-disturbance**
2 **Agreement**

3 On January 12, 2018, OBOT sent a letter informing the City that OBOT had
4 executed a sublease with Insight Energy Solutions, LLC (IES).²² (Ex. 137 at 1–2.) OBOT
5 requested the City’s approval and execution of a non-disturbance agreement, which were
6 attached to the letter. (*Id.* at 1.) The City responded on February 1, 2018, noting what it
7 viewed as numerous deficiencies in the IES sublease and requesting six categories of
8 additional information. (Ex. 145 at 2.) On February 5, 2018, OBOT replied to the City’s
9 letter, said it would provide more detailed information shortly, and asked for clarification
10 of various deficiencies noted by the City.²³ (Ex. 643 at 1–2.) It does not appear the City
11 responded to OBOT’s February 5, 2018 letter until July 17, 2018. But a later City
12 correspondence suggests OBOT did not provide the more detailed information it promised
13 to the City in its February 5, 2018 letter. (Ex. 654 at 1–2.) As a result, the Court finds
14 that at least through the spring of 2018, OBOT abandoned its January 12, 2018, request
15 seeking a Non-disturbance Agreement for the IES sublease.

16
17 **f. OBOT’s Second Force Majeure Claim**

18 On April 10, 2018, OBOT (through counsel) sent a letter to the City reasserting its
19 claim of force majeure under the Ground Lease. (Ex. 148 at 2.) OBOT stated the City had
20 recently “raised the issue of the expiration of tolling” period set forth in section 1.7.2 of the
21

22
23 ²² At this time the Parties were participating in the federal trial.

24 ²³ For example, OBOT asked the City:

25 Can you expressly state how the use requirement in the IES Sublease is deficient and fails to
26 comply with Section 12.4.1.2 of the Ground Lease? The language in Section 3.1.1 of the IES
27 Sublease mirrors Section 3.1.1 of the Ground Lease, and Exhibit 3.1 of the IES Sublease does
28 not grant to IES greater uses than what was afforded to OBOT under Exhibit 3.1 of the Ground
Lease.

(Ex. 643 at 1.)

1 Lease. (*Id.* at 2.) OBOT noted that during its meeting with the City, OBOT reminded
2 “City representatives of OBOT’s claim of a Force Majeure extension of certain of the time
3 periods that were tolled pursuant to [section 1.7.2.]. The City representatives requested
4 that OBOT provide them with an additional copy of the Force Majeure claim.” (*Id.* at 2.)
5 Pursuant to the City’s request, OBOT attached its first force majeure letter to the City,
6 dated March 11, 2016, stating, “please see the enclosed letter stating OBOT’s claim for a
7 tolling of the time periods related to OBOT’s obligation to proceed with the design and
8 construction of the OBOT Wharf and Rail Improvements.” (*Id.* at 2–7.) OBOT further
9 stated that although it was “under no obligation to do so” it was:

10
11 reiterat[ing] “its claim for an extension (due to Force Majeure delay related to
12 the City’s failure to provide necessary information related to Construction
13 Codes and Standards) of the time periods applicable to the design and
14 construction of the Project Improvements, including without limitation, (a) the
15 condition to the implementation to the provisions of Section 1.7.2 and (b)
16 Section 6.1 of the [Ground] Lease.

17 (*Id.* at 2.)

18 **g. No Commodity Information, No Feedback on the Basis of**
19 **Design, No Rail Access Agreement**

20 During the nearly one-year period between June 15, 2017 (when OBOT filed its first
21 amended complaint in the federal action) and May 15, 2018 (when the federal court issued
22 the Federal Decision), the City did not provide OBOT with any additional information
23 about what commodities, if any, were acceptable or unacceptable to be transported and
24 shipped through the Project. (*See* Tr. 2082:19–22, 2272:10–14, 2556:3–12 (Cappio)). In
25 addition, during that time the City did not provide OBOT with any feedback on the Basis
26 of Design. (*See* Ex. 191 at 3 (“OBOT still awaits substantive comments from the City on
27 the BOD.”).) Finally, the City and the Port did not execute the Rail Access Agreement.
28

1 (See *id.*) The City’s failure to act on these items during the time the federal litigation was
2 pending continued to cause the Project to stagnate.

3
4 **5. Factual Findings and Conclusions of Law Between May 16, 2018, and**
5 **the City’s Termination of the Ground Lease**

6 **a. Response to Federal Decision**

7 When the Federal Decision was issued, OBOT believed the Project would
8 immediately proceed with the full cooperation of the City. (Tr. 1080:21–1081:3 (Tagami).)
9 That is not what occurred. (Tr. 1081:4–5 (Tagami).)

10 Almost immediately following the Federal Decision, the City took steps toward
11 terminating the Lease. For example, on May 22, 2018—one week after the Federal
12 Decision was issued—Ms. Lake wrote an email to Messrs. Cole, Monetta, and Kennedy (a
13 City consultant) asking whether OBOT had constructed the Minimum Project Rail
14 Improvements pursuant to the Ground Lease. (Ex. 847 at 2.). Ms. Lake understood the
15 potential legal import of this inquiry: If OBOT had failed to construct the Minimum
16 Project Rail Improvements, that could be a path for the City to terminate the Ground
17 Lease. In response, staff informed Ms. Lake that OBOT had constructed “rail
18 improvements within its leased premises,” but the City had not yet completed *its* work
19 that was necessary for OBOT to complete all the rail segments identified in the Minimum
20 Project Rail Improvements. (*Id.* at 1–2.)

21 As noted in Section II of this Statement of Decision, on June 13, 2018, the City filed
22 a notice of appeal (regarding the Federal Decision) to the U.S. Court of Appeals for the
23 Ninth Circuit.

24 The City had the right to appeal the Federal Decision. It was also appropriate and
25 responsible for the City to explore every *legal* option available to effectuate its legitimate
26 interest in protecting the health and safety of its constituents, and the greater
27 environmental concerns about coal and climate change that were expressed by City
28 residents and many local, national, and international scientists and leaders.

1 In addition to appealing the Federal Decision, the City had the option to engage in
2 settlement discussions with OBOT to attempt to reach an agreement to change the terms
3 of the Development Agreement, the LDDA and/or the Ground Lease.²⁴ Separately, or in
4 addition to those options, the City could have diligently, and in good faith, taken every
5 reasonable step to move the Project forward (consistent with the Parties’ agreements and
6 legal obligations), and simultaneously tried again to issue a regulation, supported by a
7 record of substantial evidence, banning coal (or any other commodity) that the City
8 established would pose a substantial health or safety danger to people in Oakland.

9 What the City could not do was undermine or improperly terminate the contracts it
10 had with OBOT—that was not a legal option. That, however, was the path the City
11 selected.

12
13 **b. Status of Rail Access Agreement as of July 2018**

14 On July 20, 2018, OBOT sent the City a letter requesting the City do one or both of
15 the following:

- 16
17 (i) as required by . . . the [Ground Lease], use commercially reasonable efforts
18 to pursue a written agreement with the [Port] for rail access to the Port Rail
19 Terminal . . . or (ii) acknowledge in writing that OBOT . . . [has] the right to
20 access the Port Rail Terminal through rights granted under the [Cost Sharing
21 Agreement (CSA)] and the Ground Lease.²⁵

22 (Ex. 166 at 1.) OBOT reiterated the importance of rail to the Project, noting the City
23 received rail related grants from TCIF and the Federal Railroad Administration to
24

25
26 ²⁴ The Court understands the Parties have repeatedly—but unsuccessfully—engaged in settlement
negotiations to resolve this matter.

27 ²⁵ OBOT was also taking other steps to ensure that it could construct track. For example, on May
28 23, 2018, OBOT filed a petition with the Surface Transportation Board seeking a declaratory order
confirming that construction approval is not required for OBOT “to rehabilitate track in an existing rail
right of way” at the Project. (Ex. 155.)

1 support the Project. (*Id.*) OBOT also reported it had received a “+\$1.7 Million grant
2 through the Bay Area Air Quality Management District (“BAAQMD”) to purchase a Tier 4
3 locomotive based on BAAQMD’s assumptions of rail traffic at the Project as outlined in the
4 City’s Master Plan.” (*Id.* at 1.) OBOT then reasonably queried:

5
6 Given the requirement in the CSA for the parties to use good faith efforts, the
7 requirement in the Ground Lease for the City to use commercially reasonable
8 efforts, as well as the detailed terms set forth in the CSA to be memorialized
9 in the Rail Access Agreement, OBOT is left wondering, after six (6) years, what
10 efforts (if any) are being used by the City and the Port to enter into the Rail
11 Access Agreement. Do the City and the Port still intend to enter into a Rail
12 Access Agreement? Is there some other reason why the City and the Port have
13 not executed the document?

14 (*Id.* at 2.) OBOT outlined myriad problems and delays the lack of a Rail Access
15 Agreement (and the lack of a Rail Operating Agreement) had caused the Project. (*Id.* at
16 1–2.) The City did not provide a written response to OBOT’s letter.

17 The Court finds that after the Federal Decision, the City continued to not “use
18 commercially reasonable efforts to enter into a ‘Rail Access Agreement’” as required by
19 section 5.2.3(a) of the Ground Lease (Ex. 68 at 31). The City’s failure to do so, as well as
20 its lack of transparent communication with OBOT regarding the RAA, demonstrates a
21 lack of good faith by the City to move the Project forward.

22 **c. The City Demands Rent, OBOT Pays Rent and Asserts Force**
23 **Majeure**

24 On July 24, 2018, the City sent OBOT a “Notice of Past Due Base Rent” stating the
25 Ground Lease required OBOT to pay rent beginning on February 15, 2018. (Ex. 169 at 1.)
26 The City asserted OBOT owed \$248,149.15 in “Past Due Base Rent” (including interest).
27 (*Id.*) The City also reminded OBOT it would owe another rental payment of \$166,661.30
28 “due no later than July 31, 2018.” (*Id.* at 2.)

1 On July 30, 2018, six days after the City’s demand for rent, OBOT paid the City
2 “under protest” the full \$248,149.15 “Past Due Base Rent,” including interest. (Ex. 174 at
3 1.) OBOT attached the check to a letter in which it again raised its force majeure claim
4 against the City. (Ex. 174.) OBOT asserted that the City’s actions in passing the no coal
5 ordinance in violation of the Development Agreement constituted an act of force majeure.
6 (*Id.*) In addition, OBOT incorporated by reference its March 11, 2016 force majeure letter
7 in which it requested additional time to complete its “Minimum Project’ obligations” under
8 the Ground Lease. (*Id.* at 1–2.)

9
10 **d. OBOT Pays 2018 Q3 Rent, Asserts Force Majeure and Non-**
11 **cooperation**

12 On August 3, 2018, OBOT, “under protest,” sent the City \$166,661.30 (Base Rent
13 Pay Payment) for “Q3 2018.” (Ex. 176 at 1.) OBOT reiterated the force majeure claims it
14 made in its July 30, 2018 letter—namely, that the City’s actions in passing the no coal
15 ordinance in violation of the Development Agreement constituted an act of force majeure
16 and OBOT was entitled to additional time to complete its Minimum Project obligations
17 under the Ground Lease, as OBOT originally asserted in its March 11, 2016 force majeure
18 letter. (*Id.* at 1.) OBOT also documented non-cooperation by the City for the “Laydown
19 Area” as follows:

20
21 Furthermore, after months of trying to work with the City and the City’s
22 contractor—Tuner/Goodfellow Top Grade/Flatiron (the “JV”)—the license
23 agreement between OBOT and the JV for an approximately 74,736 sf portion
24 of the West Gateway (“Laydown Area”) expired on July 31, 2018 (“Expiration
25 Date”); OBOT scheduled three walkthroughs of the Laydown Area with the
26 City and the JV, but a representative of the City failed to appear at all three
27 meetings. Despite its contractual obligation to vacate the Laydown Area as of
28 the Expiration Date and leave the Laydown Area in a broom swept condition,
the JV is still occupying the Laydown Area with material and equipment
strewn about.

(*Id.* at 2.)

1 e. **August 16, 2018 Internal City Emails Regarding Grants, Rail**
2 **Access Agreement and Delay**

3 On August 16, 2018, a series of internal Project-related emails were exchanged
4 among City employees, including Pat Cashman (City Project Director), Doug Cole,
5 Elizabeth Lake, and Bijal Patel (Special Counsel). (Ex. 181.) The emails address a variety
6 of topics, beginning with reference to an audit of the 2013 TCIF Grant Agreement for
7 \$176,341,000. (Ex. 181 at 4.) The emails reflect a sense of urgency, including information
8 that was being requested in preparation for a meeting scheduled for the following day.
9 (Ex. 181.) The final email in the thread was from Mr. Cole, who was responsible for
10 managing the grant funding for the Project including communicating with the State. In
11 his email, Mr. Cole stated:

12 This [Third Amendment to the LDDA] and PMA and Lawsuit are part of the
13 story that has been conveyed to the State in relation to this shift and delay in
14 advancing Segment 5 (Wharf, Marine Terminal)

15 On that note . . . at some point real soon the City and Port are probably going
16 to have to answer to why the RAA has not advanced and how this has impacted
17 the fundamental basis for the grants to both the City and Port, . . . I think you
18 get this but not sure?

19 (*Id.* at 1.) Mr. Cole's email confirms the City had informed the State that part of the
20 reason the Project had not progressed was due to the litigation, which began on December
21 7, 2016, and was ongoing, regarding the City's no coal ordinance. The email also suggests,
22 but does not answer, the question: How much delay did the years long lack of a Rail Access
23 Agreement have on various aspects of the Project?

1 **f. City Letter to OBOT re Laydown Area, OBOT’s Failure to**
2 **Satisfy the Initial Milestone Date, and the City’s “Deferral” of**
3 **OBOT’s Force Majeure Claims**

4 On August 20, 2018, the City hand-delivered OBOT a letter responding to OBOT’s
5 July 30, 2018, and August 3, 2018 letters.²⁶ (Ex. 185.) The City acknowledged OBOT’s
6 concerns that the City’s contractors (the JV) were still occupying the Laydown Area.²⁷
7 However, the City essentially stated the issue with the JV was OBOT’s problem, noting
8 the license to occupy the Laydown area was between the JV and OBOT, and we “remind
9 you that the City is not a signatory to this licensee agreement. As such, we anticipate
10 OBOT will directly address these concerns with the JV. *Of course, in the spirit of*
11 *cooperation, the City is available to participate in such discussions as needed.”* (*Id.* at 1–2
12 (emphasis added).) The Court finds the City’s response to OBOT (written three weeks
13 after OBOT raised the issue) ignored its responsibility for its contractor, caused delay, was
14 not made in the “spirit of cooperation,” and demonstrates a lack of good faith effort to
15 move the Project forward.

16 As to OBOT’s claims of force majeure, the City wrote the following:

17
18 *Minimum Project Obligations*

19 As you are aware, under Section 6.1 of the Ground Lease, the latest date by
20 which OBOT must have commenced construction of the Bulk and Oversized
21 Terminal and at least one of the components of the Minimum Project Rail
22 Improvements was August 14, 2018 (the “Initial Milestone Date”). The City
23 notes OBOT’s failure to satisfy these obligations by the Initial Milestone Date.

24 The City acknowledges receipt of OBOT’s claims for Force Majeure and its
25 request, through the letter dated March 11, 2016 from Mr. Marc Stice [OBOT’s

26
27 ²⁶ The letter was signed by Ms. Landreth and copied Barbara Parker (the City Attorney), Ms. Lake,
28 and Ms. Patel.

²⁷ The City also acknowledged OBOT’s “Past Due” rent payment, as well as its “timely . . . 2018 Q3
Base Rent under the Ground Lease.” (Ex. 185 at 1.)

1 counsel], to toll the Initial Milestone Date. With a reservation of all rights and
2 remedies, the City elects to continue a deferral of its substantive response to,
3 including denial and/or legal challenge of, such claims and request.

4 (*Id.* at 2 (emphasis added).)²⁸

5 This correspondence reflects the City’s efforts to develop a narrative and a written
6 record that would support its ensuing termination of the Ground Lease. The City had now
7 informed OBOT that—in the City’s view—OBOT had failed to commence construction of
8 the Minimum Project by the Initial Milestone Date in the Ground Lease, which would be a
9 fatal lapse if OBOT did not timely cure the problem, or if the City did not agree to toll the
10 Initial Milestone Date. Thus, the amount of time OBOT had to complete the Minimum
11 Project was critically important. Yet, the very thing that would have clarified or extended
12 the amount of time available to OBOT under the Lease was a substantive response from
13 the City regarding OBOT’s claims of force majeure. The Court finds the City’s
14 unexplained failure to substantively respond to OBOT’s three claims of force majeure in
15 2018 (April 10, 2018, July 30, 2018, and August 3, 2018) demonstrates a lack of good faith
16 and fair dealing by the City.

21
22
23
24 ²⁸ The City hand-delivered OBOT another letter the same day (August 20, 2018); this one came from
25 the City Attorney, signed by Ms. Patel, and copied Ms. Landreth and Ms. Lake, and primarily addressed
sublease issues. (Ex. 492.) The final paragraph of the letter includes similar language as the letter from
Ms. Landreth:

26 We acknowledge that OBOT has made certain claims against the City for Force Majeure (as
27 defined in the Ground Lease). As noted in the letter from Ms. Sabrina Landreth dated
28 concurrently herewith, the City, with a reservation of all rights and remedies, *elects to continue*
a deferral of its substantive response to, including denial and/or legal challenge of, such claims.

(*Id.* at 2 (emphasis added).)

1 **g. August 24, 2018 City Email Regarding Project Issues and**
2 **Delays**

3 On August 24, 2018, Mr. Cole wrote a lengthy email to Ms. Lake expressing many
4 concerns about the Project, including the status of compliance with the grant funding and
5 the State Department of Finance audit.²⁹ (Ex. 187.) In relevant part Mr. Cole wrote:

6
7 [A]s you know, completion of the Project now has an outside date of August-
8 September 2018 In order for the Public Improvements to become operable,
9 the *Public Improvements have to be accepted by the City Council* and was
10 scheduled for . . . no later than the first meeting in October (Ideally in
11 September when Council reconvenes) and then to Council in the latter half of
12 October or early November to be followed by a 30-day noticing period with the
13 County prior to final retentions being released to the JV in December, January
14 [2019] at the absolute latest

15 . . .

16 You should also know that the State has yet to determine whether or not the
17 City’s request to shift the \$25.9M Private Spend out of Segment 3 and into
18 Segment 5 as previously requested via the Quarterly Report and Project
19 Change Request back in April 2018 [*sic*]. You are aware of this request because
20 we have discussed it . . . the purpose of which was to one, bring into alignment
21 the provisions approved by the City in the 3rd Amendment to the LDDA and
22 to also enable compliance with the completion of the funded segment prior to
23 April 16, 2018 *given the lawsuit by and between the City and OBOT, defunding*
24 *of ACTC wharf improvements, and lack of progress on closing the Rail Access*
25 *Agreement by both the City and Port, etc.* You need to seek direction from the
26 Caltrans Program Staff if this will [*sic*] request will require California
27 Transportation Commission (CTC) approval and require a public hearing?

28 . . .

29 Mr. Cole’s letter expressed frustration with the City, and Ms. Lake in particular, about both the Project’s progress, and Mr. Cole’s interpersonal dealings with Ms. Lake. The Court observed the same frustration during Mr. Cole’s trial testimony (played via video). While Mr. Cole did not agree with all the City’s Project-choices (for example he did not agree that OBOT should have been both the Developer for the Project’s Private Improvements and the City’s agent to manage the Public Improvements) (Ex. 854 at 80), Mr. Cole was committed to performing his obligations to advance the Project on behalf of the City, including properly administering the grant funding. The Court found Mr. Cole credible.

1 Again, as we have also discussed the City and Port Funded Segments were
2 justified as rail served projects and it is for that reason that *the state awarded*
3 *tax payer dollars to both the City and Port totaling \$242M with the expectations*
4 *that it would be a rail served [sic] but fundamentally, to date, neither the*
5 *City nor the Port have an executed the [sic] Rail Access Agreement (RAA) based*
6 *on the term sheet that was approved by Council and the Commission back in*
7 *October-November 2014? [sic] Without having a RAA in place, nothing rail or*
8 *rail served can become operational and [that] also impacts [the] developers[']*
9 *ability to secure rail served tenants. If we have to go back to the CTC to request*
10 *the shift, because everything is linked, the City or Port may find some difficulty*
11 *here in terms of the shift request and or inability to meet the programmatic*
12 *requirements, the primary basis for which the grant was made? [sic]*

9 (*Id.* at 2–4.) This email corroborates that the City’s failure to accept the Public
10 Improvements, the federal litigation between the Parties regarding the no coal ordinance,
11 and the failure of the City and Port to complete the Rail Access Agreement, had caused—
12 and was continuing to cause—Project delays.

13
14 **h. The City’s Uncertain Timing Re Completion of Public**
15 **Improvements**

16 At about this time, OBOT was in communication with City about the schedule for
17 the City’s completion of the Public Improvements. (Ex. 189 at 3–4.) On August 21, 2018,
18 Mr. Tagami emailed numerous individuals from the City and the JV stating he
19 (Mr. Tagami) understood that within the next 30 days the JV will be “turning over to the
20 City certain project areas;” Mr. Tagami specifically inquired about each of the track areas
21 that comprised the Minimum Project Rail Improvements (as set forth in exhibit 6.1-B of
22 the Ground Lease). Mr. Tagami asked the City for “written notice” as to when OBOT “can
23 expect to have these areas turned over to [OBOT] for private improvements[.]” (*Id.* at 4.)

24 On August 27, 2018, the City replied to Mr. Tagami’s email stating: “It is an action
25 item for the City and [the] JV to complete as part of the Public Improvements acceptance
26 process We do not have dates or estimated timing to share with you at this time.”

27 (*Id.* at 2.)
28

1 Mr. Tagami followed up with the City later that day stating that OBOT understood
2 the City would turn these areas over to OBOT within approximately 60 days (which would
3 be the end of October 2018). (*Id.* at 1.) Mr. Tagami asked the City to discuss a rent credit
4 because OBOT was paying rent for the complete Lease area even though it did not “have
5 access to the subject areas and therefore [did] not [have] the beneficial use” of the areas
6 where the City had not accepted the Public Improvements from the JV, and in turn had
7 not turned those areas over to OBOT. (*Id.*)

8 These communications reinforce the conclusion that the City had caused and was
9 continuing to cause Project delays by failing to complete the Public Improvements. The
10 correspondence also demonstrates the City’s general apathy to substantively responding to
11 OBOT’s reasonable requests. The City’s conduct hamstrung OBOT, making it difficult,
12 exceedingly impracticable or functionally impossible for OBOT to fulfill its own obligations
13 under the Lease.

14 As discussed further below, the City then used OBOT’s inability to proceed as a
15 pretext for terminating the Lease. In this instance, and each of the incidents the Court
16 describes that occurred after May 15, 2018, the record discloses no good faith justification
17 for the City’s conduct. And, at trial, the City did not provide one. Considering the totality
18 of the circumstances (specifically the City’s actions and omissions, the public statements
19 made by City officials at the time, and the testimony and evidence at trial), the only
20 reasonable inference is that the City wanted the benefit of the ordinance that was rejected
21 (as a breach of the Development Agreement) in the Federal Decision—the City wanted
22 OBOT to build a coal-free Project or the City would stop the Project altogether.

23
24 **i. OBOT’s Annual Compliance Report and the City’s Response**
25 **Requesting Further Information Demonstrating OBOT’s Good**
26 **Faith**

27 OBOT submitted its annual Compliance Report to the City on July 12, 2018, and
28 summarized its efforts to substantially comply with the Development Agreement over the

1 previous year.³⁰ The City responded by letter more than a month later, on August 27,
2 2018. (Ex. 188.) In its letter, the City stated it “determined [OBOT] has substantially and
3 in good faith complied with the terms of the DA for the period from July 6, 2017 to July 12,
4 2018 for the MH-1 lease area.” (*Id.* at 1.) The City continued by reiterating its position
5 contained in its letter from August 20, 2018: OBOT had not met its obligation by the
6 Initial Milestone Date to “develop the Private Improvements for each Phase of the Project
7 in accordance with the ‘Minimum Project’ . . . [as] set forth in the Ground Lease[.]” (*Id.*)

8 The City then asserted, “As of July 12, 2018, OBOT had not submitted schematic
9 drawings or a building permit application to the City for review; therefore, *it would not*
10 *have been possible* [for OBOT] to meet the Initial Milestone Date.” (*Id.* at 2.)

11 The Court notes that as of July 12, 2018, the City had provided no feedback to the
12 Basis of Design that OBOT submitted to the City almost exactly three years prior. With
13 the exception of the no-coal ordinance—which the federal court invalidated and held was a
14 breach of the Development Agreement—by July 12, 2018, the City also had not provided
15 OBOT with any specific guidance regarding what commodities could or could not be
16 transported through the Project.

17 The Court finds that without that information, it was unreasonable—and from a
18 practical standpoint, impossible—for OBOT to submit accurate or relevant Project
19 schematic drawings, let alone a Project building permit, for the City’s review. The Court
20 therefore disagrees with the City’s premise but agrees with its conclusion: based on the
21 City’s actions and inactions, it was not possible for OBOT to meet the Initial Milestone
22 Date. The City inaccurately suggested OBOT’s failure to meet the Initial Milestone Date
23 was OBOT’s fault; the implication also demonstrates a lack of good faith by the City to
24 move the Project forward.

25 _____

26
27
28 ³⁰ OBOT’s Compliance Report was not admitted into evidence during the trial, but the City’s
response that references OBOT’s Report was admitted as Exhibit 188.

1 The City concluded its letter by stating it was unable to determine whether OBOT
2 “made good faith efforts to substantially comply with the material terms of the
3 [Development Agreement]” from July 6, 2017, to July 12, 2018. (*Id.*) The City asked
4 OBOT to describe its efforts and provide that information to the City within 30 days. (*Id.*)
5

6 **j. OBOT’s Response, OBOT’s Letter re Status of Force Majeure**
7 **Claims, the City’s Notice to Cure, and OBOT’s Rejection of the**
8 **City Notice**

9 On August 28, 2018—the day after the City sent its letter requesting OBOT to
10 describe its substantial and good faith efforts to comply with the Development
11 Agreement—OBOT sent an extensive eight-page, single-spaced response to the City
12 explaining how it had done so. (Ex. 191.) OBOT raised many reasonable and relevant
13 points, including the following:

- 14 • It took a substantial amount of time and money (more than \$8 million) to
15 prepare the Basis of Design for the Project Terminal. The City failed to provide
16 any substantive response or comment to the Basis of Design (*id.* at 2 and 3);
- 17 • OBOT hired a contractor to perform the rail work and spent approximately \$1.6
18 million on labor and materials. The materials were still on site, but the City had
19 not completed the Rail Access Agreement and had not turned over the rail right-
20 of-way to OBOT (*id.*); and
- 21 • OBOT had repeatedly raised claims of force majeure, and the City had not
22 responded to those claims (*id.* at 1).

23 In its letter, OBOT also stated that, since the City had filed its notice of appeal, “the
24 Mayor and City Council members [had said] they will do whatever is in their power to stop
25
26
27
28

1 the Terminal from moving forward.”³¹ (*Id.* at 5.) OBOT explained the City’s conduct
2 documented in OBOT’s letter was not exhaustive but “clearly demonstrate[d] that the
3 contention in the [City’s letter] that OBOT is somehow culpable for a perceived lack of
4 progress towards the Initial Milestone Date is inaccurate. OBOT has worked diligently
5 and in good faith at every juncture to advance all aspects of this Project, including the
6 Terminal and Rail.” (*Id.* at 7.) OBOT then asked the City for “meaningful engagement” to
7 resolve the outstanding issues between the Parties. (*Id.*)

8 After three weeks, OBOT did not receive a written response from the City. (*See*
9 Ex. 216.) Marc Stice sent another letter to the City on September 19, 2018. (*Id.*) In his
10 letter written to Ms. Landreth and Ms. Patel, Mr. Stice stated he had two conversations
11 with Ms. Patel in an effort to understand whether the City intended its August 20, 2018
12 letter to serve as a notice of default to OBOT. (*Id.* at 1.) Mr. Stice reported that Ms. Patel
13 said the City was still “discussing the matter internally.” (*Id.*) Mr. Stice wrote, “OBOT
14 concludes that the City did not intend to assert a formal notice of default regarding the
15 commencement of the Minimum Project” and the City “will defer further discussion of this
16 matter and OBOT’s related force majeure claim in recognition of OBOT’s good faith
17 negotiations regarding other disputes related to the [Ground] Lease.” (*Id.* at 1–2.)

18
19
20
21
22 ³¹ In footnote 4 of OBOT’s letter, it provided the following information as support for this proposition:

23 Mayor Schaaf is quoted as saying: “We will continue to fight this battle on all fronts; not just
24 today, but every day.” Darwin Bond Graham, *Judge Rules in Favor of Oakland Coal Project*,
25 East Bay Express (May 15, 2018). Council Member Dan Kalb is quoted as saying: “I will do
26 everything in my power to stand against attacks on the health and safety of our East Bay
27 communities. The City should do whatever it takes within the law to make sure this coal
28 terminal never gets built.” Dan Kalb, Council member Kalb’s Spring Newsletter (May 18,
2018). Council Member Kalb is further quoted as saying: “We need to do whatever it takes
within the law to hold firm in our opposition to this ridiculous proposal. The residents in that
area, the workers of Oakland and the entire world need us to stop this export terminal.”
Kimberly Veklerov, *Federal Judge Strikes Down Oakland’s Ban of Coal Facility Operations*,
SFGate (May 15, 2018)

(Ex. 191 at 5–6, n.4 (internal citations omitted).)

1 On September 21, 2018, the City—on a Friday night—hand-delivered a letter to
2 OBOT, titled “Notice to Cure with respect to an Unmatured Event of Default by [OBOT].”
3 (Ex. 217.) In it, the City did not substantively respond to any of the issues raised in
4 OBOT’s August 27, 2018 letter. (*See id.*) Instead, the City reported that OBOT had
5 “failed to satisfy its obligation to Commence Construction of the Minimum Project by the
6 Initial Milestone Date under section 6.1.1.1 of the Ground Lease. Such failure has
7 resulted in an Unmatured Event of Default, notwithstanding OBOT’s claims of Force
8 Majeure.” (*Id.* at 1.) The City continued, “We write to inform you that **the City rejects**
9 **such claims and provides you an official notice to cure this Unmatured Event of**
10 **Default pursuant to Section 18.1. 7 of the Ground Lease.**” (*Id.* (emphasis in
11 original).)

12 The Court finds the City’s decision to “defer” its response to OBOT’s claims of force
13 majeure until September 21, 2018, and then reject those claims without providing a
14 written, substantive basis for doing so demonstrates a lack of good faith by the City.

15 OBOT provided a written response to the City on September 24, 2018. (Ex. 222.)
16 Mr. Stice stated the City’s letter unilaterally imposed unreasonable deadlines on OBOT
17 and demanded OBOT waive substantial rights. (*Id.* at 1.) Specifically, the City had
18 rejected OBOT’s claims of force majeure and informed OBOT that the City would only
19 provide OBOT with additional time to cure if OBOT, by September 26, 2018, entered into
20 an agreement with the City, and accepted the City’s terms. (*Id.*) OBOT contended the
21 City was acting in “bad faith” to secure an outcome it wanted, but did not achieve, in the
22 Federal Decision. (*Id.*) OBOT summarized that it:

23
24 disagree[d] with the City’s allegation of an Unmatured Event of Default,
25 disagree[d] with the City’s position that OBOT is not entitled to a Force
26 Majeure extension of the Minimum Project dates, and reject[ed] the terms
27 offered by the City related to the proposed Extended Cure Period.

28 Notwithstanding the foregoing, OBOT w[ould] continue to prosecute the
Minimum Project to Completion with diligence and dispatch to the extent the
same is feasible given the City’s continued attempts to frustrate such efforts.

1 (*Id.* at 2.)
2

3 **k. September 22, 2018, Through the City’s November 22, 2018**
4 **Lease Termination**

5 Despite the City’s resolute trajectory toward terminating the Lease, OBOT
6 continued to try to advance the Project. Three days after the City issued its notice to cure,
7 OBOT entered into a sublease for the Project with Insight Terminal Solutions (ITS) as the
8 Subtenant that would construct the Project. (Ex. 801.) Several days later, on September
9 26, 2018, Mr. McClure sent an email to Ms. Lake stating, “In today’s OAC meeting it was
10 confirmed that there will be a survey completed of the rail corridor to confirm that the
11 boundaries and grade levels conform with the design specifications.” (Ex. 227 at 5.)
12 Mr. McClure said he understood the survey would take approximately 30 days to complete
13 and once it was done “the City team could facilitate the formal hand over of the rail
14 corridor to OBOT. Given the recent correspondence from the City Attorney related to the
15 minimum project completion dates could you please confirm the date of the formal turn-
16 over of the rail corridor.” (*Id.*)

17 Within minutes, Ms. Lake forwarded Mr. McClure’s email to Mr. Kennedy and
18 others at the City and asked, “[W]hy are we not turning over the rail corridor at the same
19 time we are accepting the public improvements?” (*Id.* at 4.) Over the next day, there were
20 a series of internal City emails questioning whether or at what risk the City could accept
21 the Public Improvements and allow OBOT to take possession of those areas without the
22 City first completing the survey required by the Ground Lease.³² (*Id.* at 1–4.)

23
24
25
26 ³² On the same day, September 27, 2018, the City refused to issue OBOT an NDA for a sublease
27 stating that section 12.5.1(v) of the Lease permits the City to withhold an NDA if OBOT had an Unmatured
28 Event of Default. (Ex. 226.) “On September 21, 2018, the City sent OBOT an official Notice to Cure an
Unmatured Event of Default for failure to meet the Initial Milestone Date. Accordingly, the City withholds
its approval of [the] NDA[.]” (*Id.* at 1.) OBOT made additional requests for NDAs and estoppel certificates
during this time, which the City either did not grant or conditioned on additional information. (*See* Exs. 235,
236, 485, 675, 676.)

1 On September 28, 2018, OBOT sent a letter to the City stating it was submitting
2 (on behalf of ITS) the schematic drawings for the Project pursuant to section 6.2.1 of the
3 Lease. (Ex. 239 at 1.) OBOT said the “Schematic Drawings are entitled ‘Basis of Design’”
4 and that it had provided both print and electronic copies for the City’s review. (*Id.*)

5 * * *

6 During the trial, the City made two arguments regarding OBOT’s submission.
7 First, the City argued the real reason the Project had been delayed was not because of the
8 City’s actions or omissions but instead was because OBOT wanted a subtenant to be
9 financially responsible for advancing the Project. The evidence for this argument, the City
10 contended, was the fact OBOT had not submitted schematic drawings for nearly three
11 years but then did so within a week of executing its sublease with ITS. Second, the City
12 argued that what OBOT claimed were “schematic drawings” were nothing more than the
13 original Basis of Design—all OBOT had done was replace the July 15, 2015 date on the
14 cover with September 28, 2018. (*See Ex. 240.*)

15 As to the latter argument, the City is correct—there were no substantive changes
16 between OBOT’s 2015 Basis of Design and the submission it made on September 28, 2018.
17 However, there were at least two related reasons why OBOT resubmitted the Basis of
18 Design to the City when it did. First, although the City had not provided OBOT with any
19 clarity as to what commodities could be shipped through the terminal, the May 15, 2018
20 Federal Decision determined that at a minimum, coal was a legally permissible
21 commodity. Second, while the City had not given OBOT any feedback on the Basis of
22 Design, the City had also just asserted (on August 27, 2018) that OBOT could not have
23 met the Initial Milestone Date in the Lease because it had failed to submit schematic
24 drawings. The City, therefore, placed OBOT in a lose-lose situation. To provide the City
25 with detailed schematic drawings, OBOT needed the City’s feedback on the Basis of
26 Design and the City’s clear direction regarding what commodities the City deemed
27 acceptable for transport through the Project. The City had provided neither. At the same
28

1 time, the City warned that the failure to submit the schematic drawings placed OBOT at
2 significant risk of being unable to meet the Initial Milestone deadline.

3 The City argued OBOT had a different option: it could have, and should have,
4 moved forward with Project schematic drawings without any feedback from the City.
5 OBOT could have designed a smaller Project, a Project that could have handled a wide
6 range of commodities, or even called the City’s bluff so to speak and moved forward with
7 schematic drawings for the same Project originally anticipated in the Basis of Design.³³
8 Essentially, the City argued OBOT was legally obligated to spend countless additional
9 millions of dollars and time to advance the development of the Project that would
10 transport unknown commodities—all to circumvent the City’s lack of feedback, its failure
11 to cooperate and meet its own legal obligations, and its absence of good faith. This is
12 neither what the Lease nor the law required of OBOT.

13 * * *

14 On October 4, 2018, “under protest,” OBOT paid the City \$166,661.31 in Base Rent
15 for Q4 2018. (Ex. 243.) OBOT reiterated its seven previous force majeure claims against
16 the City; all but one of those claims (March 11, 2016), occurred after the Federal Decision,
17 including one letter (dated October 3, 2018) from OBOT’s litigation counsel not entered as
18 an exhibit during trial. (*Id.* at 1.)

19 On October 9, 2018, Mr. McClure emailed Ms. Lake and asked if “there is any
20 update on the timing of the turn-over of the rail corridor.” (Ex. 477 at 1.) Mr. McClure
21 said he understood the survey had been ordered and wanted to “make sure that [it] is
22 moving ahead.” (*Id.*) Ms. Lake immediately responded, “Yes[,] waiting on the survey,
23 _____

24
25
26 ³³ In its objections to the Court’s proposed statement of decision, the City went further and argued
27 OBOT should have moved forward with building the shipping terminal even without the construction of rail
28 linking the terminal to anything else. (*See* City’s Objection 8:23–24 (“The [Court] also omits any discussion
rejecting OBOT’s meritless arguments that construction of the rail was somehow necessary for construction
of the terminal.”).) Not only is this approach not required by the Parties’ contracts, but it could yield a
perverse result: instead of a proverbial bridge to nowhere, the terminal would risk being an “island” with no
bridge.

1 which I understand is moving ahead[.]” (*Id.*) The City’s position that OBOT had failed to
2 complete the Minimum Project, and OBOT was not entitled to additional time to complete
3 those Private Improvements, when the City *still* had not completed the Public
4 Improvements and turned over the rail corridor to OBOT (which would have allowed
5 OBOT to complete that work) evidences the City’s lack of good faith.

6 On October 18, 2018, the City informed OBOT it determined the schematic
7 drawings OBOT submitted on September 28, 2018, to be incomplete. (Ex. 247.) The City’s
8 brief letter noted six deficiencies, (e.g., the schematic drawings did not include a
9 description of how the proposed Project would meet the Minimum Project requirements in
10 the Lease), and concluded with, “The City’s response to [OBOT’s] submittal shall in no
11 way be construed as a substantive response or acceptance of a cure or commencement of
12 cure of the Unmatured Event of Default described in the letter from the City Attorney
13 dated September 21, 2018.” (*Id.* at 1–2.) The City did not include any detailed comments
14 regarding OBOT’s submission; the City provided no red line, no proposed edits, no
15 questions or feedback that could be construed as participating in an iterative process. The
16 City was correct: Its letter could not be construed as a substantive response.

17 The following day, OBOT’s litigation counsel sent the City Attorney a 51-page,
18 single-spaced letter that was a preview of this case. (Ex. 248.) The letter summarized the
19 history of the Project, the events that led to the Federal Decision, the subsequent disputes
20 between the parties (including OBOT’s claims of force majeure that were rejected by the
21 City), and gave notice of OBOT’s claims against the City. (*Id.*) OBOT denied that the City
22 properly “asserted a claim against OBOT for an Unmatured Event of Default,” and even if
23 the City had done so, OBOT “has commenced the required cure within thirty (30) days of
24 the City’s September 21, 2018” notice of claim. (*Id.* at 46.)

25 Also on October 19, 2019, Millcreek Engineering (ITS’s engineering and
26 construction management company) sent Ms. Lake a letter and 75 pages of additional
27 materials (including the “Basic Application for Development Review,” “Project Zoning
28 Clearance,” and “Property Owner authorization to complete Section 3 of the DRX

1 application”) as a follow-up to ITS’s September 28, 2018 Basis of Design submission,
2 “which contained schematic level drawings and other preliminary development details” for
3 the Project. (Ex. 249 at 1.) Millcreek stated that when ITS submitted the package to the
4 City, it sought to provide enough information about the proposed Project “to initiate a
5 discussion about the required City interdepartmental approvals and process to achieve a
6 building permit. Although the Monday pre-application meeting to discuss these matters
7 was postponed at the City’s request, the ITS project team looks forward to a rescheduled
8 meeting at your earliest convenience.” (*Id.*)

9 The City did not respond to the letter it received from OBOT’s counsel on October
10 19, 2018. The City also did not respond to the October 19, 2019 letter from Millcreek
11 Engineering regarding the Basis of Design. Instead, on October 23, 2018, the City hand-
12 delivered OBOT a “Notice of Event of Default.” (Ex. 250.) In its Notice, the City asserted
13 OBOT had failed to Commence Construction of the Minimum Project by the Initial
14 Milestone Date, and OBOT had failed to “cure, or alternatively, to commence and
15 diligently dispatch a cure of OBOT’s failure to Commence Construction of the Minimum
16 Project” within the 30-day Cure Period. (*Id.* at 1.) The City then stated OBOT was in
17 default pursuant to section 18.1.7 of the Lease, demanded OBOT pay Liquidated Damages
18 to the City within 30 days as set forth in section 6.1.2.1 of the Lease, and contended that
19 without any further notice, the Ground Lease would automatically terminate on
20 November 22, 2018. (*Id.* at 1–2.) Ms. Landreth testified she did not recall reviewing
21 OBOT’s force majeure claims before she made the decision to terminate the Ground Lease.
22 (Tr. 3261:6–3262:3, 3281:15–20 (Landreth).) The Court finds the City’s decisions to issue
23 a Notice of Event of Default and terminate the Lease instead of substantively responding
24 to any of the correspondence, materials or issues raised by OBOT, ITS or Millcreek
25 Engineering since September 22, 2018, including OBOT’s force majeure claims,
26 demonstrate the City’s lack of good faith to honor the Lease and the other agreements
27 between the Parties.

1 After the City issued its Notice of Default, OBOT and ITS sent several additional
2 correspondences to the City in October 2018 that provided further responses to the City’s
3 rejection of the schematic drawings, reminded the City of OBOT’s force majeure claims,
4 rejected the City’s determination that an Event of Default had occurred, inquired about
5 the status of the still incomplete survey of the rail corridor, and requested the City work
6 collaboratively with OBOT to move the Project forward. (Exs. 252, 253, 254, 480.) As a
7 further example of a lack of good faith, the City did not respond to any of those
8 communications.

9 The City terminated the Ground Lease on November 22, 2018, and this litigation
10 ensued. The City stipulated that if OBOT had not breached the Lease prior to November
11 22, 2018, then the City breached when it terminated the Lease.

12
13 **6. Factual Findings and Conclusions of Law: OBOT’s First and Second**
14 **Causes of Action for Breach of Contract Against the City for**
15 **Terminating the Lease on November 22, 2018 (Force Majeure)**

16 The Parties negotiated a Force Majeure provision in the Lease. Although the
17 provision was specific to the Project and their respective interests, there was nothing
18 strikingly unique about the Ground Lease’s force majeure language, which is included in
19 Section B of this Statement of Decision.

20 When a court interprets a contract’s force majeure provision, it must seek to
21 “ascertain the mutual intent of the parties solely from the written contract so long as
22 possible.” (*W. Pueblo Partners, LLC v. Stone Brewing Co., LLC* (2023) 90 Cal. App. 5th
23 1179, 1185; *see also id.* at 1187 (“We begin our analysis with the language of the force
24 majeure provision itself.”); *Gilkyson v. Disney Enter., Inc.* (2021) 66 Cal. App. 5th 900, 916
25 (“The fundamental goal of contract interpretation is to give effect to the mutual intention
26 of the parties as it existed at the time they entered into the contract.”).) “When the
27 contract is clear and explicit, the parties’ intent is determined solely by reference to the
28 language of the agreement.” (*Gilkyson*, at 916; *see also* Civ. Code § 1638 (“The language of

1 a contract is to govern its interpretation, if the language is clear and explicit, and does not
2 involve an absurdity.”); *Brown v. Goldstein*, 34 Cal. App. 5th at 432 (“Ordinarily, the
3 objective intent of the contracting parties is a legal question determined solely by
4 reference to the contract’s terms.”) (quoting *Wolf v. Walt Disney Pictures & Television*
5 (2008) 162 Cal. App. 4th 1107, 1125–26); *Fitness Int’l, LLC v. KB Salt Lake III, LLC* (2023)
6 95 Cal. App. 5th 1032, ____; 313 Cal. Rptr. 3d 820, 835–36 (quoting *Gilkyson*.)

7 The Force Majeure provision in section 16.1 of the Ground Lease must be read in
8 concert with the definition of Force Majeure in article 40, as one informs the other. Force
9 Majeure events are defined as “events which result in *delays* in a Party’s performance” of
10 Lease obligations. (Ex. 68 at 132 (emphasis added).) Section 16.1 states “a Party whose
11 performance of its [Lease] obligations is *hindered* or *affected* by events of Force Majeure”
12 shall not be considered in breach of or in default” of its Lease obligations. (*Id.* at 84–85
13 (emphasis added).)

14 Like many force majeure provisions, the Lease provided examples of the serious
15 types of occurrences that would qualify, including “acts of God or of the public enemy . . .
16 fires, floods, earthquakes . . . freight embargoes [or] delays of subcontractors.” (*Id.* at 132.)
17 Within this list the Parties included “acts of the other Party.” (*Id.*) Finally, the only force
18 majeure remedy the Parties agreed upon was additional time “as may reasonably be
19 required to complete performance of the hindered act.” (*Id.*)

20 The City does not dispute its acts could constitute an event of force majeure
21 according to the Lease. However, the Parties disagree about the magnitude of impact the
22 City’s acts must have had on OBOT for the Force Majeure provision to apply, such that
23 OBOT could not be considered in breach or default of its Lease obligations and would be
24 entitled to additional time to perform. (*Id.* at 84.)

25 A party’s performance is not excused pursuant to a force majeure provision “unless
26 there exists ‘extreme and unreasonable difficulty, expense, injury, or loss involved.’”
27 (*Butler v. Nepple* (1960) 54 Cal. 2d 589, 599 (quoting *Oosten v. Hay Haulers Dairy Emp. &*
28 *Helpers Union* (1955) 45 Cal. 2d 784, 788).) “This standard derives from the doctrines of

1 impossibility and impracticability, which are common law defenses to contract
2 performance.” (*W. Pueblo Partners*, 90 Cal. App. 5th at 1188.)

3 The Court interprets the words “delays,” “hindered,” or “affected” in the Lease, as
4 those words are generally understood. The Court also interprets those terms in the
5 context of both the Force Majeure provision and the totality of the Ground Lease. The
6 Lease’s Force Majeure language does not refer to events that are minor or ministerial; the
7 events must have been sufficiently severe to have caused OBOT’s non-performance of its
8 contractual obligations.³⁴ Conversely, the words “delays” “hindered” or “affected” do not
9 literally mean “impossible” or “at any cost.” As the court held in *West Pueblo Partners*,
10 “This reasoning would obviate the doctrine of impracticality, as any performance
11 obligation short of an impossible one could be satisfied at sufficient expense. This is not
12 the standard” (*W. Pueblo Partners*, 90 Cal. App. 5th at 1191.) Rather, this Court
13 must consider whether the City’s acts were sufficiently acute that it was impracticable or
14 unreasonably difficult for OBOT to perform its Lease obligations. (*See id.* at 1188
15 (“Stone’s ability to pay rent must have been ‘delayed, interrupted, or prevented’ by
16 COVID-19 because timely performance would have either been impossible *or was made*
17 *impracticable due to extreme and unreasonable difficulty.*”) (emphasis added).)

18 Interpreting the Lease’s Force Majeure provision to require actual impossibility
19 would also negate the only remedy the Parties’ negotiated—more time. If OBOT’s
20 contractual performance had to in fact be impossible, then no amount of time or money
21
22
23
24
25

26 ³⁴ “[A]cts that merely make performance unprofitable or more difficult or expensive do not suffice to
27 excuse a contractual obligation.” (*SVAP III Poway Crossings, LLC v. Fitness Int’l, LLC* (2023) 87 Cal. App.
28 5th 882, 895; *see also Butler*, 54 Cal. 2d at 599 (“Even in the case of a force majeure provision in a contract,
mere increase in expense does not excuse the performance unless there exists ‘extreme and unreasonable
difficulty, expense, injury, or loss involved.’”) (quoting *Oosten*, 45 Cal. 2d at 788).)

1 would have allowed OBOT to perform its obligations under the Lease. The Court will not
2 read the Lease's Force Majeure provision to render its only remedy, meaningless.³⁵

3 The Court finds that, consistent with section 16.1 of the Ground Lease, OBOT's
4 performance of its Lease obligations were hindered, affected, or delayed the by each of the
5 following acts by the City, each of which the Court finds is a separate event of force
6 majeure:³⁶

- 7 • the City's breach of the Development Agreement when it enacted a no-coal
8 ordinance that was unsupported by substantial evidence (as determined in the
9 Federal Decision) and applied that ordinance to the Project;³⁷

10
11
12 ³⁵ The City argues that under California law, an event of force majeure must be unanticipated or
13 unforeseeable at the time the parties entered the contract. (See City's Proposed Stmt. of Decision 74:9–75:3.)
14 In support, the City cites to two U.S. district court opinions: *Watson Laboratories, Inc. v. Rhone-Poulenc*
15 *Rorer, Inc.* ((C.D. Cal. 2001) 178 F. Supp. 2d 1099) and *Free Range Content, Inc. v. Google Inc.* ((N.D. Cal.,
16 May 13, 2016, No. 14-CV-02329-BLF) 2016 WL 2902332). (See City's Proposed Stmt. of Decision 74:9–17.)
17 In addition, the City asserts that California law requires that the party invoking force majeure to have acted
18 with "skill, diligence and good faith" to meet its performance requirements, even in the face of the force
19 majeure event. (See *id.* at 75:4–11.) Here, the City relies upon *Oosten* (45 Cal. 2d at 789) for support.
20 (City's Proposed Stmt. of Decision 75:4–11.)

21 OBOT disagreed stating that this language is not included in, and should not be read into, the Lease.
22 (See OBOT's Proposed Stmt. of Decision 39:24–40:17.) OBOT also argued, in support of the first point, the
23 City only provided persuasive authorities. (*Id.* at 40:18–41:3.)

24 The Court need not, and does not, resolve these disputes because the Court finds that since the
25 Parties entered into the contracts, OBOT has acted with skill, diligence, and good faith. Further, the Court
26 finds that each of the City's acts that caused OBOT's non-performance (as discussed further in the body of
27 this section) were unforeseen and unanticipated.

28 ³⁶ The City vigorously argued that none of the force majeure issues alleged by OBOT were the real
cause of the Project delays. Instead, it was OBOT's tenacious focus (driven by potential profits) on only
building a terminal that could accommodate coal that prevented OBOT from completing the Minimum
Project by the Initial Milestone Date. The City points to many financial transactions and failed option
agreements with potential subtenants to support its claims. The logistics of OBOT finding Project partners
and subtenants were no doubt difficult, and were further complicated by the failure to have clear direction
from the City regarding the Basis of Design, the commodities that could be transported, and the timing of
rail access. The Court finds that the evidence (described in this Statement of Decision) reveals that it was
the acts of the City failing to carry out its obligations, that ultimately prevented OBOT from completing the
Minimum Project by the Initial Milestone Date.

³⁷ To be clear, it was not the City's decision to enact a no-coal ordinance that constituted an act of
force majeure; on the contrary, that act was a near certainty when the Parties entered into the Ground
Lease. It was the City's enactment of an ordinance that was *not supported by substantial evidence* (as
determined in the Federal Decision), and the City's application of that ordinance to the Project *in breach of*

- 1 • the City’s breach of the Development Agreement by failing to clearly and
2 unequivocally inform OBOT what commodities the City viewed as
3 impermissible, and the legal basis for the City’s position;
- 4 • the City’s breach of the implied covenant of good faith and fair dealing
5 (previously described in this Statement of Decision) when it did not diligently
6 advance the Project, and instead took repeated measures to terminate the Lease,
7 after the Federal Decision;
- 8 • the City’s failure to provide substantive, written feedback to OBOT regarding
9 the Basis of Design;
- 10 • the City’s failure to use commercially reasonable efforts to enter into the Rail
11 Access Agreement with the Port; and
- 12 • the City’s failure to complete the Public Improvements and the related survey of
13 the rail corridor, and its failure to turn over the property to OBOT to complete
14 the private rail improvements.

15 Except for the City’s breaches of the Development Agreement, each of these acts occurred
16 after May 15, 2018.³⁸

17 _____
18
19 *the Development Agreement*, all of which caused delays and hindered OBOT’s ability to comply with the
20 Lease (including after May 18, 2018)—*that* was an act of force majeure.

21 ³⁸ The City separately raised and briefed issues of res judicata, arguing OBOT was barred from
22 asserting breach of contract issues in this case that OBOT was obligated to raise in the federal litigation.

23 Although elsewhere in this Statement of Decision, the Court has referred to the Development and
24 the Ground Lease as the “contracts” or “agreements,” on this point, the two must be distinguished. The
25 federal litigation, as noted above, concerned the Development Agreement, not the Ground Lease.

26 Insofar as the City breached the *Ground Lease* by failing to honor OBOT’s force majeure claims, the
27 Court does not need to reach the res judicata issues briefed by the City. This is because while OBOT’s
28 operative complaint in the federal action was filed on June 14, 2017, and the trial occurred in January of
2018, this Court’s factual findings and conclusions of law regarding OBOT’s breach of contract claims based
on force majeure and breach of the implied covenant of good faith and fair dealing all rely on events that
occurred after May 15, 2018—the date of the Federal Decision. The only exceptions relate to the City’s
breaches of the Development Agreement. As to those breaches of the *Development Agreement* that occurred
prior to May 15, 2018, those were the subject of the federal action. The federal court determined the City
breached the Development Agreement; any damages or related costs that OBOT incurred up until that time
were matters for the federal court to decide. This Court also finds that the City breached the Development

1 As addressed above, in 2018, OBOT timely and repeatedly raised each of these
2 issues and numerous others in its force majeure claims to the City. OBOT explained to
3 the City why and how it could not meet its obligations without the City's cooperation. The
4 City did not take steps to ameliorate the impediments or show, at trial, that it did not in
5 fact impede OBOT's progress. Rather, OBOT's performance of its obligations under the
6 Lease was severely hindered, affected, and delayed by each of these events of force
7 majeure. OBOT was not "in breach of or in default in its obligations" and was entitled to
8 additional time to perform under the Ground Lease consistent with section 16.1 and
9 article 40 of the Lease; this includes the reasonable additional time OBOT needed to
10 commence construction of the minimum project by the Initial Milestone Date.³⁹ (Ex. 68 at
11 84–85, 132.) Therefore, OBOT had not breached the Development Agreement or the
12 Ground Lease as of November 22, 2018, and the City's termination of the Ground Lease on
13 that day constituted a breach of contract.⁴⁰

14
15
16
17
18 Agreement after the Federal Decision when the City failed to inform OBOT what commodities the City
19 concluded were impermissible, and the legal basis for the City's determination. To the extent the City
20 asserts this breach is barred by res judicata, the City's argument fails for two reasons. First, although this
21 breach was continuous, this Court relies on the events that occurred after May 15, 2018, and thus could not
22 have been resolved in the federal action. Second (and assuming the City's argument is correct), the Court
23 only considered this breach as evidence that the City breached the Ground Lease (by failing to honor OBOT's
24 force majeure claims), and not as an independent breach of the Development Agreement.

25
26
27
28
³⁹ In this phase of the trial, the Court only considered the issue of liability. The Court has not made
findings of fact or conclusions of law regarding how much additional time OBOT should have received, based
on its properly alleged force majeure claims, to meet its obligations under the Ground Lease and the Parties'
other agreements. If this issue becomes relevant in the next phase of the trial, the Court will address it at
that time.

⁴⁰ In Section 5.e of this Statement of Decision, the Court rejected the City's argument that
irrespective of the City's acts, OBOT could have and should have moved forward, at an unknown cost, with
Project schematic drawings, without any feedback from the City on the existing Basis of Design, and without
clarity regarding potential commodities. Although this is not what the Lease required, even if OBOT had
taken those steps, the Court finds it would have been extremely difficult if not impossible for OBOT to have
commenced construction of the Minimum Project by the Initial Milestone Date because the City had not
completed the Rail Access Agreement, had not completed the Public Improvements and survey, and had not
turned over the property to OBOT.

1 **7. Factual Findings and Conclusions of Law: OBOT’s Fourth Cause of**
2 **Action for Breach of the Implied Covenant of Good Faith and Fair**
3 **Dealing**

4 “Every contract imposes upon each party a duty of good faith and fair dealing in its
5 performance and its enforcement.” (*Carma Devs. (Cal.), Inc. v. Marathon Dev. Cal., Inc.*
6 (1992) 2 Cal. 4th 342, 371; *Bevis v. Terrace View Partners, LP* (2019) 33 Cal. App. 5th 230,
7 252.) “The covenant of good faith finds particular application in situations where one
8 party is invested with a discretionary power affecting the rights of another.” (*Carma*, 2
9 Cal. 4th at 372.) “Such power must be exercised in good faith.” (*Id.*)

10 “The covenant operates ‘as a supplement to the express contractual covenants, to
11 prevent a contracting party from engaging in conduct which (while not technically
12 transgressing the express covenants) frustrates the other party’s rights to the benefits of
13 the contract.’” (*Cobb v. Ironwood Country Club*, (2015) 233 Cal. App. 4th 960, 966 (quoting
14 *Racine & Laramie, Ltd. v. Dep’t of Parks & Rec.* (1992) 11 Cal. App. 4th 1026, 1031–32)
15 (unnecessary quotation marks omitted); *see also Thrifty Payless, Inc. v. Americana at*
16 *Brand, LLC* (2013) 218 Cal. App. 4th 1230, 1244; *Ojjev v. Brown* (2019) 43 Cal. App. 5th
17 1027, 1037 (“To prove breach of the implied covenant of good faith and fair dealing,
18 plaintiff must show that defendants engaged in conduct which frustrated plaintiff’s rights
19 to the benefits of the parties’ agreement that defendants would film and produce the
20 documentary.”).) “This covenant [of good faith and fair dealing] not only imposes upon
21 each contracting party the duty to refrain from doing anything which would render
22 performance of the contract impossible by any act of his own, but also the duty to do
23 everything that the contract presupposes that he will do to accomplish its purpose.”
24 (*Pasadena Live v. City of Pasadena*, (2004) 114 Cal. App. 4th 1089, 1093 (quoting *Harm v.*
25 *Frasher* (1960) 181 Cal. App. 2d 405, 417); *see also* J. Council of Cal. Civ. Jury Instrs.,
26 (CACI) No. 325 (2023 ed.) (“In every contract or agreement there is an implied promise of
27 good faith and fair dealing. This implied promise means that each party will not do
28

1 anything to unfairly interfere with the right of any other party to receive the benefits of
2 the contract.”.)

3 “Although breach of the implied covenant [of good faith and fair dealing] often is
4 pleaded as a separate count, a breach of the implied covenant is necessarily a breach of
5 contract.” (*Digerati Holdings, LLC v. Young Money Ent., LLC* (2011) 194 Cal. App. 4th
6 873, 885 (alteration in original).) “[B]reach of a specific provision of the contract is not a
7 necessary prerequisite” to establish a breach of the implied covenant. (*Carma*, 2 Cal. 4th
8 at 373.) “Were it otherwise, the covenant would have no practical meaning, for any breach
9 thereof would necessarily involve breach of some other term of the contract.” (*Id.*)

10 “The essence of the good faith covenant is objectively reasonable conduct.” (*Lazar v.*
11 *Hertz Corp.*, (1983) 143 Cal. App. 3d 128, 141; *see also Digerati*, 194 Cal. App. 4th at 885
12 (“Nor is it necessary that the party’s conduct be dishonest. Dishonesty presupposes
13 subjective immorality; the covenant of good faith can be breached for objectively
14 unreasonable conduct, regardless of the actor’s motive.”).)

15 To prove its claim that the City violated the covenant of good faith and fair dealing,
16 OBOT must prove all the following:

- 17 1. The parties entered into contracts for the Project;
- 18 2. OBOT did all, or substantially all of the significant things that the contracts
19 required it to do, or OBOT was excused from having to do those things;
- 20 3. All conditions required for the City’s performance had occurred or were excused;
- 21 4. The City prevented OBOT from receiving the benefits under the contracts;
- 22 5. By doing so, the City did not act fairly and in good faith; and
- 23 6. OBOT was harmed by the City’s conduct.

24 (CACI No. 325.)

25 The Parties agree they entered into contracts for the Project. In this Statement of
26 Decision, the Court determined OBOT proved it was excused from completing the
27 Minimum Project by the Initial Milestone Date due to the City’s acts of force majeure. The
28 Court finds that all the conditions necessary for the City’s performance under the

1 contracts had occurred. OBOT proved the City’s lack of good faith efforts to address
2 various obstacles (some of which were created by the City) in OBOT’s path, and its
3 unjustified termination of the Lease, prevented OBOT from receiving the benefits of the
4 contracts. As the Court repeatedly found in Section B.5 of this Statement of Decision, the
5 City provided no justification for its actions and apathy; the only reasonable inference is
6 that (particularly after May 15, 2018) the City was attempting to create leverage to
7 require the Project be coal-free, despite (as the Federal Decision determined) the City’s
8 failure to provide the necessary evidentiary foundation for such a condition.⁴¹ Thus, the
9 City sought concessions from OBOT that OBOT was not obligated to make. This cannot
10 be described as conduct that is “fair and in good faith.” OBOT proved it was harmed by
11 the City’s conduct because the City terminated the Ground Lease, which stopped the
12 Project. The monetary value of OBOT’s harm will be addressed by the Court in the
13 remedy phase of this trial. The Court finds the City breached the covenants of good faith
14 and fair dealing implied in the Ground Lease and the Development Agreement.

15
16 **8. Factual Findings and Conclusions of Law: OBOT’s Fifth Cause of**
17 **Action for Declaratory Relief**

18 In its first amended complaint, OBOT’s fifth cause of action sought declaratory
19 relief. Specifically, OBOT asked this Court to find that OBOT is “not in default under the
20 DA or the Lease.” (Am. Compl. ¶ 136(a).) Based on the findings in this Statement of
21 Decision, the Court has determined OBOT is not in default under the DA or the Lease.

22
23
24
25
26 ⁴¹ As noted above, while the Court understands that the Parties unsuccessfully engaged in
27 settlement negotiations, the Court is unaware of the substance of those negotiations. The Court’s inference
28 as to this point is based solely on the actions and omissions of the City, the public statements that were
made by City officials at the time, and the testimony and evidence the Court received during the trial. The
City’s position was clear and consistent before, during, and after the federal action—the Project would not
move forward if coal was a commodity.

SUPERIOR COURT OF CALIFORNIA COUNTY OF ALAMEDA	Reserved for Clerk's File Stamp
COURTHOUSE ADDRESS: Hayward Hall of Justice 24405 Amador Street, Hayward, CA 94544	FILED Superior Court of California County of Alameda 11/22/2023 Chad Finke, Executive Officer / Clerk of the Court
PLAINTIFF/PETITIONER: Oakland Bulk And Oversized Terminal, LLC et al	By: <u>Melisa Callender</u> Deputy M. Callender
DEFENDANT/RESPONDENT: City of Oakland et al	
CERTIFICATE OF ELECTRONIC SERVICE CODE OF CIVIL PROCEDURE 1010.6	CASE NUMBER: RG18930929

I, the below named Executive Officer/Clerk of Court of the above-entitled court, do hereby certify that I am not a party to the cause herein, and that on this date I served one copy of the Statement of Decision entered herein upon each party or counsel of record in the above entitled action, by electronically serving the document(s) from my place of business, in accordance with standard court practices.

Barry W. Lee
Manatt, Phelps & Phillips, LLP
BWLee@manatt.com

Danielle Evelyn Leonard
Altshuler Berzon LLP
dleonard@altshulerberzon.com

James Finberg
Altshuler Berzon LLP
jfinberg@altshulerberzon.com

Julie Ann Shepard
Jenner & Block LLP
jshepard@jenner.com

Justin Jones Rodriguez
jjrodriguez@manatt.com

Chad Finke, Executive Officer / Clerk of the Court

Dated: 11/22/2023

By:

Melisa Callender

M. Callender, Deputy Clerk